

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: dwilliam

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0031

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

SR 376 OVER ALAPAHOOCHEE RIVER. (E)

Time Allowed:

819 Days

Elapsed Calender Days:

1040 Days

Percent Time:

126.98

District: 4

Area: 01

Contractor:

CLEARWATER CONSTRUCTION, INC.
1040 PERRY HIGHWAY

Date Let:

11/19/2021

Date Awarded:

12/03/2021

Date Contract Executed:

01/20/2022

Date Notice to Proceed:

03/29/2022

Date Work Began:

06/09/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/24/2024

MERCER

PA 16137

Phone:

Escrow Agent:

Surety Co: QBE Insurance Corporation

Current Contract Amount \$8,913,380.21

Original Contract Amount \$8,863,860.72

Funds Available \$928,299.26

Percent Complete 94.40%

Counties:

Echols

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014073	\$8,913,380.21	\$8,863,860.72	\$928,299.26	89.59%	\$50,051.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: dwilliam

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0031

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0014073 SR 376 - CNST OF A BRIDGE

Federal State Project Number: 0014073

	Total to Date	Prev to Date	This Estimate
Participating	\$6,731,379.45	\$6,581,034.67	\$150,344.78
Non-Participating	\$1,682,844.89	\$1,645,258.69	\$37,586.20
Total Earnings	\$8,414,224.34	\$8,226,293.36	\$187,930.98
Stockpiled Materials	\$17,055.61	\$92,345.96	(\$75,290.35)
Gross Earnings	\$8,431,279.95	\$8,318,639.32	\$112,640.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$446,199.00)	(\$383,610.00)	(\$62,589.00)
Total:	\$7,985,080.95	\$7,935,029.32	

Total Payable: **\$50,051.63**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: dwilliam

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0031

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014073

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0020	210-0100	GRADING COMPLETE -	LS	1.000	.860		
				1000000.000	.050		
					.910	\$50,000.00	\$910,000.00
		0014073					
Category Amount:						\$50,000.00	\$910,000.00
Category Number: 0110 Pavement							
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,175.000	894.830		
				125.000	.000		
					894.830	\$0.00	\$111,853.75
0050	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		800.000	581.770		
		BITUM MATL & H LIME		125.000	.000		
					581.770	\$0.00	\$72,721.25
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		319.000	458.720		
		TL & H LIME		150.000	.000		
					458.720	\$0.00	\$68,808.00
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		700.000	796.660		
		L & H LIME		135.000	.000		
					796.660	\$0.00	\$107,549.10
0080	433-1000	REINF CONC APPROACH SLAB	SY	281.110	281.670		
				187.000	.000		
					281.670	\$0.00	\$52,672.29
Category Amount:						\$0.00	\$413,604.39
Category Number: 0200 Drainage							
0100	441-0301	CONC SPILLWAY, TP 1	EA	4.000	2.000		
				2900.000	2.000		
					4.000	\$5,800.00	\$11,600.00
0105	500-3200	CLASS B CONCRETE	CY	.680	.000		
				2700.000	.444		
					.444	\$1,198.80	\$1,198.80

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: dwilliam

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0031

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014073

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage							
0130	576-1015	SLOPE DRAIN PIPE, 15 IN	LF	215.000 70.000	104.000 116.000 220.000	\$8,120.00	\$15,400.00
Category Amount:						\$15,118.80	\$28,198.80
Category Number: 0100 ROADWAY							
0140	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,700.000 48.970	2,562.500 2,137.500 4,700.000	\$104,673.38	\$230,159.00
0155	641-1100	GUARDRAIL, TP T	LF	82.600 105.000	42.000 42.000 84.000	\$4,410.00	\$8,820.00
0160	641-1200	GUARDRAIL, TP W	LF	411.300 38.000	225.000 187.600 412.600	\$7,128.80	\$15,678.80
0165	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		4.000 3300.000	2.000 2.000 4.000	\$6,600.00	\$13,200.00
Category Amount:						\$122,812.18	\$267,857.80
Category Number: 0801 BRIDGE NO. 1 - OVER ALAPAHOOCHEE RIVER							
0415	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 800000.000	1.000 .000 1.000	\$0.00	\$800,000.00
0420	500-2100	CONCRETE BARRIER	LF	1,158.000 65.000	1,158.000 .000 1,158.000	\$0.00	\$75,270.00
0425	500-3002	CLASS AA CONCRETE	CY	290.000 850.000	290.000 .000 290.000	\$0.00	\$246,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: dwilliam

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0031

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER ALAPAHOOCHEE RIVER					
0430	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,368.000	2,367.500		
				230.000	.000		
					2,367.500	\$0.00	\$544,525.00
	1						
0435	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	522.000	521.600		
				360.000	.000		
					521.600	\$0.00	\$187,776.00
	1						
0450	520-1324	PILING IN PLACE, METAL SHELL, 24 IN OD	LF	3,360.000	3,234.290		
				240.000	.000		
					3,234.290	\$0.00	\$776,229.60
Category Amount:						\$0.00	\$2,630,300.60
Project Total Amount:						\$187,930.98	\$8,414,224.34