

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: dwilliam

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0033

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

SR 376 OVER ALAPAHOOCHEE RIVER. (E)

Time Allowed:

819 Days

Elapsed Calender Days:

1099 Days

Percent Time:

134.19

District: 4

Area: 01

Contractor:

CLEARWATER CONSTRUCTION, INC.
1040 PERRY HIGHWAY

Date Let:

11/19/2021

Date Awarded:

12/03/2021

Date Contract Executed:

01/20/2022

Date Notice to Proceed:

03/29/2022

Date Work Began:

06/09/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/24/2024

MERCER

PA 16137

Phone:

Escrow Agent:

Surety Co: QBE Insurance Corporation

Current Contract Amount \$8,913,380.21

Original Contract Amount \$8,863,860.72

Funds Available \$695,393.60

Percent Complete 98.54%

Counties:

Echols

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014073	\$8,913,380.21	\$8,863,860.72	\$695,393.60	92.20%	\$132,548.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: dwilliam

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0033

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 0014073 SR 376 - CNST OF A BRIDGE

Federal State Project Number: 0014073

	Total to Date	Prev to Date	This Estimate
Participating	\$7,026,645.27	\$6,870,534.93	\$156,110.34
Non-Participating	\$1,756,661.34	\$1,717,633.76	\$39,027.58
Total Earnings	\$8,783,306.61	\$8,588,168.69	\$195,137.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,783,306.61	\$8,588,168.69	\$195,137.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$565,320.00)	(\$502,731.00)	(\$62,589.00)
Total:	\$8,217,986.61	\$8,085,437.69	
		Total Payable:	\$132,548.92

Estimate Summary By Project

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0014073

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0110 Pavement					
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,175.000	894.830		
				125.000	.000		
					894.830	\$.00	\$111,853.75
0050	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		800.000	581.770		
		BITUM MATL & H LIME		125.000	405.000		
					986.770	\$50,625.00	\$123,346.25
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		319.000	560.100		
		TL & H LIME		150.000	.000		
					560.100	\$.00	\$84,015.00
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		700.000	894.940		
		L & H LIME		135.000	.000		
					894.940	\$.00	\$120,816.90
0065	413-0750	TACK COAT	GL	2,054.000	795.000		
				4.000	163.000		
					958.000	\$652.00	\$3,832.00
0080	433-1000	REINF CONC APPROACH SLAB	SY	281.110	281.670		
				187.000	.000		
					281.670	\$.00	\$52,672.29
Category Amount:						\$51,277.00	\$496,536.19
Category Number:		0200 Drainage					
0100	441-0301	CONC SPILLWAY, TP 1	EA	4.000	4.000		
				2900.000	.000		
					4.000	\$.00	\$11,600.00
0105	500-3200	CLASS B CONCRETE	CY	.680	.440		
				2700.000	.000		
					.440	\$.00	\$1,188.00
Category Amount:						\$0.00	\$12,788.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: dwilliam

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0033

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 Temporary Erosion Control					
0175	163-0240	MULCH	TN	80.700	146.180		
				300.000	7.990		
					154.170	\$2,397.00	\$46,251.00
0305	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,318.000	10,508.000		
				5.000	634.500		
					11,142.500	\$3,172.50	\$55,712.50
Category Amount:						\$5,569.50	\$101,963.50
Category Number:		0610 Marking					
0355	636-5020	DELINEATOR, TP 2	EA	12.000	.000		
				54.000	12.000		
					12.000	\$648.00	\$648.00
Category Amount:						\$648.00	\$648.00
Category Number:		0600 Signing					
0370	611-5551	RESET SIGN	EA	3.000	.000		
				100.000	3.000		
					3.000	\$300.00	\$300.00
0375	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		49.000	.000		
				25.000	40.000		
					40.000	\$1,000.00	\$1,000.00
0380	636-2070	GALV STEEL POSTS, TP 7	LF	81.000	.000		
				10.000	81.000		
					81.000	\$810.00	\$810.00
0390	636-2090	GALV STEEL POSTS, TP 9	LF	31.000	.000		
				10.000	31.000		
					31.000	\$310.00	\$310.00
Category Amount:						\$2,420.00	\$2,420.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: dwilliam

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0033

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER ALAPAHOOCHEE RIVER					
0415	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$.00	\$800,000.00
	1						
0420	500-2100	CONCRETE BARRIER	LF	1,158.000	1,158.000		
				65.000	.000		
					1,158.000	\$.00	\$75,270.00
0425	500-3002	CLASS AA CONCRETE	CY	290.000	290.000		
				850.000	.000		
					290.000	\$.00	\$246,500.00
0430	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,368.000	2,367.500		
				230.000	.000		
					2,367.500	\$.00	\$544,525.00
	1						
0435	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	522.000	521.600		
				360.000	.000		
					521.600	\$.00	\$187,776.00
	1						
0480	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,298.000	.000		
				100.000	1,298.000		
					1,298.000	\$129,800.00	\$129,800.00
0485	603-7000	PLASTIC FILTER FABRIC	SY	1,298.000	.000		
				3.000	1,298.000		
					1,298.000	\$3,894.00	\$3,894.00
Category Amount:						\$133,694.00	\$1,987,765.00
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	10,214.310		
				1.000	1,529.420		
					11,743.730	\$1,529.42	\$11,743.73
	(IN#9)						
Category Amount:						\$1,529.42	\$11,743.73
Project Total Amount:						\$195,137.92	\$8,783,306.61

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: dwilliam

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0033

Pay Period: 03/01/2025
to 03/31/2025
