

Rpt-ID: RCPESPRJ

Georgia

Date: 05/30/2025

User: dwilliam

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0035

Pay Period: 05/01/2025
to 05/30/2025

Contract Location:

SR 376 OVER ALAPAHOOCHEE RIVER. (E)

Time Allowed:

819 Days

Elapsed Calender Days:

1094 Days

Percent Time:

133.58

District: 4

Area: 01

Contractor:

CLEARWATER CONSTRUCTION, INC.
1040 PERRY HIGHWAY

Date Let:

11/19/2021

Date Awarded:

12/03/2021

Date Contract Executed:

01/20/2022

Date Notice to Proceed:

03/29/2022

Date Work Began:

06/09/2022

Date Time Stopped:

03/26/2025

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/24/2024

MERCER

PA 16137

Phone:

Escrow Agent:

Surety Co: QBE Insurance Corporation

Current Contract Amount \$8,913,380.21

Original Contract Amount \$8,863,860.72

Funds Available \$608,098.70

Percent Complete 99.41%

Counties:

Echols

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014073	\$8,913,380.21	\$8,863,860.72	\$608,098.70	93.18%	\$71,317.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/30/2025

User: dwilliam

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0035

Pay Period: 05/01/2025
to 05/30/2025

Project Number: 0014073 SR 376 - CNST OF A BRIDGE

Federal State Project Number: 0014073

	Total to Date	Prev to Date	This Estimate
Participating	\$7,088,405.19	\$7,087,883.19	\$522.00
Non-Participating	\$1,772,101.32	\$1,771,970.82	\$130.50
Total Earnings	\$8,860,506.51	\$8,859,854.01	\$652.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,860,506.51	\$8,859,854.01	\$652.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$555,225.00)	(\$625,890.00)	\$70,665.00
Total:	\$8,305,281.51	\$8,233,964.01	
		Total Payable:	\$71,317.50

Estimate Summary By Project

Pay Period: 05/01/2025
to 05/30/2025

Project Number 0014073

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0110 Pavement					
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,175.000	894.830		
				125.000	.000		
					894.830	\$.00	\$111,853.75
0050	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		800.000	986.770		
		BITUM MATL & H LIME		125.000	.000		
					986.770	\$.00	\$123,346.25
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		319.000	560.100		
		TL & H LIME		150.000	.000		
					560.100	\$.00	\$84,015.00
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		700.000	894.940		
		L & H LIME		135.000	.000		
					894.940	\$.00	\$120,816.90
0080	433-1000	REINF CONC APPROACH SLAB	SY	281.110	281.670		
				187.000	.000		
					281.670	\$.00	\$52,672.29
Category Amount:						\$0.00	\$492,704.19
Category Number:		0200 Drainage					
0100	441-0301	CONC SPILLWAY, TP 1	EA	4.000	4.000		
				2900.000	.000		
					4.000	\$.00	\$11,600.00
0105	500-3200	CLASS B CONCRETE	CY	.680	.440		
				2700.000	.000		
					.440	\$.00	\$1,188.00
Category Amount:						\$0.00	\$12,788.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/30/2025

User: dwilliam

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2102150-0

Estimate Number: 0035

Pay Period: 05/01/2025
to 05/30/2025

Project Number 0014073

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 Temporary Erosion Control					
0305	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,318.000	11,142.500		
				5.000	130.500		
					11,273.000	\$652.50	\$56,365.00
Category Amount:						\$652.50	\$56,365.00
Category Number:		0801 BRIDGE NO. 1 - OVER ALAPAHOOCHEE RIVER					
0415	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				800000.000	.000		
					1.000	\$0.00	\$800,000.00
		1					
0420	500-2100	CONCRETE BARRIER	LF	1,158.000	1,158.000		
				65.000	.000		
					1,158.000	\$0.00	\$75,270.00
0425	500-3002	CLASS AA CONCRETE	CY	290.000	290.000		
				850.000	.000		
					290.000	\$0.00	\$246,500.00
0430	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,368.000	2,367.500		
				230.000	.000		
					2,367.500	\$0.00	\$544,525.00
		1					
0435	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	522.000	521.600		
				360.000	.000		
					521.600	\$0.00	\$187,776.00
		1					
Category Amount:						\$0.00	\$1,854,071.00
Project Total Amount:						\$652.50	\$8,860,506.51