

Rpt-ID: RCPESPRJ

Georgia

Date: 01/29/2024

User: 01069893

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2102159-0

Estimate Number: 0010

Pay Period: 08/12/2023
to 01/25/2024

Contract Location:

SR 18 BEGINNING AT SR 11 AND EXTENDING TO THE WILKI
COUNTY LINE. (E)

Time Allowed: 466 Days
Elapsed Calender Days: 387 Days
Percent Time: 83.05

District: 3

Area: 04

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 11/19/2021
Date Awarded: 12/03/2021
Date Contract Executed: 01/18/2022
Date Notice to Proceed: 01/20/2022
Date Work Began: 09/16/2022
Date Time Stopped: 02/10/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/30/2023

DUNCAN SC 29334
Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$4,094,609.94
Original Contract Amount \$4,094,609.94
Funds Available \$332,409.18
Percent Complete 91.88%

Counties:

Jones

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006189	\$4,094,609.94	\$4,094,609.94	\$332,409.18	91.88%	\$35,522.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/29/2024

User: 01069893

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2102159-0

Estimate Number: 0010

Pay Period: 08/12/2023
to 01/25/2024

Project Number: M006189 SR 18 - PLMX RESURF - SHLDR REHAB

Federal State Project Number: M006189

	Total to Date	Prev to Date	This Estimate
Participating	\$3,762,200.76	\$3,726,678.66	\$35,522.10
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$3,762,200.76	\$3,726,678.66	\$35,522.10
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,762,200.76	\$3,726,678.66	\$35,522.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,762,200.76	\$3,726,678.66	

Total Payable: **\$35,522.10**

Rpt-ID: RCPEsprj

Georgia

Date: 01/29/2024

User: 01069893

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2102159-0

Estimate Number: 0010

Pay Period: 08/12/2023
to 01/25/2024

Project Number M006189

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
0025	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		2,000.000	745.720		
				90.000	.000		
					745.720	\$.00	\$67,114.80
0030	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		17,131.000	16,317.540		
		L BITUM MATL & H LIME		94.000	.000		
					16,317.540	\$.00	\$1,533,848.76
0035	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		3,660.000	2,699.400		
		MATL & H LIME		94.000	.000		
					2,699.400	\$.00	\$253,743.60
0085	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		115.000	73.000		
				70.000	8.000		
					81.000	\$560.00	\$5,670.00
0090	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		1,130.000	416.000		
				8.000	53.000		
					469.000	\$424.00	\$3,752.00
0095	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		600.000	253.000		
				3.000	503.000		
					756.000	\$1,509.00	\$2,268.00
0100	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LF		27.200	24.000		
				2700.000	.557		
					24.557	\$1,503.90	\$66,303.90
0105	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		21.700	20.100		
				2700.000	9.640		
					29.740	\$26,028.00	\$80,298.00
0110	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WH LF		6.000	4.500		
				1800.000	.374		
					4.874	\$673.20	\$8,773.20

Rpt-ID: RCPEsprj

Georgia

Date: 01/29/2024

User: 01069893

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2102159-0

Estimate Number: 0010

Pay Period: 08/12/2023
to 01/25/2024

Project Number M006189

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty This Period		
Supplemental Description 2							
Category Number: 0100 ROADWAY							
0115	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		3.900	3.600		
				1800.000	1.760		
					5.360	\$3,168.00	\$9,648.00
0140	654-1003	RAISED PVMT MARKERS TP 3	EA	970.000	840.000		
				4.500	368.000		
					1,208.000	\$1,656.00	\$5,436.00
Category Amount:						\$35,522.10	\$2,036,856.26
Category Number: 2000 ALT 1 - RECYCLED ASPH CONC LEVELING							
0180	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		8,143.000	7,572.510		
				81.500	.000		
					7,572.510	\$0.00	\$617,159.57
Category Amount:						\$0.00	\$617,159.57
Project Total Amount:						\$35,522.10	\$3,762,200.76