

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: 01085602

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2102166-0

Estimate Number: 0024

Pay Period: 04/05/2024
to 08/31/2024

Contract Location:

I-85/SR 403 AT SR 154. (E)

Time Allowed: 547 Days

Elapsed Calender Days: 547 Days

Percent Time: 100.00

District: 3

Area: 05

Contractor:

PITTMAN CONSTRUCTION COMPANY
1487 FARMER RD., N.W.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 02/07/2022

Date Notice to Proceed: 03/03/2022

CONYERS

GA 30012-7016

Date Work Began: 04/13/2021

Phone: (770)929-8660

Date Time Stopped: 08/31/2023

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,889,084.56

Original Contract Amount \$1,852,058.28

Funds Available \$76,492.35

Percent Complete 95.95%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015314	\$1,889,084.56	\$1,852,058.28	\$76,492.35	95.95%	\$26,506.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: 01085602

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2102166-0

Estimate Number: 0024

Pay Period: 04/05/2024
to 08/31/2024

Project Number: 0015314 I-85/SR 154 - TRAFFIC MANAGEMENT

Federal State Project Number: 0015314

	Total to Date	Prev to Date	This Estimate
Participating	\$1,450,073.73	\$1,428,868.42	\$21,205.31
Non-Participating	\$362,518.48	\$357,217.15	\$5,301.33
Total Earnings	\$1,812,592.21	\$1,786,085.57	\$26,506.64
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,812,592.21	\$1,786,085.57	\$26,506.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,812,592.21	\$1,786,085.57	

Total Payable: **\$26,506.64**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: 01085602

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2102166-0

Estimate Number: 0024

Pay Period: 04/05/2024
to 08/31/2024

Project Number 0015314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	210-0100	GRADING COMPLETE -	LS	1.000	.930		
				366065.000	.070		
					1.000	\$25,624.55	\$366,065.00
		0015314					
Category Amount:						\$25,624.55	\$366,065.00
Category Number: 0110 ROADWAY							
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		290.000	279.610		
		L & H LIME		242.030	.000		
					279.610	\$0.00	\$67,674.01
0030	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		1,100.000	1,140.000		
		IFIED BITUM MATL & H LIME		158.160	.000		
					1,140.000	\$0.00	\$180,302.40
0050	441-0104	CONC SIDEWALK, 4 IN	SY	290.000	290.110		
				55.000	.000		
					290.110	\$0.00	\$15,956.05
0055	441-0104	CONC SIDEWALK, 4 IN	SY	110.000	91.560		
				106.000	.000		
					91.560	\$0.00	\$9,705.36
		STAMPED COLORED CONCRETE					
0060	441-0108	CONC SIDEWALK, 8 IN	SY	330.000	295.560		
				83.000	.000		
					295.560	\$0.00	\$24,531.48
0065	441-0108	CONC SIDEWALK, 8 IN	SY	90.000	92.670		
				190.000	.000		
					92.670	\$0.00	\$17,607.30
		STAMPED COLORED CONCRETE					
0070	441-0300	CONC SPILLWAY, SPCL DES	EA	2.000	2.000		
				4500.000	.000		
					2.000	\$0.00	\$9,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: 01085602

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2102166-0

Estimate Number: 0024

Pay Period: 04/05/2024
to 08/31/2024

Project Number 0015314

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0075	441-0748	CONCRETE MEDIAN, 6 IN	SY	290.000	249.920		
				97.000	.000		
					249.920	\$.00	\$24,242.24
0085	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	990.000	1,036.000		
				28.000	.000		
					1,036.000	\$.00	\$29,008.00
0100	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL	LF	135.000	135.000		
				930.000	.000		
					135.000	\$.00	\$125,550.00
Category Amount:						\$0.00	\$503,576.84
Category Number:		0200 ROADWAY					
0120	603-7000	PLASTIC FILTER FABRIC	SY	46.000	.000		
				5.000	41.417		
					41.417	\$207.09	\$207.09
0150	668-2100	DROP INLET, GP 1	EA	2.000	1.000		
				5143.000	.000		
					1.000	\$.00	\$5,143.00
Category Amount:						\$207.09	\$5,350.09
Category Number:		0300 ROADWAY					
0230	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	17.000		
				675.000	1.000		
					18.000	\$675.00	\$12,150.00
Category Amount:						\$675.00	\$12,150.00
Category Number:		0600 ROADWAY					
0320	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	1.000	1.000		
				9360.000	.000		
					1.000	\$.00	\$9,360.00
		3					
Category Amount:						\$0.00	\$9,360.00

Estimate Summary By Project

Contract ID: B1CBA2102166-0

Estimate Number: 0024

Pay Period: 04/05/2024
to 08/31/2024

Project Number 0015314

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0535	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,100.000	1,135.740		
				135.750	.000		
					1,135.740	\$0.00	\$154,176.71
Category Amount:						\$0.00	\$154,176.71
Category Number:		0110 ROADWAY					
9005	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	18.090		
				341.250	.000		
					18.090	\$0.00	\$6,173.21
		CLASS B WIDENING					
Category Amount:						\$0.00	\$6,173.21
Project Total Amount:						\$26,506.64	\$1,812,592.21