

Estimate Summary By Project

Contract ID: B1CBA2102169-0

Estimate Number: 0011

Pay Period: 08/01/2023

to 09/07/2023

Contract Location:

SR 42 BEGINNING AT SR 42 (BRIARCLIFF RD) AND EXTENDING
OF SR 13 (BUFORD HWY) AND SR 42 (N DRUID HILLS RD). (

Time Allowed: 415 **Days**
Elapsed Calendar Days: 394 **Days**
Percent Time: 94.94

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 02/07/2022
Date Notice to Proceed: 02/10/2022
Date Work Began: 07/28/2022
Date Time Stopped: 03/10/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/31/2023

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,496,160.65
Original Contract Amount \$3,496,160.65
Funds Available \$432,638.38
Percent Complete 87.63%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005990	\$3,496,160.65	\$3,496,160.65	\$432,638.38	87.63%	\$63,800.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2102169-0

Estimate Number: 0011

Pay Period: 08/01/2023

to 09/07/2023

Project Number: M005990 SR 42 - PLTMX RESURF

Federal State Project Number: M005990

	Total to Date	Prev to Date	This Estimate
Participating	\$2,450,817.80	\$2,450,817.80	\$0.00
Non-Participating	\$612,704.47	\$612,704.47	\$0.00
Total Earnings	\$3,063,522.27	\$3,063,522.27	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,063,522.27	\$3,063,522.27	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$63,800.00)	\$63,800.00
Total:	\$3,063,522.27	\$2,999,722.27	

Total Payable:	\$63,800.00
-----------------------	--------------------

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2023

User: C0005905

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA2102169-0

Estimate Number: 0011

Pay Period: 08/01/2023

to 09/07/2023

Project Number M005990

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		2,750.000	2,231.840		
				135.970	.000		
					2,231.840	\$0.00	\$303,463.28
Category Amount:						\$0.00	\$303,463.28
Project Total Amount:						\$0.00	\$3,063,522.27