

Estimate Summary By Project

Contract ID: B1CBA2102170-0

Estimate Number: 0008

Pay Period: 01/01/2023

to 01/31/2023

Contract Location:

SR 403 BEGINNING NORTH OF UPPER BIG SPRINGS RD AN
TO THE SOUTHBOUND RAMP TO EXIT SR 54. (E)

Time Allowed: 465 **Days**
Elapsed Calender Days: 345 **Days**
Percent Time: 74.19

District: 3

Area: 05

Contractor:

J. A. LONG, INC.
6001 RIVER RD., SUITE 320

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 02/19/2022
Date Notice to Proceed: 02/21/2022
Date Work Began: 05/17/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 05/31/2023

COLUMBUS GA 31904-4550

Phone: (770)532-4322

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$14,234,219.00
Original Contract Amount \$14,234,219.00
Funds Available \$5,532,370.68
Percent Complete 61.13%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006051	\$14,234,219.00	\$14,234,219.00	\$5,532,370.68	61.13%	\$1,396,193.29

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2102170-0

Estimate Number: 0008

Pay Period: 01/01/2023

to 01/31/2023

Project Number: M006051 SR 403 - PLTMX RESURF

Federal State Project Number: M006051

	Total to Date	Prev to Date	This Estimate
Participating	\$8,701,848.32	\$7,305,655.03	\$1,396,193.29
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$8,701,848.32	\$7,305,655.03	\$1,396,193.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,701,848.32	\$7,305,655.03	\$1,396,193.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,701,848.32	\$7,305,655.03	

Total Payable:	\$1,396,193.29
-----------------------	-----------------------

Estimate Summary By Project

Contract ID: B1CBA2102170-0

Estimate Number: 0008

Pay Period: 01/01/2023

to 01/31/2023

Project Number M006051

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 2130704.000	.735 .028 .763	\$59,659.71	\$1,625,727.15
		M006051					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,000.000 45.000	1,560.500 197.000 1,757.500	\$8,865.00	\$79,087.50
0035	452-1000	FULL DEPTH SLAB REPLACEMENT	CY	8,600.000 634.530	5,607.245 1,749.334 7,356.579	\$1,110,004.90	\$4,667,970.07
0050	609-1000	REMOVE ROADWAY SLAB	SY	25,800.000 42.380	20,836.443 5,136.000 25,972.443	\$217,663.68	\$1,100,712.13

Category Amount:	\$1,396,193.29	\$7,473,496.85
Project Total Amount:	\$1,396,193.29	\$8,701,848.32