

Estimate Summary By Project

Contract ID: B1CBA2102185-0

Estimate Number: 0006

Pay Period: 10/01/2022

to 11/02/2022

**Contract Location:**

SR 3 CONN BEGINNING WEST OF WOOLCO DR/WYLIE DR /  
WEST OF SR 120 LOOP RAMPS. (E)

**Time Allowed:** 295 **Days**  
**Elapsed Calender Days:** 267 **Days**  
**Percent Time:** 90.51

**District:** 7

**Area:** 02

**Contractor:**

C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970

**Date Let:** 12/17/2021  
**Date Awarded:** 12/31/2021  
**Date Contract Executed:** 02/07/2022  
**Date Notice to Proceed:** 02/09/2022  
**Date Work Began:** 05/16/2022  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 11/30/2022

MARIETTA GA 30061-0970

**Phone:** (770)422-7520

**Escrow Agent:**

**Surety Co:** FEDERAL INSURANCE COMPANY

**Current Contract Amount** \$1,366,340.00  
**Original Contract Amount** \$1,366,340.00  
**Funds Available** \$183,993.33  
**Percent Complete** 86.53%

**Counties:**

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006286	\$1,366,340.00	\$1,366,340.00	\$183,993.33	86.53%	\$4,768.84

Chief Engineer

## Estimate Summary By Project

Contract ID: B1CBA2102185-0

Estimate Number: 0006

Pay Period: 10/01/2022

to 11/02/2022

---

 Project Number: M006286 SR 3 CONN - MILLING, INLAY, PLMX RSRF

Federal State Project Number: M006286

---

	Total to Date	Prev to Date	This Estimate
Participating	\$945,877.32	\$942,062.25	\$3,815.07
Non-Participating	\$236,469.35	\$235,515.58	\$953.77
<b>Total Earnings</b>	<b>\$1,182,346.67</b>	<b>\$1,177,577.83</b>	<b>\$4,768.84</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,182,346.67</b>	<b>\$1,177,577.83</b>	<b>\$4,768.84</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$1,182,346.67</b>	<b>\$1,177,577.83</b>	

**Total Payable: \$4,768.84**

Estimate Summary By Project

Contract ID: B1CBA2102185-0

Estimate Number: 0006

Pay Period: 10/01/2022  
to 11/02/2022

Project Number M006286

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 317922.500	.970 .015 .985	\$4,768.84	\$313,153.66
		M006286					
0010	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		750.000 127.010	748.560 .000 748.560	\$0.00	\$95,074.61
<b>Category Amount:</b>						\$4,768.84	\$408,228.27
<b>Project Total Amount:</b>						\$4,768.84	\$1,182,346.67