

Rpt-ID: RCPEsprj

Georgia

Date: 11/10/2022

User: C0004466

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2102186-0

Estimate Number: 0001

Pay Period: 03/10/2022

to 10/31/2022

Contract Location:

VARIOUS COUNTY ROADS IN RICHMOND COUNTY. (E)

Time Allowed: 297 Days

Elapsed Calender Days: 236 Days

Percent Time: 79.46

District: 2

Area: 04

Contractor:

PEEK PAVEMENT MARKING, LLC
P. O. BOX 7337

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/01/2022

Date Notice to Proceed: 03/10/2022

COLUMBUS GA 31908-7337

Date Work Began: 09/19/2022

Phone: (706)563-5867

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/31/2022

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$792,173.50

Original Contract Amount \$792,173.50

Funds Available \$735,122.77

Percent Complete 7.20%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017705	\$792,173.50	\$792,173.50	\$735,122.77	7.20%	\$57,050.73

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2102186-0

Estimate Number: 0001

Pay Period: 03/10/2022

to 10/31/2022

Project Number: 0017705 VARIOUS COUNTY RDS - SIGNING & PVMNT MRK

Federal State Project Number: 0017705

	Total to Date	Prev to Date	This Estimate
Participating	\$51,345.66	\$0.00	\$51,345.66
Non-Participating	\$5,705.07	\$0.00	\$5,705.07
Total Earnings	\$57,050.73	\$0.00	\$57,050.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$57,050.73	\$0.00	\$57,050.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$57,050.73	\$0.00	

Total Payable:	\$57,050.73
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B1CBA2102186-0

Estimate Number: 0001

Pay Period: 03/10/2022

to 10/31/2022

Project Number 0017705

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 17500.000	.000 .250 .250	\$4,375.00	\$4,375.00
		0017705					
Category Amount:						\$4,375.00	\$4,375.00
Category Number: 0101 No Category							
0030	652-2501	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LM	110.430 950.000	.000 22.550 22.550	\$21,422.50	\$21,422.50
0035	652-2502	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LM	104.050 950.000	.000 24.990 24.990	\$23,740.50	\$23,740.50
0040	652-3501	SKIP TRAFFIC STRIPE, 5 IN, WHITE	GLM	48.480 425.000	.000 7.057 7.057	\$2,999.23	\$2,999.23
0100	652-3502	SKIP TRAFFIC STRIPE, 5 IN, YELLOW	GLM	50.300 425.000	.000 10.620 10.620	\$4,513.50	\$4,513.50
Category Amount:						\$52,675.73	\$52,675.73
Project Total Amount:						\$57,050.73	\$57,050.73