

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: prush

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0004

Pay Period: 12/01/2022
to 12/31/2022

Contract Location:

US 27/SR 1 OVER LITTLE TALLAPOOSA RIVER. (E)

Time Allowed: 725 Days

Elapsed Calender Days: 208 Days

Percent Time: 28.69

District: 6

Area: 03

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
P. O. BOX 437

Date Let: 03/18/2022

Date Awarded: 04/01/2022

Date Contract Executed: 05/10/2022

Date Notice to Proceed: 06/07/2022

Date Work Began: 08/19/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2024

CHARLESTON TN 37310-0437

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$10,265,950.78

Original Contract Amount \$9,996,082.61

Funds Available \$9,128,720.84

Percent Complete 7.42%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015537	\$10,265,950.78	\$9,996,082.61	\$9,128,720.84	11.08%	\$220,094.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: prush

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0004

Pay Period: 12/01/2022
to 12/31/2022

Project Number: 0015537 US 27/SR 1 - CNST OF A BRIDGE

Federal State Project Number: 0015537

	Total to Date	Prev to Date	This Estimate
Participating	\$609,561.12	\$427,369.99	\$182,191.13
Non-Participating	\$152,390.28	\$106,842.50	\$45,547.78
Total Earnings	\$761,951.40	\$534,212.49	\$227,738.91
Stockpiled Materials	\$375,278.54	\$382,922.50	(\$7,643.96)
Gross Earnings	\$1,137,229.94	\$917,134.99	\$220,094.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,137,229.94	\$917,134.99	

Total Payable: **\$220,094.95**

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2023

User: prush

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0004

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0015537

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.338		
				406000.000	.001		
					.339	\$406.00	\$137,634.00
		0015537					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.120		
				1265300.000	.040		
					.160	\$50,612.00	\$202,448.00
		0015537					
Category Amount:						\$51,018.00	\$340,082.00
Category Number: 0300		Erosion Control Items					
0325	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	3.000		
				730.000	1.000		
					4.000	\$730.00	\$2,920.00
Category Amount:						\$730.00	\$2,920.00
Category Number: 0100		ROADWAY					
0385	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.324		
				18400.000	.037		
					.361	\$680.80	\$6,642.40
Category Amount:						\$680.80	\$6,642.40
Category Number: 0801		BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER					
0435	500-3002	CLASS AA CONCRETE	CY	315.000	.000		
				1370.000	23.500		
					23.500	\$32,195.00	\$32,195.00
0450	511-1000	BAR REINF STEEL	LB	45,563.000	.000		
				1.450	5,111.320		
					5,111.320	\$7,411.41	\$7,411.41
0460	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	555.000	.000		
				185.000	132.020		
					132.020	\$24,423.70	\$24,423.70

Rpt-ID: RCPEsprj

Georgia

Date: 01/04/2023

User: prush

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0004

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0015537

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER					
0475	523-1100	DYNAMIC PILE TEST	EA	2.000	.000		
				5120.000	2.000		
					2.000	\$10,240.00	\$10,240.00
0480	524-0010	DRILLED CAISSON -	LF	240.000	.000		
				2105.000	48.000		
					48.000	\$101,040.00	\$101,040.00
		60 IN					
Category Amount:						\$175,310.11	\$175,310.11
Project Total Amount:						\$227,738.91	\$761,951.40