

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0008

Pay Period: 04/01/2023
to 04/30/2023

Contract Location:

US 27/SR 1 OVER LITTLE TALLAPOOSA RIVER. (E)

Time Allowed: 725 Days

Elapsed Calender Days: 328 Days

Percent Time: 45.24

District: 6

Area: 03

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
P. O. BOX 437

Date Let: 03/18/2022

Date Awarded: 04/01/2022

Date Contract Executed: 05/10/2022

Date Notice to Proceed: 06/07/2022

CHARLESTON TN 37310-0437

Date Work Began: 08/19/2022

Phone: (423)336-2261

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2024

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$10,265,950.78

Original Contract Amount \$9,996,082.61

Funds Available \$7,781,774.83

Percent Complete 21.94%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015537	\$10,265,950.78	\$9,996,082.61	\$7,781,774.83	24.20%	\$40,520.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0008

Pay Period: 04/01/2023
to 04/30/2023

Project Number: 0015537 US 27/SR 1 - CNST OF A BRIDGE

Federal State Project Number: 0015537

	Total to Date	Prev to Date	This Estimate
Participating	\$1,802,069.22	\$1,769,652.58	\$32,416.64
Non-Participating	\$450,517.30	\$442,413.14	\$8,104.16
Total Earnings	\$2,252,586.52	\$2,212,065.72	\$40,520.80
Stockpiled Materials	\$231,589.43	\$231,589.43	\$0.00
Gross Earnings	\$2,484,175.95	\$2,443,655.15	\$40,520.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,484,175.95	\$2,443,655.15	

Total Payable: **\$40,520.80**

Rpt-ID: RCPEsprj

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0008

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0015537

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.454		
				406000.000	.034		
					.488	\$13,804.00	\$198,128.00
		0015537					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.220		
				1265300.000	.020		
					.240	\$25,306.00	\$303,672.00
		0015537					
Category Amount:						\$39,110.00	\$501,800.00
Category Number: 0300		Erosion Control Items					
0325	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	7.000		
				730.000	1.000		
					8.000	\$730.00	\$5,840.00
Category Amount:						\$730.00	\$5,840.00
Category Number: 0100		ROADWAY					
0385	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.472		
				18400.000	.037		
					.509	\$680.80	\$9,365.60
Category Amount:						\$680.80	\$9,365.60
Category Number: 0801		BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER					
0425	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.200		
				1185500.000	.000		
					.200	\$0.00	\$237,100.00
		1					
0435	500-3002	CLASS AA CONCRETE	CY	315.000	134.700		
				1370.000	.000		
					134.700	\$0.00	\$184,539.00
0440	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	584.000	243.380		
				334.000	.000		
					243.380	\$0.00	\$81,288.92
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/08/2023

User: prush

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0008

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0015537

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER							
0445	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		2,926.000	1,219.200		
				366.000	.000		
					1,219.200	\$.00	\$446,227.20
		1					
Category Amount:						\$0.00	\$949,155.12
Project Total Amount:						\$40,520.80	\$2,252,586.52