

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: prush

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0009

Pay Period: 05/01/2023
to 05/31/2023

Contract Location:

US 27/SR 1 OVER LITTLE TALLAPOOSA RIVER. (E)

Time Allowed:

725 Days

Elapsed Calender Days:

359 Days

Percent Time:

49.52

District: 6

Area: 03

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
P. O. BOX 437

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

05/10/2022

Date Notice to Proceed:

06/07/2022

Date Work Began:

08/19/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

CHARLESTON

TN 37310-0437

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$10,265,950.78

Original Contract Amount \$9,996,082.61

Funds Available \$7,452,814.03

Percent Complete 25.15%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015537	\$10,265,950.78	\$9,996,082.61	\$7,452,814.03	27.40%	\$328,960.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: prush

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0009

Pay Period: 05/01/2023
to 05/31/2023

Project Number: 0015537 US 27/SR 1 - CNST OF A BRIDGE

Federal State Project Number: 0015537

	Total to Date	Prev to Date	This Estimate
Participating	\$2,065,237.86	\$1,802,069.22	\$263,168.64
Non-Participating	\$516,309.46	\$450,517.30	\$65,792.16
Total Earnings	\$2,581,547.32	\$2,252,586.52	\$328,960.80
Stockpiled Materials	\$231,589.43	\$231,589.43	\$0.00
Gross Earnings	\$2,813,136.75	\$2,484,175.95	\$328,960.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,813,136.75	\$2,484,175.95	

Total Payable: **\$328,960.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2023

User: prush

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0009

Pay Period: 05/01/2023
to 05/31/2023

Project Number 0015537

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.488		
				406000.000	.004		
					.492	\$1,624.00	\$199,752.00
		0015537					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.240		
				1265300.000	.020		
					.260	\$25,306.00	\$328,978.00
		0015537					
Category Amount:						\$26,930.00	\$528,730.00
Category Number: 0300 Erosion Control Items							
0325	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	8.000		
				730.000	1.000		
					9.000	\$730.00	\$6,570.00
Category Amount:						\$730.00	\$6,570.00
Category Number: 0100 ROADWAY							
0385	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.509		
				18400.000	.037		
					.546	\$680.80	\$10,046.40
Category Amount:						\$680.80	\$10,046.40
Category Number: 0801 BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER							
0425	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.200		
				1185500.000	.200		
					.400	\$237,100.00	\$474,200.00
		1					
0435	500-3002	CLASS AA CONCRETE	CY	315.000	134.700		
				1370.000	.000		
					134.700	\$0.00	\$184,539.00
0440	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	584.000	243.380		
				334.000	.000		
					243.380	\$0.00	\$81,288.92
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2023

User: prush

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0009

Pay Period: 05/01/2023
to 05/31/2023

Project Number 0015537

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER					
0445	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		2,926.000	1,219.200		
				366.000	.000		
					1,219.200	\$.00	\$446,227.20
		1					
0455	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.200		
				317600.000	.200		
					.400	\$63,520.00	\$127,040.00
		1					
Category Amount:						\$300,620.00	\$1,313,295.12
Project Total Amount:						\$328,960.80	\$2,581,547.32