

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: prush

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0015

Pay Period: 11/01/2023
to 11/30/2023

Contract Location:

US 27/SR 1 OVER LITTLE TALLAPOOSA RIVER. (E)

Time Allowed:

725 Days

Elapsed Calender Days:

542 Days

Percent Time:

74.76

District: 6

Area: 03

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
1500 LAUDERDALE MEMORIAL HWY., N.W.

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

05/10/2022

Date Notice to Proceed:

06/07/2022

Date Work Began:

08/19/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

CHARLESTON

TN 37310-6641

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$10,339,826.78

Original Contract Amount \$9,996,082.61

Funds Available \$5,803,071.75

Percent Complete 40.33%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015537	\$10,339,826.78	\$9,996,082.61	\$5,803,071.75	43.88%	\$440,340.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: prush

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0015

Pay Period: 11/01/2023

to 11/30/2023

Project Number: 0015537 US 27/SR 1 - CNST OF A BRIDGE

Federal State Project Number: 0015537

	Total to Date	Prev to Date	This Estimate
Participating	\$3,335,651.69	\$2,979,383.58	\$356,268.11
Non-Participating	\$833,912.92	\$744,845.89	\$89,067.03
Total Earnings	\$4,169,564.61	\$3,724,229.47	\$445,335.14
Stockpiled Materials	\$367,190.42	\$372,185.45	(\$4,995.03)
Gross Earnings	\$4,536,755.03	\$4,096,414.92	\$440,340.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,536,755.03	\$4,096,414.92	

Total Payable: **\$440,340.11**

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: prush

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0015

Pay Period: 11/01/2023
to 11/30/2023

Project Number 0015537

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.624		
				406000.000	.022		
					.646	\$8,932.00	\$262,276.00
		0015537					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.360		
				1265300.000	.020		
					.380	\$25,306.00	\$480,814.00
		0015537					
Category Amount:						\$34,238.00	\$743,090.00
Category Number: 0110 Pavement Items							
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		189.000	64.590		
		TL & H LIME		169.000	.000		
					64.590	\$0.00	\$10,915.71
Category Amount:						\$0.00	\$10,915.71
Category Number: 0100 ROADWAY							
0050	433-1000	REINF CONC APPROACH SLAB	SY	488.000	189.770		
				307.000	.000		
					189.770	\$0.00	\$58,259.39
0060	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	43.000	36.250		
				1280.000	.000		
					36.250	\$0.00	\$46,400.00
Category Amount:						\$0.00	\$104,659.39
Category Number: 0200 Drainage Items							
0140	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,378.000	624.000		
				92.000	48.000		
					672.000	\$4,416.00	\$61,824.00
0160	668-1100	CATCH BASIN, GP 1	EA	15.000	5.500		
				4650.000	.000		
					5.500	\$0.00	\$25,575.00
Category Amount:						\$4,416.00	\$87,399.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: prush

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0015

Pay Period: 11/01/2023
to 11/30/2023

Project Number 0015537

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Erosion Control Items							
0305	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,942.000 2.050	1,285.800 300.000 1,585.800	\$615.00	\$3,250.89
0325	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 730.000	14.000 1.000 15.000	\$730.00	\$10,950.00
Category Amount:						\$1,345.00	\$14,200.89
Category Number: 0100 ROADWAY							
0385	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 18400.000	.731 .037 .768	\$680.80	\$14,131.20
Category Amount:						\$680.80	\$14,131.20
Category Number: 0110 Pavement Items							
0395	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		11,785.000 113.000	2,234.580 .000 2,234.580	\$0.00	\$252,507.54
Category Amount:						\$0.00	\$252,507.54
Category Number: 0801 BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER							
0425	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 1185500.000	.400 .000 .400	\$0.00	\$474,200.00
0435	500-3002	CLASS AA CONCRETE	CY	315.000 1370.000	134.700 125.147 259.847	\$171,451.39	\$355,990.39
0440	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	584.000 334.000	243.380 .000 243.380	\$0.00	\$81,288.92
1							

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: prush

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0015

Pay Period: 11/01/2023
to 11/30/2023

Project Number 0015537

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER							
0445	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO 1	LF	2,926.000 366.000	1,219.200 .000 1,219.200	\$.00	\$446,227.20
0450	511-1000	BAR REINF STEEL	LB	45,563.000 1.450	18,428.990 16,442.000 34,870.990	\$23,840.90	\$50,562.94
0460	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	555.000 185.000	468.730 148.000 616.730	\$27,380.00	\$114,095.05
0470	520-5000	PILOT HOLES	LF	190.000 560.000	135.420 143.000 278.420	\$80,080.00	\$155,915.20
0480	524-0010	DRILLED CAISSON - 60 IN	LF	240.000 2105.000	142.920 48.410 191.330	\$101,903.05	\$402,749.65
Category Amount:						\$404,655.34	\$2,081,029.35
Project Total Amount:						\$445,335.14	\$4,169,564.61