

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: prush

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0023

Pay Period: 07/01/2024
to 04/01/2025

Contract Location:

US 27/SR 1 OVER LITTLE TALLAPOOSA RIVER. (E)

Time Allowed:

888 Days

Elapsed Calender Days:

827 Days

Percent Time:

93.13

District: 6

Area: 03

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
P.O. BOX 437

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

05/10/2022

Date Notice to Proceed:

06/07/2022

Date Work Began:

08/19/2022

Date Time Stopped:

09/10/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/10/2024

CHARLESTON

TN 37310

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$10,499,929.57

Original Contract Amount \$9,996,082.61

Funds Available \$1,920,300.99

Percent Complete 81.71%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015537	\$10,499,929.57	\$9,996,082.61	\$1,920,300.99	81.71%	\$123,818.51

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: prush

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0023

Pay Period: 07/01/2024
to 04/01/2025

Project Number: 0015537 US 27/SR 1 - CNST OF A BRIDGE

Federal State Project Number: 0015537

	Total to Date	Prev to Date	This Estimate
Participating	\$6,863,702.85	\$6,764,648.04	\$99,054.81
Non-Participating	\$1,715,925.73	\$1,691,162.03	\$24,763.70
Total Earnings	\$8,579,628.58	\$8,455,810.07	\$123,818.51
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,579,628.58	\$8,455,810.07	\$123,818.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,579,628.58	\$8,455,810.07	
Total Payable:			\$123,818.51

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: prush

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0023

Pay Period: 07/01/2024
to 04/01/2025

Project Number 0015537

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.985		
				406000.000	.015		
					1.000	\$6,090.00	\$406,000.00
		0015537					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				118600.000	.350		
					1.000	\$41,510.00	\$118,600.00
Category Amount:						\$47,600.00	\$524,600.00
Category Number:		0110 Pavement Items					
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		189.000	64.590		
		TL & H LIME		169.000	.000		
					64.590	\$0.00	\$10,915.71
Category Amount:						\$0.00	\$10,915.71
Category Number:		0100 ROADWAY					
0036	002-0005	PENALTY -	*	.000	.000		
				279.505	-29.144		
					-29.144	\$-8,145.89	(\$8,145.89)
		PENALTY FOR FAILING SMOOTHNESS RIDE					
0050	433-1000	REINF CONC APPROACH SLAB	SY	488.000	593.100		
				307.000	.000		
					593.100	\$0.00	\$182,081.70
0060	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	43.000	36.250		
				1280.000	.000		
					36.250	\$0.00	\$46,400.00
0085	641-1100	GUARDRAIL, TP T	LF	145.000	185.000		
				88.500	6.000		
					191.000	\$531.00	\$16,903.50
0090	641-1200	GUARDRAIL, TP W	LF	445.000	400.000		
				34.500	28.000		
					428.000	\$966.00	\$14,766.00

Date: 04/07/2025

Page 4 of 7

Pay Period: 07/01/2024
to 04/01/2025

Category Amount:	\$748.43	\$748.43
-------------------------	----------	----------

Date: 04/07/2025

Page 5 of 7

Pay Period: 07/01/2024
to 04/01/2025

Category Amount:	\$0.00	\$572,625.24
-------------------------	--------	--------------

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: prush

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0023

Pay Period: 07/01/2024
to 04/01/2025

Project Number 0015537

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 Erosion Control Items					
0400	716-2000	EROSION CONTROL MATS, SLOPES	SY	1,214.000	3,921.333		
				1.400	1,417.778		
					5,339.111	\$1,984.89	\$7,474.76
Category Amount:						\$1,984.89	\$7,474.76
Category Number:		0801 BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER					
0425	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				1185500.000	.000		
					1.000	\$.00	\$1,185,500.00
		1					
0435	500-3002	CLASS AA CONCRETE	CY	315.000	325.050		
				1370.000	.000		
					325.050	\$.00	\$445,318.50
0440	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	584.000	584.100		
				334.000	.000		
					584.100	\$.00	\$195,089.40
		1					
0445	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	2,926.000	2,926.080		
				366.000	.000		
					2,926.080	\$.00	\$1,070,945.28
		1					
Category Amount:						\$0.00	\$2,896,853.18
Category Number:		0100 ROADWAY					
0515	441-0104	CONC SIDEWALK, 4 IN	SY	1,608.000	1,581.500		
				64.500	.000		
					1,581.500	\$.00	\$102,006.75
0595	550-9000	VIDEO INSPECTION	LF	400.000	.000		
				3.800	542.000		
					542.000	\$2,059.60	\$2,059.60

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: prush

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2200986-0

Estimate Number: 0023

Pay Period: 07/01/2024
to 04/01/2025

Project Number 0015537

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0620	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		152.000	152.000		
				670.000	.000		
					152.000	\$.00	\$101,840.00
Category Amount:						\$2,059.60	\$205,906.35
Category Number:		0801 BRIDGE NO. 1 - OVER LITTLE TALLAPOOSA RIVER					
100	004-0022	EXTRA WORK -	LS	.000	.000		
				43996.790	1.000		
					1.000	\$43,996.79	\$43,996.79
		004-0022 EXTRA WORK REMOVAL OF EXISTING EXPANSION MATERIAL					
Category Amount:						\$43,996.79	\$43,996.79
Category Number:		0600 Signage Items					
101	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				7920.000	1.000		
					1.000	\$7,920.00	\$7,920.00
		150-1000 TRAFFIC CONTROL FOR TRAFFIC SIGNAL LOOP INSTALLS AND EXPANSION MATERIAL REMOVAL EXTRA WORK					
102	647-6200	LOOP DETECTOR, 6 FT X 6 FT, BIPOLE	EA	.000	.000		
				5418.000	2.000		
					2.000	\$10,836.00	\$10,836.00
		647-6200 LOOP DETECTOR 6FT X 6FT, BIPOLE					
Category Amount:						\$18,756.00	\$18,756.00
Project Total Amount:						\$123,818.51	\$8,579,628.58