

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: c0005678

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2200995-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/21/2024

Contract Location:

SR 60 OVER HOTHOUSE CREEK. (E)

Time Allowed:

838 Days

Elapsed Calender Days:

832 Days

Percent Time:

99.28

District: 6

Area: 02

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let:

01/21/2022

Date Awarded:

04/06/2022

Date Contract Executed:

05/11/2022

Date Notice to Proceed:

05/12/2022

ROSSVILLE

GA 30741-0357

Date Work Began:

10/17/2022

Phone: (706)866-0596

Date Time Stopped:

08/20/2024

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

08/26/2024

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$5,159,197.95

Original Contract Amount \$5,090,071.40

Funds Available \$148,802.77

Percent Complete 97.12%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
642170-	\$5,159,197.95	\$5,090,071.40	\$148,802.77	97.12%	\$9,537.68

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: c0005678

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2200995-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/21/2024

Project Number: 642170- SR 60 (MINERAL BLUFF HWY) - BRGE REHAB

Federal State Project Number: 642170-

	Total to Date	Prev to Date	This Estimate
Participating	\$4,008,316.12	\$4,000,685.98	\$7,630.14
Non-Participating	\$1,002,079.06	\$1,000,171.52	\$1,907.54
Total Earnings	\$5,010,395.18	\$5,000,857.50	\$9,537.68
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,010,395.18	\$5,000,857.50	\$9,537.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,010,395.18	\$5,000,857.50	

Total Payable: **\$9,537.68**

Rpt-ID: RCPEsprj

Georgia

Date: 08/27/2024

User: c0005678

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2200995-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/21/2024

Project Number 642170-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0110 ROADWAY							
0005	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		832.000	848.030		
		BITUM MATL & H LIME		131.190	.000		
					848.030	\$.00	\$111,253.06
0007	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		.000	310.590		
		BITUM MATL & H LIME		130.440	.000		
					310.590	\$.00	\$40,513.36
		Temporary Asphalt 9.5 MM					
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,174.000	1,003.390		
		L & H LIME		115.910	.000		
					1,003.390	\$.00	\$116,302.93
0012	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	167.710		
		L & H LIME		115.160	.000		
					167.710	\$.00	\$19,313.48
		Temporary Asphalt 19 MM SP					
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,938.000	2,105.640		
		TL & H LIME		112.950	.000		
					2,105.640	\$.00	\$237,832.04
0017	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	111.410		
		TL & H LIME		112.200	.000		
					111.410	\$.00	\$12,500.20
		Temporary Asphalt 25 MM					
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		198.000	309.950		
				142.160	.000		
					309.950	\$.00	\$44,062.49
0075	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	375.000	420.595		
				64.000	9.000		
					429.595	\$576.00	\$27,494.08

Category Amount:

\$576.00

\$609,271.64

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: c0005678

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2200995-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/21/2024

Project Number 642170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0095	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		600.000	869.400		
				14.520	289.800		
					1,159.200	\$4,207.90	\$16,831.58
0185	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	22.000		
				975.000	1.000		
					23.000	\$975.00	\$22,425.00
Category Amount:						\$5,182.90	\$39,256.58
Category Number:		0400 ROADWAY					
0260	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				2100.000	.000		
					1.000	\$.00	\$2,100.00
0265	441-0050	CONC SLOPE DRAIN	SY	8.000	10.667		
				144.000	2.667		
					13.334	\$384.05	\$1,920.10
Category Amount:						\$384.05	\$4,020.10
Category Number:		0600 ROADWAY					
0270	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		83.000	61.500		
				19.550	21.500		
					83.000	\$420.33	\$1,622.65
Category Amount:						\$420.33	\$1,622.65
Category Number:		0610 ROADWAY					
0285	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		5,599.000	1,468.000		
				0.800	3,466.000		
					4,934.000	\$2,772.80	\$3,947.20
0295	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		35.000	.000		
				5.600	36.000		
					36.000	\$201.60	\$201.60
Category Amount:						\$2,974.40	\$4,148.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: c0005678

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2200995-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/21/2024

Project Number 642170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0210		ROADWAY					
0335	668-2100	DROP INLET, GP 1	EA	1.000	1.000		
				5896.180	.000		
					1.000	\$.00	\$5,896.18
0340	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				4902.190	.000		
					1.000	\$.00	\$4,902.19
0350	668-5000	JUNCTION BOX	EA	1.000	1.000		
				3626.960	.000		
					1.000	\$.00	\$3,626.96
Category Amount:						\$0.00	\$14,425.33
Category Number: 0200		ROADWAY					
0375	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	7.000	10.410		
				700.000	.000		
					10.410	\$.00	\$7,287.00
Category Amount:						\$0.00	\$7,287.00
Category Number: 0100		ROADWAY					
0415	433-1000	REINF CONC APPROACH SLAB	SY	229.000	236.110		
				246.700	.000		
					236.110	\$.00	\$58,248.34
Category Amount:						\$0.00	\$58,248.34
Category Number: 0801		BRIDGE NO 1 - OVER HOTHOUSE CREEK					
0440	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				292286.360	.000		
					1.000	\$.00	\$292,286.36
		1					
0445	500-2100	CONCRETE BARRIER	LF	315.000	316.000		
				72.700	.000		
					316.000	\$.00	\$22,973.20

Rpt-ID: RCPEsprj

Georgia

Date: 08/27/2024

User: c0005678

Department of Transportation
Estimate Summary By Project

Page 6 of 6

Contract ID: B1CBA2200995-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/21/2024

Project Number 642170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER HOTHOUSE CREEK							
0450	500-3002	CLASS AA CONCRETE	CY	117.000	116.900		
				915.250	.000		
					116.900	\$.00	\$106,992.73
0455	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	306.000	306.000		
				243.220	.000		
					306.000	\$.00	\$74,425.32
		1					
0460	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	494.000	493.750		
				335.540	.000		
					493.750	\$.00	\$165,672.88
		1					
Category Amount:						\$0.00	\$662,350.49
Project Total Amount:						\$9,537.68	\$5,010,395.18