

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2023

User: 01097990

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201007-0

Estimate Number: 0007

Pay Period: 12/31/2022  
to 01/31/2023

Contract Location:

SR 41 OVER BARGE CREEK. (E)

Time Allowed: 420 Days

Elapsed Calender Days: 184 Days

Percent Time: 43.81

District: 4

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.  
14 EAST GORDON RD.

Date Let: 01/21/2022

Date Awarded: 02/04/2022

Date Contract Executed: 03/06/2022

Date Notice to Proceed: 08/01/2022

Date Work Began: 08/04/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/24/2023

NEWNAN GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE  
COMPANY

Current Contract Amount \$4,047,224.33

Original Contract Amount \$4,010,788.53

Funds Available \$2,144,967.32

Percent Complete 47.00%

Counties:

Randolph

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 0015563        | \$4,047,224.33         | \$4,010,788.53          | \$2,144,967.32          | 47.00%           | \$274,781.41    |

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2023

User: 01097990

Department of Transportation

Page 2 of 4

## Estimate Summary By Project

Contract ID: B1CBA2201007-0

Estimate Number: 0007

Pay Period: 12/31/2022  
to 01/31/2023

Project Number: 0015563 SR 41 - CNST OF A BRIDGE

Federal State Project Number: 0015563

|                          | Total to Date         | Prev to Date          | This Estimate       |
|--------------------------|-----------------------|-----------------------|---------------------|
| Participating            | \$1,521,805.61        | \$1,301,980.48        | \$219,825.13        |
| Non-Participating        | \$380,451.40          | \$325,495.12          | \$54,956.28         |
| Total Earnings           | <b>\$1,902,257.01</b> | <b>\$1,627,475.60</b> | <b>\$274,781.41</b> |
| Stockpiled Materials     | \$0.00                | \$0.00                | \$0.00              |
| Gross Earnings           | <b>\$1,902,257.01</b> | <b>\$1,627,475.60</b> | <b>\$274,781.41</b> |
| Payment Adjustment 1     | \$0.00                | \$0.00                | \$0.00              |
| Payment Adjustment 2     | \$0.00                | \$0.00                | \$0.00              |
| Payment Adjustment 3     | \$0.00                | \$0.00                | \$0.00              |
| Other Adjustments        | \$0.00                | \$0.00                | \$0.00              |
| Retainage                | \$0.00                | \$0.00                | \$0.00              |
| Escrow Amount            | \$0.00                | \$0.00                | \$0.00              |
| Securities Encumbered    | \$0.00                | \$0.00                | \$0.00              |
| Liq Dam/Incent/Disincent | \$0.00                | \$0.00                | \$0.00              |
| Total:                   | <b>\$1,902,257.01</b> | <b>\$1,627,475.60</b> |                     |

Total Payable: **\$274,781.41**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2023

User: 01097990

Department of Transportation

Page 3 of 4

## Estimate Summary By Project

Contract ID: B1CBA2201007-0

Estimate Number: 0007

Pay Period: 12/31/2022  
to 01/31/2023

Project Number 0015563

| LIN                                                          | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|--------------------------------------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| <b>Category Number: 0100 ROADWAY</b>                         |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0005                                                         | 150-1000  | TRAFFIC CONTROL -                                                                                    | LS    | 1.000                  | .582                                       |                          |                      |
|                                                              |           |                                                                                                      |       | 159938.830             | .070                                       |                          |                      |
|                                                              |           |                                                                                                      |       |                        | .652                                       | \$11,195.72              | \$104,280.12         |
|                                                              |           | 0015563                                                                                              |       |                        |                                            |                          |                      |
| <b>Category Amount:</b>                                      |           |                                                                                                      |       |                        |                                            | \$11,195.72              | \$104,280.12         |
| <b>Category Number: 0300 Temporary Erosion Control</b>       |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0220                                                         | 163-0240  | MULCH                                                                                                | TN    | 80.000                 | 22.909                                     |                          |                      |
|                                                              |           |                                                                                                      |       | 224.720                | .718                                       |                          |                      |
|                                                              |           |                                                                                                      |       |                        | 23.627                                     | \$161.35                 | \$5,309.46           |
| 0245                                                         | 163-0528  | CONSTRUCT AND REMOVE FABRIC CHECK DAM LF                                                             |       | 760.000                | 132.000                                    |                          |                      |
|                                                              |           |                                                                                                      |       | 11.880                 | 32.250                                     |                          |                      |
|                                                              |           |                                                                                                      |       |                        | 164.250                                    | \$383.13                 | \$1,951.29           |
| 0260                                                         | 165-0030  | MAINTENANCE OF TEMPORARY SILT FENCE, TF LF                                                           |       | 3,100.000              | .000                                       |                          |                      |
|                                                              |           |                                                                                                      |       | 2.060                  | 70.000                                     |                          |                      |
|                                                              |           |                                                                                                      |       |                        | 70.000                                     | \$144.20                 | \$144.20             |
| 0305                                                         | 167-1500  | WATER QUALITY INSPECTIONS                                                                            | MO    | 18.000                 | 3.000                                      |                          |                      |
|                                                              |           |                                                                                                      |       | 632.770                | 2.000                                      |                          |                      |
|                                                              |           |                                                                                                      |       |                        | 5.000                                      | \$1,265.54               | \$3,163.85           |
| <b>Category Amount:</b>                                      |           |                                                                                                      |       |                        |                                            | \$1,954.22               | \$10,568.80          |
| <b>Category Number: 0801 BRIDGE NO. 1 - OVER BARGE CREEK</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0365                                                         | 500-1011  | SUPERSTR CONCRETE, CL D, BR NO -                                                                     | LS    | 1.000                  | .254                                       |                          |                      |
|                                                              |           |                                                                                                      |       | 694450.670             | .180                                       |                          |                      |
|                                                              |           |                                                                                                      |       |                        | .434                                       | \$125,001.12             | \$301,391.59         |
|                                                              |           | 1                                                                                                    |       |                        |                                            |                          |                      |
| 0375                                                         | 500-3101  | CLASS A CONCRETE                                                                                     | CY    | 67.000                 | 65.210                                     |                          |                      |
|                                                              |           |                                                                                                      |       | 1808.610               | .000                                       |                          |                      |
|                                                              |           |                                                                                                      |       |                        | 65.210                                     | \$0.00                   | \$117,939.46         |
| 0380                                                         | 507-8900  | PSC BEAMS, AASHTO TYPE I MOD, BR NO -                                                                | LF    | 192.000                | 192.480                                    |                          |                      |
|                                                              |           |                                                                                                      |       | 313.580                | .000                                       |                          |                      |
|                                                              |           |                                                                                                      |       |                        | 192.480                                    | \$0.00                   | \$60,357.88          |
|                                                              |           | 1                                                                                                    |       |                        |                                            |                          |                      |

Rpt-ID: RCPEsprj

Georgia

Date: 02/02/2023

User: 01097990

Department of Transportation

Page 4 of 4

## Estimate Summary By Project

Contract ID: B1CBA2201007-0

Estimate Number: 0007

Pay Period: 12/31/2022  
to 01/31/2023

Project Number 0015563

| LIN                                                   | Item Code | Item Description 1                  | Units | Auth Qty   | Prev Qty        | Amount<br>This<br>Period | Cumulative<br>Amount |
|-------------------------------------------------------|-----------|-------------------------------------|-------|------------|-----------------|--------------------------|----------------------|
|                                                       |           | Item Description 2                  |       |            | Qty This Period |                          |                      |
|                                                       |           | Supplemental Description 1          |       | Unit Price | Qty To Date     |                          |                      |
|                                                       |           | Supplemental Description 2          |       |            |                 |                          |                      |
| Category Number: 0801 BRIDGE NO. 1 - OVER BARGE CREEK |           |                                     |       |            |                 |                          |                      |
| 0385                                                  | 507-9003  | PSC BEAMS, AASHTO TYPE III, BR NO - | LF    | 1,033.000  | 1,032.580       |                          |                      |
|                                                       |           |                                     |       | 371.030    | .000            |                          |                      |
|                                                       |           |                                     |       |            | 1,032.580       | \$ .00                   | \$383,118.16         |
|                                                       |           | 1                                   |       |            |                 |                          |                      |
| 0395                                                  | 511-3000  | SUPERSTR REINF STEEL, BR NO -       | LS    | 1.000      | .007            |                          |                      |
|                                                       |           |                                     |       | 182173.797 | .750            |                          |                      |
|                                                       |           |                                     |       |            | .757            | \$136,630.35             | \$137,905.56         |
|                                                       |           | 1                                   |       |            |                 |                          |                      |
| 0400                                                  | 520-2216  | PILING, PSC, 16 IN SQ               | LF    | 1,205.000  | 795.060         |                          |                      |
|                                                       |           |                                     |       | 152.050    | .000            |                          |                      |
|                                                       |           |                                     |       |            | 795.060         | \$ .00                   | \$120,888.87         |
| Category Amount:                                      |           |                                     |       |            |                 | \$261,631.47             | \$1,121,601.52       |
| Project Total Amount:                                 |           |                                     |       |            |                 | \$274,781.41             | \$1,902,257.01       |