

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01097990

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201007-0

Estimate Number: 0020

Pay Period: 05/01/2024
to 11/13/2024

Contract Location:

SR 41 OVER BARGE CREEK. (E)

Time Allowed:

420 Days

Elapsed Calender Days:

420 Days

Percent Time:

100.00

District: 4

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
678-423-7771

Date Let:

01/21/2022

Date Awarded:

02/04/2022

Date Contract Executed:

03/06/2022

Date Notice to Proceed:

08/01/2022

Date Work Began:

08/04/2022

Date Time Stopped:

09/24/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/24/2023

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$4,047,224.33

Original Contract Amount \$4,010,788.53

Funds Available \$203,016.48

Percent Complete 94.98%

Counties:

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015563	\$4,047,224.33	\$4,010,788.53	\$203,016.48	94.98%	\$31,728.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01097990

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201007-0

Estimate Number: 0020

Pay Period: 05/01/2024
to 11/13/2024

Project Number: 0015563 SR 41 - CNST OF A BRIDGE

Federal State Project Number: 0015563

	Total to Date	Prev to Date	This Estimate
Participating	\$3,075,366.33	\$3,049,983.53	\$25,382.80
Non-Participating	\$768,841.52	\$762,495.83	\$6,345.69
Total Earnings	\$3,844,207.85	\$3,812,479.36	\$31,728.49
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,844,207.85	\$3,812,479.36	\$31,728.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,844,207.85	\$3,812,479.36	

Total Payable: **\$31,728.49**

Estimate Summary By Project

Pay Period: 05/01/2024
to 11/13/2024

Project Number 0015563

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0110	Pavement					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		388.000	588.080			
				129.220	.000			
					588.080	\$.00		\$75,991.70
0045	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		525.000	440.730			
		L BITUM MATL & H LIME		121.350	.000			
					440.730	\$.00		\$53,482.59
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		751.000	706.850			
		TL & H LIME		104.500	.000			
					706.850	\$.00		\$73,865.83
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		563.000	547.620			
		L & H LIME		116.850	.000			
					547.620	\$.00		\$63,989.40
0065	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	533.000	.000			
				9.550	533.000			
					533.000	\$5,090.15		\$5,090.15
0070	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		255.000	255.000			
				275.800	.000			
					255.000	\$.00		\$70,329.00
Category Amount:						\$5,090.15		\$342,748.67
Category Number:		0200	Drainage					
0075	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000			
				2970.740	.000			
					2.000	\$.00		\$5,941.48
0105	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	2.000			
				3675.250	.000			
					2.000	\$.00		\$7,350.50
Category Amount:						\$0.00		\$13,291.98

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: 01097990

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201007-0

Estimate Number: 0020

Pay Period: 05/01/2024
to 11/13/2024

Project Number 0015563

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Temporary Erosion Control							
0215	163-0232	TEMPORARY GRASSING	AC	2.000	1.501		
				1123.580	.499		
					2.000	\$560.67	\$2,247.16
0220	163-0240	MULCH	TN	80.000	42.879		
				224.720	5.000		
					47.879	\$1,123.60	\$10,759.37
0225	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		4.000	2.000		
				2247.150	2.000		
					4.000	\$4,494.30	\$8,988.60
0235	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		1.000	.750		
				710.640	.250		
					1.000	\$177.66	\$710.64
0245	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		760.000	881.925		
				11.880	220.481		
					1,102.406	\$2,619.31	\$13,096.58
0260	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,100.000	545.000		
				2.060	235.000		
					780.000	\$484.10	\$1,606.80
0265	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		380.000	425.000		
				4.010	135.000		
					560.000	\$541.35	\$2,245.60
0310	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	1,400.000	551.250		
				4.690	137.813		
					689.063	\$646.34	\$3,231.71

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01097990

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201007-0

Estimate Number: 0020

Pay Period: 05/01/2024
to 11/13/2024

Project Number 0015563

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Temporary Erosion Control							
0315	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,200.000	3,177.000		
				5.780	794.250		
					3,971.250	\$4,590.77	\$22,953.83
Category Amount:						\$15,238.10	\$65,840.29
Category Number: 0400 Permanent Erosion Control							
0330	700-6910	PERMANENT GRASSING	AC	3.000	2.000		
				2808.940	3.000		
					5.000	\$8,426.82	\$14,044.70
0335	700-7000	AGRICULTURAL LIME	TN	6.000	.000		
				151.690	6.000		
					6.000	\$910.14	\$910.14
0340	700-8000	FERTILIZER MIXED GRADE	TN	1.000	.250		
				955.040	.750		
					1.000	\$716.28	\$955.04
0345	700-8100	FERTILIZER NITROGEN CONTENT	LB	150.000	.000		
				4.490	300.000		
					300.000	\$1,347.00	\$1,347.00
Category Amount:						\$11,400.24	\$17,256.88
Category Number: 0801 BRIDGE NO. 1 - OVER BARGE CREEK							
0365	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				694450.670	.000		
					1.000	\$.00	\$694,450.67
	1						
0370	500-2100	CONCRETE BARRIER	LF	488.000	488.000		
				104.290	.000		
					488.000	\$.00	\$50,893.52
0375	500-3101	CLASS A CONCRETE	CY	67.000	65.210		
				1808.610	.000		
					65.210	\$.00	\$117,939.46

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: 01097990

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201007-0

Estimate Number: 0020

Pay Period: 05/01/2024
to 11/13/2024

Project Number 0015563

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER BARGE CREEK					
0380	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	192.000	192.000		
				313.580	.000		
					192.000	\$.00	\$60,207.36
		1					
0385	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,033.000	1,032.580		
				371.030	.000		
					1,032.580	\$.00	\$383,118.16
		1					
0400	520-2216	PILING, PSC, 16 IN SQ	LF	1,205.000	795.060		
				152.050	.000		
					795.060	\$.00	\$120,888.87
Category Amount:						\$0.00	\$1,427,498.04
Project Total Amount:						\$31,728.49	\$3,844,207.85