

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2023

User: c0004171

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0017

Pay Period: 09/01/2023
to 10/02/2023

Contract Location:

US 80/SR 22 AT KNOXVILLE RD (CR 715). (E)

Time Allowed:

741 Days

Elapsed Calender Days:

495 Days

Percent Time:

66.80

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

01/21/2022

Date Awarded:

02/04/2022

Date Contract Executed:

03/01/2022

Date Notice to Proceed:

05/26/2022

Date Work Began:

06/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/04/2024

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$2,161,028.88

Original Contract Amount \$2,096,688.66

Funds Available \$520,099.33

Percent Complete 75.63%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009960	\$2,161,028.88	\$2,096,688.66	\$520,099.33	75.93%	\$80,477.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2023

User: c0004171

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0017

Pay Period: 09/01/2023
to 10/02/2023

Project Number: 0009960 SR 22 - CNST OF A ROUNDABOUT

Federal State Project Number: 0009960

	Total to Date	Prev to Date	This Estimate
Participating	\$1,471,003.54	\$1,397,410.94	\$73,592.60
Non-Participating	\$163,444.81	\$155,267.87	\$8,176.94
Total Earnings	\$1,634,448.35	\$1,552,678.81	\$81,769.54
Stockpiled Materials	\$6,481.20	\$7,773.21	(\$1,292.01)
Gross Earnings	\$1,640,929.55	\$1,560,452.02	\$80,477.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,640,929.55	\$1,560,452.02	

Total Payable: **\$80,477.53**

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2023

User: c0004171

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0017

Pay Period: 09/01/2023
to 10/02/2023

Project Number 0009960

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 52931.090	.876 .096 .972	\$5,081.38	\$51,449.02
		0009960					
0015	210-0100	GRADING COMPLETE -	LS	1.000 683106.200	.823 .063 .886	\$43,035.69	\$605,232.09
		0009960					
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	2,555.000 40.010	4,058.460 33.370 4,091.830	\$1,335.13	\$163,714.12
0025	318-3000	AGGR SURF CRS	TN	329.000 37.740	223.100 37.330 260.430	\$1,408.83	\$9,828.63
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,311.000 93.830	917.420 .000 917.420	\$0.00	\$86,081.52
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,334.000 88.980	1,460.460 .000 1,460.460	\$0.00	\$129,951.73
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		445.000 97.960	638.190 .000 638.190	\$0.00	\$62,517.09
0070	441-0108	CONC SIDEWALK, 8 IN	SY	441.000 70.100	404.440 .000 404.440	\$0.00	\$28,351.24
0075	441-0303	CONC SPILLWAY, TP 3	EA	3.000 1800.000	4.000 .000 4.000	\$0.00	\$7,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2023

User: c0004171

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0017

Pay Period: 09/01/2023
to 10/02/2023

Project Number 0009960

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0085	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,222.000 19.750	1,984.000 .000 1,984.000	\$0.00	\$39,184.00
0105	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	27.000 299.530	11.400 .000 11.400	\$0.00	\$3,414.64
0135	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	174.000 57.050	135.778 9.000 144.778	\$513.45	\$8,259.58
0140	603-7000	PLASTIC FILTER FABRIC	SY	174.000 7.360	135.778 9.000 144.778	\$66.24	\$1,065.57
0155	668-1100	CATCH BASIN, GP 1	EA	7.000 5200.000	7.000 .000 7.000	\$0.00	\$36,400.00
0160	668-2100	DROP INLET, GP 1	EA	14.000 3700.000	12.500 .000 12.500	\$0.00	\$46,250.00
Category Amount:						\$51,440.72	\$1,278,899.23
Category Number: 0400 PERMANENT EROSION CONTROL ITEMS							
0165	700-6910	PERMANENT GRASSING	AC	2.000 2000.000	.000 2.000 2.000	\$4,000.00	\$4,000.00
0175	700-8000	FERTILIZER MIXED GRADE	TN	2.000 900.000	.100 .500 .600	\$450.00	\$540.00
Category Amount:						\$4,450.00	\$4,540.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2023

User: c0004171

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0017

Pay Period: 09/01/2023
to 10/02/2023

Project Number 0009960

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 TEMPORARY EROSION CONTROL SET							
0260	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 400.000	13.000 1.000 14.000	\$400.00	\$5,600.00
Category Amount:						\$400.00	\$5,600.00
Category Number: 0600 SIGNING AND MARKING ITEMS							
0265	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		81.000 22.000	.000 15.000 15.000	\$330.00	\$330.00
0270	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		113.500 24.000	.000 122.000 122.000	\$2,928.00	\$2,928.00
0275	636-2070	GALV STEEL POSTS, TP 7	LF	327.000 10.000	.000 234.500 234.500	\$2,345.00	\$2,345.00
Category Amount:						\$5,603.00	\$5,603.00
Category Number: 1000 LIGHTING ITEMS							
0335	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	1,100.000 6.000	903.000 269.000 1,172.000	\$1,614.00	\$7,032.00
0345	682-9020	ELECTRICAL JUNCTION BOX	EA	3.000 950.000	.000 3.000 3.000	\$2,850.00	\$2,850.00
		14 IN X 14 IN, TYPE 1					
Category Amount:						\$4,464.00	\$9,882.00
Category Number: 0100 ROADWAY							
0380	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	748.000 31.180	.000 199.000 199.000	\$6,204.82	\$6,204.82

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2023

User: c0004171

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0017

Pay Period: 09/01/2023
to 10/02/2023

Project Number 0009960

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0385	441-5025	CONCRETE HEADER CURB, 4 IN, TP 9	LF	1,184.000	.000		
				31.000	297.000		
					297.000	\$9,207.00	\$9,207.00
Category Amount:						\$15,411.82	\$15,411.82
Project Total Amount:						\$81,769.54	\$1,634,448.35