

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: c0004171

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0026

Pay Period: 10/08/2024
to 09/30/2025

Contract Location:

US 80/SR 22 AT KNOXVILLE RD (CR 715). (E)

Time Allowed:

741 Days

Elapsed Calender Days:

741 Days

Percent Time:

100.00

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

01/21/2022

Date Awarded:

02/04/2022

Date Contract Executed:

03/01/2022

Date Notice to Proceed:

05/26/2022

Date Work Began:

06/23/2022

Date Time Stopped:

06/04/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/04/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$2,258,585.61

Original Contract Amount \$2,096,688.66

Funds Available \$135,068.52

Percent Complete 94.02%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009960	\$2,258,585.61	\$2,096,688.66	\$135,068.52	94.02%	\$-1,448.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: c0004171

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0026

Pay Period: 10/08/2024
to 09/30/2025

Project Number: 0009960 SR 22 - CNST OF A ROUNDABOUT

Federal State Project Number: 0009960

	Total to Date	Prev to Date	This Estimate
Participating	\$1,911,165.38	\$1,911,165.38	\$0.00
Non-Participating	\$212,351.71	\$212,351.71	\$0.00
Total Earnings	\$2,123,517.09	\$2,123,517.09	\$0.00
Stockpiled Materials	\$0.00	\$1,448.40	(\$1,448.40)
Gross Earnings	\$2,123,517.09	\$2,124,965.49	(\$1,448.40)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,123,517.09	\$2,124,965.49	
Total Payable:			(\$1,448.40)

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: c0004171

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0026

Pay Period: 10/08/2024
to 09/30/2025

Project Number 0009960

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,311.000	917.420		
				93.830	.000		
					917.420	\$.00	\$86,081.52
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,334.000	1,472.100		
		TL & H LIME		88.980	.000		
					1,472.100	\$.00	\$130,987.46
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		445.000	665.980		
		L & H LIME		97.960	.000		
					665.980	\$.00	\$65,239.40
0070	441-0108	CONC SIDEWALK, 8 IN	SY	441.000	404.440		
				70.100	.000		
					404.440	\$.00	\$28,351.24
0075	441-0303	CONC SPILLWAY, TP 3	EA	3.000	4.000		
				1800.000	.000		
					4.000	\$.00	\$7,200.00
0085	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,222.000	1,984.000		
				19.750	.000		
					1,984.000	\$.00	\$39,184.00
0105	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	27.000	11.400		
				299.530	.000		
					11.400	\$.00	\$3,414.64
0155	668-1100	CATCH BASIN, GP 1	EA	7.000	7.000		
				5200.000	.000		
					7.000	\$.00	\$36,400.00
0160	668-2100	DROP INLET, GP 1	EA	14.000	14.000		
				3700.000	.000		
					14.000	\$.00	\$51,800.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: c0004171

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0026

Pay Period: 10/08/2024
to 09/30/2025

Project Number 0009960

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0380	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	748.000	199.000		
				31.180	.000		
					199.000	\$.00	\$6,204.82
0395	670-1120	WATER MAIN, 12 IN	LF	290.000	250.000		
				178.000	.000		
					250.000	\$.00	\$44,500.00
9040	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	.000	278.670		
				83.130	.000		
					278.670	\$.00	\$23,165.84
		DRIVEWAY CONCRETE 8 IN TK					
9050	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	.000	420.860		
				119.600	.000		
					420.860	\$.00	\$50,334.86
		PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK					
Category Amount:						\$0.00	\$572,863.78
Category Number:		0600 SIGNING AND MARKING ITEMS					
9100	500-3104	CLASS A CONCRETE, SIGNS	CY	.000	8.370		
				1833.330	.000		
					8.370	\$.00	\$15,344.97
		Class A Concrete, Signs					
Category Amount:						\$0.00	\$15,344.97
Project Total Amount:						\$0.00	\$2,123,517.09