

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2024

User: 01067507

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0015

Pay Period: 01/01/2024
to 01/31/2024

Contract Location:

SR 119 OVER TAYLORS CREEK. (E)

Time Allowed: 498 Days

Elapsed Calender Days: 507 Days

Percent Time: 101.81

District: 5

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 04/22/2022

Date Awarded: 05/06/2022

Date Contract Executed: 07/02/2022

Date Notice to Proceed: 09/12/2022

NEWNAN GA 30263-2214

Date Work Began: 11/16/2022

Phone: (678)423-7770

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/22/2024

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$5,788,381.57

Original Contract Amount \$5,750,456.12

Funds Available \$2,086,847.40

Percent Complete 63.20%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013750	\$5,788,381.57	\$5,750,456.12	\$2,086,847.40	63.95%	\$338,119.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2024

User: 01067507

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0015

Pay Period: 01/01/2024
to 01/31/2024

Project Number: 0013750 SR 119 - BRDG REPL

Federal State Project Number: 0013750

	Total to Date	Prev to Date	This Estimate
Participating	\$2,926,436.28	\$2,533,433.89	\$393,002.39
Non-Participating	\$731,609.10	\$633,358.50	\$98,250.60
Total Earnings	\$3,658,045.38	\$3,166,792.39	\$491,252.99
Stockpiled Materials	\$54,009.79	\$196,622.51	(\$142,612.72)
Gross Earnings	\$3,712,055.17	\$3,363,414.90	\$348,640.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$10,521.00)	\$0.00	(\$10,521.00)
Total:	\$3,701,534.17	\$3,363,414.90	

Total Payable: **\$338,119.27**

Rpt-ID: RCPEsprj

Georgia

Date: 02/02/2024

User: 01067507

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0015

Pay Period: 01/01/2024
to 01/31/2024

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0099	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		485.000	272.120		
		L BITUM MATL & H LIME		179.230	.000		
					272.120	\$.00	\$48,772.07
0105	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		320.000	201.890		
		L & H LIME		164.350	.000		
					201.890	\$.00	\$33,180.62
Category Amount:						\$0.00	\$81,952.69
Category Number:		0040 ROADWAY					
0155	150-1000	TRAFFIC CONTROL -	LS	1.000	.797		
				436718.420	.034		
					.831	\$14,848.43	\$362,913.01
		0013750					
Category Amount:						\$14,848.43	\$362,913.01
Category Number:		0070 ROADWAY					
0245	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, Tf LF		3,125.000	1,047.000		
				0.100	250.000		
					1,297.000	\$25.00	\$129.70
0325	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	12.000		
				500.000	1.000		
					13.000	\$500.00	\$6,500.00
Category Amount:						\$525.00	\$6,629.70
Category Number:		0801 BRIDGE NO. 1 - OVER TAYLORS CREEK					
0350	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				562125.190	.090		
					.090	\$50,591.27	\$50,591.27
		1					
0360	500-3002	CLASS AA CONCRETE	CY	117.000	55.101		
				1434.620	61.801		
					116.902	\$88,660.95	\$167,709.95

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2024

User: 01067507

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0015

Pay Period: 01/01/2024
to 01/31/2024

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER TAYLORS CREEK					
0365	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,378.000	427.000		
				316.920	689.772		
					1,116.772	\$218,602.54	\$353,927.38
		1					
0370	511-1000	BAR REINF STEEL	LB	12,621.000	5,506.000		
				1.808	7,115.000		
					12,621.000	\$12,866.77	\$22,823.82
0375	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				208951.603	.040		
					.040	\$8,358.06	\$8,358.06
		1					
0380	520-2214	PILING, PSC, 14 IN SQ	LF	2,315.000	1,312.510		
				93.820	569.110		
					1,881.620	\$53,393.90	\$176,533.59
0400	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,150.000	264.895		
				156.940	55.556		
					320.451	\$8,718.96	\$50,291.58
0405	603-7000	PLASTIC FILTER FABRIC	SY	1,150.000	264.895		
				3.470	55.556		
					320.451	\$192.78	\$1,111.96
Category Amount:						\$441,385.23	\$831,347.61
Category Number:		0040 ROADWAY					
9011	520-2214	PILING, PSC, 14 IN SQ	LF	.000	67.440		
				70.365	490.220		
					557.660	\$34,494.33	\$39,239.75
		Adding pay item for pile cut off					
		Item added by SA per Standard Specification 520.5.01.B					
Category Amount:						\$34,494.33	\$39,239.75
Project Total Amount:						\$491,252.99	\$3,658,045.38