

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: 01067507

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0021

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

SR 119 OVER TAYLORS CREEK. (E)

Time Allowed:

593 Days

Elapsed Calender Days:

689 Days

Percent Time:

116.19

District: 5

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/12/2022

Date Work Began:

11/16/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/26/2024

NEWNAN

GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$5,861,431.47

Original Contract Amount \$5,750,456.12

Funds Available \$1,036,427.80

Percent Complete 82.36%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013750	\$5,861,431.47	\$5,750,456.12	\$1,036,427.80	82.32%	\$212,126.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: 01067507

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0021

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0013750 SR 119 - BRDG REPL

Federal State Project Number: 0013750

	Total to Date	Prev to Date	This Estimate
Participating	\$3,861,873.30	\$3,752,024.60	\$109,848.70
Non-Participating	\$965,468.37	\$938,006.19	\$27,462.18
Total Earnings	\$4,827,341.67	\$4,690,030.79	\$137,310.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,827,341.67	\$4,690,030.79	\$137,310.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$109,886.00	\$109,886.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$112,224.00)	(\$187,040.00)	\$74,816.00
Total:	\$4,825,003.67	\$4,612,876.79	
		Total Payable:	\$212,126.88

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: 01067507

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0021

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number:		0100 ROADWAY					
0099	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		485.000	272.120		
		L BITUM MATL & H LIME		179.230	.000		
					272.120	\$.00	\$48,772.07
0105	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		320.000	201.890		
		L & H LIME		164.350	118.110		
					320.000	\$19,411.38	\$52,592.00
Category Amount:						\$19,411.38	\$101,364.07
Category Number:		0070 ROADWAY					
0245	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T\ LF		3,125.000	1,722.000		
				0.100	300.000		
					2,022.000	\$30.00	\$202.20
0325	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	18.000		
				500.000	1.000		
					19.000	\$500.00	\$9,500.00
Category Amount:						\$530.00	\$9,702.20
Category Number:		0100 ROADWAY					
0340	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		260.000	.000		
		TL & H LIME		170.460	260.000		
					260.000	\$44,319.60	\$44,319.60
Category Amount:						\$44,319.60	\$44,319.60
Category Number:		0801 BRIDGE NO. 1 - OVER TAYLORS CREEK					
0350	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				562125.190	.000		
					1.000	\$.00	\$562,125.19
0355	500-2100	CONCRETE BARRIER	LF	456.000	456.000		
				104.390	.000		
					456.000	\$.00	\$47,601.84

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: 01067507

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0021

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER TAYLORS CREEK							
0360	500-3002	CLASS AA CONCRETE	CY	117.000	116.900		
				1434.620	.000		
					116.900	\$0.00	\$167,707.08
0365	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,378.000	1,379.520		
				316.920	.000		
					1,379.520	\$0.00	\$437,197.48
		1					
0380	520-2214	PILING, PSC, 14 IN SQ	LF	2,315.000	1,881.620		
				93.820	.000		
					1,881.620	\$0.00	\$176,533.59
Category Amount:						\$0.00	\$1,391,165.18
Category Number: 0040 ROADWAY							
9011	520-2214	PILING, PSC, 14 IN SQ	LF	.000	557.660		
				70.365	.000		
					557.660	\$0.00	\$39,239.75
		Adding pay item for pile cut off					
		Item added by SA per Standard Specification 520.5.01.B					
9012	670-7000	STEEL CASING -	LF	.000	.000		
				189.740	385.000		
					385.000	\$73,049.90	\$73,049.90
		Adding Pay Item for Permenant Casing 24 IN					
		Item added by SA					
Category Amount:						\$73,049.90	\$112,289.65
Project Total Amount:						\$137,310.88	\$4,827,341.67