

Contract ID: B1CBA2201013-1

Estimate Number: 0023

Pay Period: 08/31/2024
to 09/30/2024

Contract Location:

SR 119 OVER TAYLORS CREEK. (E)

Time Allowed:

593 Days

Elapsed Calender Days:

750 Days

Percent Time:

126.48

District: 5

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.

14 EAST GORDON RD.

NEWNAN GA 30263-2214

Phone: (678)423-7770

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/12/2022

Date Work Began:

11/16/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/26/2024

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE COMPANY

Current Contract Amount

\$5,861,431.47

Counties:

Original Contract Amount

\$5,750,456.12

Liberty

Funds Available

\$895,531.25

Percent Complete

85.98%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013750	\$5,861,431.47	\$5,750,456.12	\$895,531.25	84.72%	\$77,756.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 01067507

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0023

Pay Period: 08/31/2024
to 09/30/2024

Project Number: 0013750 SR 119 - BRDG REPL

Federal State Project Number: 0013750

	Total to Date	Prev to Date	This Estimate
Participating	\$4,031,637.74	\$3,940,441.50	\$91,196.24
Non-Participating	\$1,007,909.48	\$985,110.42	\$22,799.06
Total Earnings	\$5,039,547.22	\$4,925,551.92	\$113,995.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,039,547.22	\$4,925,551.92	\$113,995.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$109,886.00	\$109,886.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$183,533.00)	(\$147,294.00)	(\$36,239.00)
Total:	\$4,965,900.22	\$4,888,143.92	

Total Payable: **\$77,756.30**

Estimate Summary By Project

Pay Period: 08/31/2024
to 09/30/2024

Project Number 0013750

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER TAYLORS CREEK					
0020	541-0001	DETOUR BRIDGE -	LS	1.000	.800		
				569651.490	.200		
					1.000	\$113,930.30	\$569,651.49
		160 FT X 24 FT, STA 21+22					
Category Amount:						\$113,930.30	\$569,651.49
Category Number:		0100 ROADWAY					
0099	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		485.000	272.120		
				179.230	.000		
					272.120	\$.00	\$48,772.07
0105	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		320.000	320.000		
				164.350	.000		
					320.000	\$.00	\$52,592.00
0125	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		755.000	328.950		
				163.900	.000		
					328.950	\$.00	\$53,914.91
Category Amount:						\$0.00	\$155,278.98
Category Number:		0040 ROADWAY					
0155	150-1000	TRAFFIC CONTROL -	LS	1.000	.905		
				436718.420	.000		
					.905	\$.00	\$395,230.17
		0013750					
Category Amount:						\$0.00	\$395,230.17
Category Number:		0070 ROADWAY					
0245	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, Tf LF		3,125.000	2,022.000		
				0.100	650.000		
					2,672.000	\$65.00	\$267.20
Category Amount:						\$65.00	\$267.20

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2024

User: 01067507

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0023

Pay Period: 08/31/2024
to 09/30/2024

Project Number 0013750

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0340	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		260.000 170.460	260.000 .000 260.000	\$0.00	\$44,319.60
Category Amount:						\$0.00	\$44,319.60
Category Number: 0801 BRIDGE NO. 1 - OVER TAYLORS CREEK							
0350	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 562125.190	1.000 .000 1.000	\$0.00	\$562,125.19
0355	500-2100	CONCRETE BARRIER	LF	456.000 104.390	456.000 .000 456.000	\$0.00	\$47,601.84
0360	500-3002	CLASS AA CONCRETE	CY	117.000 1434.620	116.900 .000 116.900	\$0.00	\$167,707.08
0365	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	1,378.000 316.920	1,379.520 .000 1,379.520	\$0.00	\$437,197.48
0380	520-2214	PILING, PSC, 14 IN SQ	LF	2,315.000 93.820	1,881.620 .000 1,881.620	\$0.00	\$176,533.59
Category Amount:						\$0.00	\$1,391,165.18
Category Number: 0040 ROADWAY							
9011	520-2214	PILING, PSC, 14 IN SQ	LF	.000 70.365	557.660 .000 557.660	\$0.00	\$39,239.75
Adding pay item for pile cut off Item added by SA per Standard Specification 520.5.01.B							
Category Amount:						\$0.00	\$39,239.75
Project Total Amount:						\$113,995.30	\$5,039,547.22