

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01025284

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0024

Pay Period: 10/01/2024  
to 10/24/2024

Contract Location:

SR 119 OVER TAYLORS CREEK. (E)

Time Allowed:

593 Days

Elapsed Calender Days:

774 Days

Percent Time:

130.52

District: 5

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.  
678-423-7771

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/12/2022

NEWNAN

GA 30263-2214

Date Work Began:

11/16/2022

Phone: (678)423-7771

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/26/2024

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE  
COMPANY

Current Contract Amount \$5,861,431.47

Original Contract Amount \$5,750,456.12

Funds Available \$888,023.50

Percent Complete 86.58%

Counties:

Liberty

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 0013750        | \$5,861,431.47         | \$5,750,456.12          | \$888,023.50            | 84.85%           | \$7,507.75      |

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01025284

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0024

Pay Period: 10/01/2024  
to 10/24/2024

Project Number: 0013750 SR 119 - BRDG REPL

Federal State Project Number: 0013750

|                          | Total to Date         | Prev to Date          | This Estimate      |
|--------------------------|-----------------------|-----------------------|--------------------|
| Participating            | \$4,060,088.73        | \$4,031,637.74        | \$28,450.99        |
| Non-Participating        | \$1,015,022.24        | \$1,007,909.48        | \$7,112.76         |
| Total Earnings           | <b>\$5,075,110.97</b> | <b>\$5,039,547.22</b> | <b>\$35,563.75</b> |
| Stockpiled Materials     | \$0.00                | \$0.00                | \$0.00             |
| Gross Earnings           | <b>\$5,075,110.97</b> | <b>\$5,039,547.22</b> | <b>\$35,563.75</b> |
| Payment Adjustment 1     | \$0.00                | \$0.00                | \$0.00             |
| Payment Adjustment 2     | \$0.00                | \$0.00                | \$0.00             |
| Payment Adjustment 3     | \$0.00                | \$0.00                | \$0.00             |
| Other Adjustments        | \$109,886.00          | \$109,886.00          | \$0.00             |
| Retainage                | \$0.00                | \$0.00                | \$0.00             |
| Escrow Amount            | \$0.00                | \$0.00                | \$0.00             |
| Securities Encumbered    | \$0.00                | \$0.00                | \$0.00             |
| Liq Dam/Incent/Disincent | (\$211,589.00)        | (\$183,533.00)        | (\$28,056.00)      |
| Total:                   | <b>\$4,973,407.97</b> | <b>\$4,965,900.22</b> |                    |

Total Payable: **\$7,507.75**

### Estimate Summary By Project

**Pay Period:** 10/01/2024  
to 10/24/2024

**Project Number** 0013750

|                  |           | Item Description 1                         |       |             | Prev Qty        |  | Amount      |                |
|------------------|-----------|--------------------------------------------|-------|-------------|-----------------|--|-------------|----------------|
| LIN              | Item Code | Item Description 2                         |       | Auth Qty    | Qty This Period |  | This        | Cumulative     |
|                  |           | Supplemental Description 1                 | Units | Unit Price  | Qty To Date     |  | Period      | Amount         |
|                  |           | Supplemental Description 2                 |       |             |                 |  |             |                |
|                  |           |                                            |       |             |                 |  |             |                |
| Category Number: |           | 0100 ROADWAY                               |       |             |                 |  |             |                |
| 0099             | 402-3103  | RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN |       | 485.000     | 272.120         |  |             |                |
|                  |           | L BITUM MATL & H LIME                      |       | 179.230     | .000            |  |             |                |
|                  |           |                                            |       |             | 272.120         |  | \$ .00      | \$48,772.07    |
|                  |           |                                            |       |             |                 |  |             |                |
| 0105             | 402-3190  | RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN  |       | 320.000     | 320.000         |  |             |                |
|                  |           | L & H LIME                                 |       | 164.350     | .000            |  |             |                |
|                  |           |                                            |       |             | 320.000         |  | \$ .00      | \$52,592.00    |
|                  |           |                                            |       |             |                 |  |             |                |
| 0125             | 402-1812  | RECYCLED ASPH CONC LEVELING, INCL BITUM TN |       | 755.000     | 328.950         |  |             |                |
|                  |           |                                            |       | 163.900     | .000            |  |             |                |
|                  |           |                                            |       |             | 328.950         |  | \$ .00      | \$53,914.91    |
|                  |           |                                            |       |             |                 |  |             |                |
| Category Amount: |           |                                            |       |             |                 |  | \$0.00      | \$155,278.98   |
|                  |           |                                            |       |             |                 |  |             |                |
| Category Number: |           | 0040 ROADWAY                               |       |             |                 |  |             |                |
| 0155             | 150-1000  | TRAFFIC CONTROL -                          | LS    | 1.000       | .905            |  |             |                |
|                  |           |                                            |       | 436718.420  | .015            |  |             |                |
|                  |           |                                            |       |             | .920            |  | \$6,550.78  | \$401,780.95   |
|                  |           | 0013750                                    |       |             |                 |  |             |                |
|                  |           |                                            |       |             |                 |  |             |                |
| 0165             | 210-0100  | GRADING COMPLETE -                         | LS    | 1.000       | .900            |  |             |                |
|                  |           |                                            |       | 1482462.080 | .015            |  |             |                |
|                  |           |                                            |       |             | .915            |  | \$22,236.93 | \$1,356,452.80 |
|                  |           | 0013750                                    |       |             |                 |  |             |                |
|                  |           |                                            |       |             |                 |  |             |                |
| Category Amount: |           |                                            |       |             |                 |  | \$28,787.71 | \$1,758,233.75 |
|                  |           |                                            |       |             |                 |  |             |                |
| Category Number: |           | 0100 ROADWAY                               |       |             |                 |  |             |                |
| 0300             | 576-1018  | SLOPE DRAIN PIPE, 18 IN                    | LF    | 215.000     | .000            |  |             |                |
|                  |           |                                            |       | 85.320      | 97.000          |  |             |                |
|                  |           |                                            |       |             | 97.000          |  | \$8,276.04  | \$8,276.04     |
|                  |           |                                            |       |             |                 |  |             |                |
| Category Amount: |           |                                            |       |             |                 |  | \$8,276.04  | \$8,276.04     |
|                  |           |                                            |       |             |                 |  |             |                |
| Category Number: |           | 0070 ROADWAY                               |       |             |                 |  |             |                |
| 0325             | 167-1500  | WATER QUALITY INSPECTIONS                  | MO    | 24.000      | 20.000          |  |             |                |
|                  |           |                                            |       | 500.000     | 1.000           |  |             |                |
|                  |           |                                            |       |             | 21.000          |  | \$500.00    | \$10,500.00    |
|                  |           |                                            |       |             |                 |  |             |                |
| Category Amount: |           |                                            |       |             |                 |  | \$500.00    | \$10,500.00    |

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: 01025284

Department of Transportation

Page 4 of 5

## Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0024

Pay Period: 10/01/2024  
to 10/24/2024

Project Number 0013750

| LIN              | Item Code | Item Description 1                        | Units | Auth Qty   | Prev Qty        | Amount<br>This<br>Period | Cumulative<br>Amount |
|------------------|-----------|-------------------------------------------|-------|------------|-----------------|--------------------------|----------------------|
|                  |           | Item Description 2                        |       | Unit Price | Qty This Period |                          |                      |
|                  |           | Supplemental Description 1                |       |            | Qty To Date     |                          |                      |
|                  |           | Supplemental Description 2                |       |            |                 |                          |                      |
|                  |           |                                           |       |            |                 |                          |                      |
| Category Number: |           | 0100 ROADWAY                              |       |            |                 |                          |                      |
| 0340             | 402-3121  | RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN |       | 260.000    | 260.000         |                          |                      |
|                  |           | TL & H LIME                               |       | 170.460    | .000            |                          |                      |
|                  |           |                                           |       |            | 260.000         | \$ .00                   | \$44,319.60          |
| Category Amount: |           |                                           |       |            |                 | \$0.00                   | \$44,319.60          |
| Category Number: |           | 0801 BRIDGE NO. 1 - OVER TAYLORS CREEK    |       |            |                 |                          |                      |
| 0350             | 500-1011  | SUPERSTR CONCRETE, CL D, BR NO -          | LS    | 1.000      | 1.000           |                          |                      |
|                  |           |                                           |       | 562125.190 | .000            |                          |                      |
|                  |           | 1                                         |       |            | 1.000           | \$ .00                   | \$562,125.19         |
| 0355             | 500-2100  | CONCRETE BARRIER                          | LF    | 456.000    | 456.000         |                          |                      |
|                  |           |                                           |       | 104.390    | .000            |                          |                      |
|                  |           |                                           |       |            | 456.000         | \$ .00                   | \$47,601.84          |
| 0360             | 500-3002  | CLASS AA CONCRETE                         | CY    | 117.000    | 116.900         |                          |                      |
|                  |           |                                           |       | 1434.620   | .000            |                          |                      |
|                  |           |                                           |       |            | 116.900         | \$ .00                   | \$167,707.08         |
| 0365             | 507-9003  | PSC BEAMS, AASHTO TYPE III, BR NO -       | LF    | 1,378.000  | 1,379.520       |                          |                      |
|                  |           |                                           |       | 316.920    | .000            |                          |                      |
|                  |           | 1                                         |       |            | 1,379.520       | \$ .00                   | \$437,197.48         |
| 0380             | 520-2214  | PILING, PSC, 14 IN SQ                     | LF    | 2,315.000  | 1,881.620       |                          |                      |
|                  |           |                                           |       | 93.820     | .000            |                          |                      |
|                  |           |                                           |       |            | 1,881.620       | \$ .00                   | \$176,533.59         |
| Category Amount: |           |                                           |       |            |                 | \$0.00                   | \$1,391,165.18       |
| Category Number: |           | 0100 ROADWAY                              |       |            |                 |                          |                      |
| 0450             | 004-0018  | EXTRA WORK -                              | LF    | .000       | .000            |                          |                      |
|                  |           |                                           |       | -2000.000  | 1.000           |                          |                      |
|                  |           | Assessment of Liquidated Damages          |       |            | 1.000           | \$-2,000.00              | (\$2,000.00)         |
| Category Amount: |           |                                           |       |            |                 | \$-2,000.00              | \$-2,000.00          |

Contract ID: B1CBA2201013-1

Estimate Number: 0024

Pay Period: 10/01/2024  
to 10/24/2024

Project Number 0013750

| LIN                   | Item Code        | Item Description 1                                     | Units | Auth Qty | Prev Qty        | Amount This Period | Cumulative Amount |
|-----------------------|------------------|--------------------------------------------------------|-------|----------|-----------------|--------------------|-------------------|
|                       |                  | Item Description 2                                     |       |          | Qty This Period |                    |                   |
|                       |                  | Supplemental Description 1                             |       |          | Qty To Date     |                    |                   |
|                       |                  | Supplemental Description 2                             |       |          |                 |                    |                   |
|                       | Category Number: | 0040 ROADWAY                                           |       |          |                 |                    |                   |
| 9011                  | 520-2214         | PILING, PSC, 14 IN SQ                                  | LF    | .000     | 557.660         |                    |                   |
|                       |                  |                                                        |       | 70.365   | .000            |                    |                   |
|                       |                  |                                                        |       |          | 557.660         | \$ .00             | \$39,239.75       |
|                       |                  | Adding pay item for pile cut off                       |       |          |                 |                    |                   |
|                       |                  | Item added by SA per Standard Specification 520.5.01.B |       |          |                 |                    |                   |
| Category Amount:      |                  |                                                        |       |          |                 | \$0.00             | \$39,239.75       |
| Project Total Amount: |                  |                                                        |       |          |                 | \$35,563.75        | \$5,075,110.97    |