

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01067507

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0025

Pay Period: 10/25/2024
to 11/30/2024

Contract Location:

SR 119 OVER TAYLORS CREEK. (E)

Time Allowed:

593 Days

Elapsed Calender Days:

811 Days

Percent Time:

136.76

District: 5

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
678-423-7771

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/12/2022

Date Work Began:

11/16/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/26/2024

NEWNAN

GA 30263-2214

Phone: (678)423-7771

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$5,861,431.47

Original Contract Amount \$5,750,456.12

Funds Available \$713,128.60

Percent Complete 90.31%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013750	\$5,861,431.47	\$5,750,456.12	\$713,128.60	87.83%	\$174,894.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01067507

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0025

Pay Period: 10/25/2024
to 11/30/2024

Project Number: 0013750 SR 119 - BRDG REPL

Federal State Project Number: 0013750

	Total to Date	Prev to Date	This Estimate
Participating	\$4,234,607.04	\$4,060,088.73	\$174,518.31
Non-Participating	\$1,058,651.83	\$1,015,022.24	\$43,629.59
Total Earnings	\$5,293,258.87	\$5,075,110.97	\$218,147.90
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,293,258.87	\$5,075,110.97	\$218,147.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$109,886.00	\$109,886.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$254,842.00)	(\$211,589.00)	(\$43,253.00)
Total:	\$5,148,302.87	\$4,973,407.97	

Total Payable: **\$174,894.90**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01067507

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0025

Pay Period: 10/25/2024
to 11/30/2024

Project Number 0013750

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 ROADWAY							
0005	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		283.340	.000		
				404.040	266.667		
					266.667	\$107,744.13	\$107,744.13
Category Amount:						\$107,744.13	\$107,744.13
Category Number: 0100 ROADWAY							
0010	441-0301	CONC SPILLWAY, TP 1	EA	2.000	.000		
				2863.590	2.000		
					2.000	\$5,727.18	\$5,727.18
Category Amount:						\$5,727.18	\$5,727.18
Category Number: 0050 ROADWAY							
0045	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		2.000	1.000		
				3593.520	1.000		
					2.000	\$3,593.52	\$7,187.04
Category Amount:						\$3,593.52	\$7,187.04
Category Number: 0100 ROADWAY							
0099	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T1 TN		485.000	272.120		
		L BITUM MATL & H LIME		179.230	315.169		
					587.289	\$56,487.74	\$105,259.81
0105	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		320.000	320.000		
		L & H LIME		164.350	.000		
					320.000	\$0.00	\$52,592.00
0125	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		755.000	328.950		
				163.900	49.813		
					378.763	\$8,164.35	\$62,079.26
0130	413-0750	TACK COAT	GL	910.000	487.000		
				5.620	200.000		
					687.000	\$1,124.00	\$3,860.94
Category Amount:						\$65,776.09	\$223,792.01

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01067507

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0025

Pay Period: 10/25/2024
to 11/30/2024

Project Number 0013750

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0155	150-1000	TRAFFIC CONTROL -	LS	1.000	.920		
				436718.420	.048		
					.968	\$20,962.48	\$422,743.43
		0013750					
Category Amount:						\$20,962.48	\$422,743.43
Category Number: 0100 ROADWAY							
0300	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	215.000	97.000		
				85.320	101.000		
					198.000	\$8,617.32	\$16,893.36
0305	441-0302	CONC SPILLWAY, TP 2	EA	2.000	.000		
				2863.590	2.000		
					2.000	\$5,727.18	\$5,727.18
0340	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		260.000	260.000		
				170.460	.000		
					260.000	\$.00	\$44,319.60
Category Amount:						\$14,344.50	\$66,940.14
Category Number: 0801 BRIDGE NO. 1 - OVER TAYLORS CREEK							
0350	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				562125.190	.000		
					1.000	\$.00	\$562,125.19
		1					
0355	500-2100	CONCRETE BARRIER	LF	456.000	456.000		
				104.390	.000		
					456.000	\$.00	\$47,601.84
0360	500-3002	CLASS AA CONCRETE	CY	117.000	116.900		
				1434.620	.000		
					116.900	\$.00	\$167,707.08
0365	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,378.000	1,379.520		
				316.920	.000		
					1,379.520	\$.00	\$437,197.48
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01067507

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0025

Pay Period: 10/25/2024
to 11/30/2024

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801	BRIDGE NO. 1 - OVER TAYLORS CREEK				
0380	520-2214	PILING, PSC, 14 IN SQ	LF	2,315.000	1,881.620		
				93.820	.000		
					1,881.620	\$0.00	\$176,533.59
Category Amount:						\$0.00	\$1,391,165.18
Category Number:		0040	ROADWAY				
9011	520-2214	PILING, PSC, 14 IN SQ	LF	.000	557.660		
				70.365	.000		
					557.660	\$0.00	\$39,239.75
		Adding pay item for pile cut off					
		Item added by SA per Standard Specification 520.5.01.B					
Category Amount:						\$0.00	\$39,239.75
Project Total Amount:						\$218,147.90	\$5,293,258.87