

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0026

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

SR 119 OVER TAYLORS CREEK. (E)

Time Allowed:

593 Days

Elapsed Calender Days:

842 Days

Percent Time:

141.99

District: 5

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
678-423-7771

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/12/2022

NEWNAN

GA 30263-2214

Date Work Began:

11/16/2022

Phone: (678)423-7771

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/26/2024

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$5,861,431.47

Original Contract Amount \$5,750,456.12

Funds Available \$607,457.79

Percent Complete 92.73%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013750	\$5,861,431.47	\$5,750,456.12	\$607,457.79	89.64%	\$105,670.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0026

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0013750 SR 119 - BRDG REPL

Federal State Project Number: 0013750

	Total to Date	Prev to Date	This Estimate
Participating	\$4,348,134.89	\$4,234,607.04	\$113,527.85
Non-Participating	\$1,087,033.79	\$1,058,651.83	\$28,381.96
Total Earnings	\$5,435,168.68	\$5,293,258.87	\$141,909.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,435,168.68	\$5,293,258.87	\$141,909.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$109,886.00	\$109,886.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$291,081.00)	(\$254,842.00)	(\$36,239.00)
Total:	\$5,253,973.68	\$5,148,302.87	
		Total Payable:	\$105,670.81

Estimate Summary By Project

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0013750

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 ROADWAY							
0005	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		283.340 404.040	266.670 .000 266.670	\$.00	\$107,745.35
Category Amount:						\$0.00	\$107,745.35
Category Number: 0100 ROADWAY							
0010	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2863.590	2.000 .000 2.000	\$.00	\$5,727.18
0099	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		485.000 179.230	587.290 .000 587.290	\$.00	\$105,259.99
0105	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		320.000 164.350	320.000 .000 320.000	\$.00	\$52,592.00
0125	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		755.000 163.900	378.760 .000 378.760	\$.00	\$62,078.76
0140	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		.400 20761.030	.000 .400 .400	\$8,304.41	\$8,304.41
Category Amount:						\$8,304.41	\$233,962.34
Category Number: 0070 ROADWAY							
0245	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,125.000 0.100	2,672.000 453.000 3,125.000	\$45.30	\$312.50
Category Amount:						\$45.30	\$312.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0026

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0305	441-0302	CONC SPILLWAY, TP 2	EA	2.000	2.000		
				2863.590	.000		
					2.000	\$0.00	\$5,727.18
Category Amount:						\$0.00	\$5,727.18
Category Number: 0070 ROADWAY							
0325	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	21.000		
				500.000	1.000		
					22.000	\$500.00	\$11,000.00
Category Amount:						\$500.00	\$11,000.00
Category Number: 0100 ROADWAY							
0340	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		260.000	260.000		
		TL & H LIME		170.460	.000		
					260.000	\$0.00	\$44,319.60
Category Amount:						\$0.00	\$44,319.60
Category Number: 0801 BRIDGE NO. 1 - OVER TAYLORS CREEK							
0350	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				562125.190	.000		
					1.000	\$0.00	\$562,125.19
		1					
0355	500-2100	CONCRETE BARRIER	LF	456.000	456.000		
				104.390	.000		
					456.000	\$0.00	\$47,601.84
0360	500-3002	CLASS AA CONCRETE	CY	117.000	116.900		
				1434.620	.000		
					116.900	\$0.00	\$167,707.08
0365	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,378.000	1,379.520		
				316.920	.000		
					1,379.520	\$0.00	\$437,197.48
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2025

User: 01067507

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0026

Pay Period: 12/01/2024

to 12/31/2024

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER TAYLORS CREEK							
0380	520-2214	PILING, PSC, 14 IN SQ	LF	2,315.000	1,881.620		
				93.820	.000		
					1,881.620	\$.00	\$176,533.59
0400	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,150.000	320.451		
				156.940	829.500		
					1,149.951	\$130,181.73	\$180,473.31
0405	603-7000	PLASTIC FILTER FABRIC	SY	1,150.000	320.451		
				3.470	829.500		
					1,149.951	\$2,878.37	\$3,990.33
Category Amount:						\$133,060.10	\$1,575,628.82
Category Number: 0040 ROADWAY							
9011	520-2214	PILING, PSC, 14 IN SQ	LF	.000	557.660		
				70.365	.000		
					557.660	\$.00	\$39,239.75
		Adding pay item for pile cut off					
		Item added by SA per Standard Specification 520.5.01.B					
Category Amount:						\$0.00	\$39,239.75
Project Total Amount:						\$141,909.81	\$5,435,168.68