

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: 01067507

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0029

Pay Period: 04/01/2025
to 08/28/2025

Contract Location:

SR 119 OVER TAYLORS CREEK. (E)

Time Allowed:

593 Days

Elapsed Calender Days:

807 Days

Percent Time:

136.09

District: 5

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
678-423-7771

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/12/2022

NEWNAN

GA 30263-2214

Date Work Began:

11/16/2022

Phone: (678)423-7771

Date Time Stopped:

11/26/2024

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/26/2024

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$5,861,431.47

Original Contract Amount \$5,750,456.12

Funds Available \$296,059.07

Percent Complete 97.34%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013750	\$5,861,431.47	\$5,750,456.12	\$296,059.07	94.95%	\$201,550.22

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: 01067507

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0029

Pay Period: 04/01/2025
to 08/28/2025

Project Number: 0013750 SR 119 - BRDG REPL

Federal State Project Number: 0013750

	Total to Date	Prev to Date	This Estimate
Participating	\$4,564,521.87	\$4,403,281.70	\$161,240.17
Non-Participating	\$1,141,130.53	\$1,100,820.48	\$40,310.05
Total Earnings	\$5,705,652.40	\$5,504,102.18	\$201,550.22
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,705,652.40	\$5,504,102.18	\$201,550.22
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$109,886.00	\$109,886.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$250,166.00)	(\$250,166.00)	\$0.00
Total:	\$5,565,372.40	\$5,363,822.18	

Total Payable: **\$201,550.22**

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2025

User: 01067507

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0029

Pay Period: 04/01/2025
to 08/28/2025

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0060 ROADWAY							
0005	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		283.340	266.670		
				404.040	.000		
					266.670	\$.00	\$107,745.35
Category Amount:						\$0.00	\$107,745.35
Category Number: 0100 ROADWAY							
0010	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2863.590	.000		
					2.000	\$.00	\$5,727.18
0099	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL BITUM MATL & H LIME		485.000	587.289		
				179.230	-36.809		
					550.480	\$-6,597.28	\$98,662.53
0105	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TYPICAL & H LIME		320.000	320.000		
				164.350	63.730		
					383.730	\$10,474.03	\$63,066.03
0114	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	2,639.000	1,713.240		
				37.450	925.769		
					2,639.009	\$34,670.05	\$98,830.89
0125	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TYPICAL		755.000	378.763		
				163.900	89.560		
					468.323	\$14,678.88	\$76,758.14
0130	413-0750	TACK COAT	GL	910.000	687.000		
				5.620	216.000		
					903.000	\$1,213.92	\$5,074.86
Category Amount:						\$54,439.60	\$348,119.63

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: 01067507

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0029

Pay Period: 04/01/2025
to 08/28/2025

Project Number 0013750

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0165	210-0100	GRADING COMPLETE -	LS	1.000 1482462.080	.915 .085 1.000	\$126,009.28	\$1,482,462.08
0013750							
Category Amount:						\$126,009.28	\$1,482,462.08
Category Number: 0070 ROADWAY							
0215	163-0232	TEMPORARY GRASSING	AC	10.000 1122.980	2.015 1.680 3.695	\$1,886.61	\$4,149.41
0220	163-0240	MULCH	TN	100.000 56.150	4.930 2.040 6.970	\$114.55	\$391.37
0240	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,250.000 5.000	3,462.000 1,269.000 4,731.000	\$6,345.00	\$23,655.00
0265	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		5.000 3593.520	1.060 1.900 2.960	\$6,827.69	\$10,636.82
0275	700-8000	FERTILIZER MIXED GRADE	TN	4.500 1347.570	.250 .335 .585	\$451.44	\$788.33
0280	700-8100	FERTILIZER NITROGEN CONTENT	LB	250.000 4.490	.000 250.000 250.000	\$1,122.50	\$1,122.50
Category Amount:						\$16,747.79	\$40,743.43
Category Number: 0100 ROADWAY							
0305	441-0302	CONC SPILLWAY, TP 2	EA	2.000 2863.590	2.000 .000 2.000	\$0.00	\$5,727.18

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2025

User: 01067507

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0029

Pay Period: 04/01/2025
to 08/28/2025

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0340	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		260.000	260.000		
		TL & H LIME		170.460	25.540		
					285.540	\$4,353.55	\$48,673.15
Category Amount:						\$4,353.55	\$54,400.33
Category Number:		0801 BRIDGE NO. 1 - OVER TAYLORS CREEK					
0350	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				562125.190	.000		
		1			1.000	\$.00	\$562,125.19
0355	500-2100	CONCRETE BARRIER	LF	456.000	456.000		
				104.390	.000		
					456.000	\$.00	\$47,601.84
0360	500-3002	CLASS AA CONCRETE	CY	117.000	116.900		
				1434.620	.000		
					116.900	\$.00	\$167,707.08
0365	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,378.000	1,379.520		
				316.920	.000		
		1			1,379.520	\$.00	\$437,197.48
0380	520-2214	PILING, PSC, 14 IN SQ	LF	2,315.000	1,881.620		
				93.820	.000		
					1,881.620	\$.00	\$176,533.59
Category Amount:						\$0.00	\$1,391,165.18
Category Number:		0040 ROADWAY					
9011	520-2214	PILING, PSC, 14 IN SQ	LF	.000	557.660		
				70.365	.000		
					557.660	\$.00	\$39,239.75
		Adding pay item for pile cut off					
		Item added by SA per Standard Specification 520.5.01.B					
Category Amount:						\$0.00	\$39,239.75
Project Total Amount:						\$201,550.22	\$5,705,652.40