

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: c0005335

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0010

Pay Period: 04/01/2023
to 04/30/2023

Contract Location:

SR 16 (MACON HWY) OVER SHORT CREEK. (E)

Time Allowed:

354 Days

Elapsed Calender Days:

354 Days

Percent Time:

100.00

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

01/21/2022

Date Awarded:

02/04/2022

Date Contract Executed:

04/29/2022

Date Notice to Proceed:

05/03/2022

Date Work Began:

07/18/2022

Date Time Stopped:

04/21/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/21/2023

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,858,073.93

Original Contract Amount \$1,734,484.78

Funds Available \$100,219.85

Percent Complete 94.61%

Counties:

Warren

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007057	\$1,858,073.93	\$1,734,484.78	\$100,219.85	94.61%	\$91,773.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: c0005335

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0010

Pay Period: 04/01/2023
to 04/30/2023

Project Number: 0007057 SR 16 - BRDG REHAB

Federal State Project Number: 0007057

	Total to Date	Prev to Date	This Estimate
Participating	\$1,406,283.27	\$1,332,864.24	\$73,419.03
Non-Participating	\$351,570.81	\$333,216.05	\$18,354.76
Total Earnings	\$1,757,854.08	\$1,666,080.29	\$91,773.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,757,854.08	\$1,666,080.29	\$91,773.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,757,854.08	\$1,666,080.29	

Total Payable: **\$91,773.79**

Estimate Summary By Project

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0007057

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0005	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		72.000	76.290		
				172.000	.000		
					76.290	\$.00	\$13,121.88
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		341.000	351.740		
		TL & H LIME		124.000	.000		
					351.740	\$.00	\$43,615.76
0020	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		273.000	320.440		
		BITUM MATL & H LIME		131.000	.000		
					320.440	\$.00	\$41,977.64
Category Amount:						\$0.00	\$98,715.28
Category Number:		0100 ROADWAY					
0021	002-0005	PENALTY -	*	.000	.000		
				-5299.860	1.000		
					1.000	\$-5,299.86	(\$5,299.86)
		Bridge Aproach ride penalty					
		SI					
Category Amount:						\$-5,299.86	\$-5,299.86
Category Number:		0110 ROADWAY					
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		361.000	374.900		
		L & H LIME		125.000	.000		
					374.900	\$.00	\$46,862.50
Category Amount:						\$0.00	\$46,862.50
Category Number:		0200 ROADWAY					
0040	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				3230.000	.000		
					2.000	\$.00	\$6,460.00
Category Amount:						\$0.00	\$6,460.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: c0005335

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0010

Pay Period: 04/01/2023

to 04/30/2023

Project Number 0007057

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0070	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		6.000 1830.000	.750 .250 1.000	\$457.50	\$1,830.00
0075	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		100.000 48.750	35.250 11.750 47.000	\$572.81	\$2,291.25
0080	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,209.000 13.000	560.375 134.125 694.500	\$1,743.63	\$9,028.50
0110	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	2,810.000 8.000	2,151.750 717.250 2,869.000	\$5,738.00	\$22,952.00
0120	163-0240	MULCH TN	TN	72.000 421.000	5.740 2.586 8.326	\$1,088.71	\$3,505.25
Category Amount:						\$9,600.65	\$39,607.00
Category Number: 0100 ROADWAY							
0190	153-1300	FIELD ENGINEERS OFFICE TP 3 EA	EA	1.000 87500.000	.600 .400 1.000	\$35,000.00	\$87,500.00
Category Amount:						\$35,000.00	\$87,500.00
Category Number: 0801 BRIDGE NO 1 - OVER SHORT CREEK							
0215	500-2100	CONCRETE BARRIER LF	LF	192.000 148.000	191.700 .000 191.700	\$0.00	\$28,371.60
0220	500-3101	CLASS A CONCRETE CY	CY	59.000 1360.000	58.600 .000 58.600	\$0.00	\$79,696.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: c0005335

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0010

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0007057

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER SHORT CREEK							
0225	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		508.000 445.000	507.970 .000 507.970	\$.00	\$226,046.65
	1						
0235	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 249600.000	.950 .050 1.000	\$12,480.00	\$249,600.00
	1						
0260	500-0100	GROOVED CONCRETE	SY	444.000 37.000	.000 444.000 444.000	\$16,428.00	\$16,428.00
Category Amount:						\$28,908.00	\$600,142.25
Category Number: 0100 ROADWAY							
0265	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		282.000 267.000	283.340 .000 283.340	\$.00	\$75,651.78
0295	210-0100	GRADING COMPLETE -	LS	1.000 213700.000	.950 .050 1.000	\$10,685.00	\$213,700.00
	0007057						
Category Amount:						\$10,685.00	\$289,351.78
Category Number: 0300 ROADWAY							
0315	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 1820.000	8.000 1.000 9.000	\$1,820.00	\$16,380.00
Category Amount:						\$1,820.00	\$16,380.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: c0005335

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0010

Pay Period: 04/01/2023

to 04/30/2023

Project Number 0007057

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801	BRIDGE NO 1 - OVER SHORT CREEK				
0340	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.900		
				110600.000	.100		
					1.000	\$11,060.00	\$110,600.00
		104+11.00					
Category Amount:						\$11,060.00	\$110,600.00
Project Total Amount:						\$91,773.79	\$1,757,854.08