

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: 01067338

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0022

Pay Period: 06/29/2024
to 07/31/2024

Contract Location:

US 84/SR 38 AT OLD SUNBURY RD (CR 73). (E)

Time Allowed:

853 Days

Elapsed Calender Days:

832 Days

Percent Time:

97.54

District: 5

Area: 05

Contractor:

APAC- ATLANTIC, INC.
P. O. BOX 1224

Date Let:

01/21/2022

Date Awarded:

02/04/2022

Date Contract Executed:

04/22/2022

Date Notice to Proceed:

04/22/2022

Date Work Began:

07/25/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/21/2024

SAVANNAH

GA 31402

Phone: (912)443-3400

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$5,614,877.02

Original Contract Amount \$4,910,653.00

Funds Available \$1,292,743.65

Percent Complete 76.98%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011730.02	\$5,614,877.02	\$4,910,653.00	\$1,292,743.65	76.98%	\$695,352.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: 01067338

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0022

Pay Period: 06/29/2024
to 07/31/2024

Project Number: 0011730.02 US 84/SR 38 - INTER IMPROV

Federal State Project Number: 0011730.02

	Total to Date	Prev to Date	This Estimate
Participating	\$3,889,920.11	\$3,264,102.97	\$625,817.14
Non-Participating	\$432,213.26	\$362,678.02	\$69,535.24
Total Earnings	\$4,322,133.37	\$3,626,780.99	\$695,352.38
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,322,133.37	\$3,626,780.99	\$695,352.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,322,133.37	\$3,626,780.99	

Total Payable: **\$695,352.38**

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: 01067338

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0022

Pay Period: 06/29/2024
to 07/31/2024

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0001	151-1000	MOBILIZATION -	LS	.000	.500		
				30300.000	.500		
					1.000	\$15,150.00	\$30,300.00
		Mobilization and Monthly Vibration Monitoring					
		Item added by SA					
0002	150-1000	TRAFFIC CONTROL -	LS	.000	.824		
				126100.000	.072		
					.896	\$9,079.20	\$112,985.60
		Additional Traffic Shifts for Installing P2 Wall					
		Item Added by SA					
0003	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	249.000		
				1052.910	37.000		
					286.000	\$38,957.67	\$301,132.26
		Type P2 Wall					
		Item added by SA					
0004	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	.000	246.000		
				91.000	82.000		
					328.000	\$7,462.00	\$29,848.00
		Temporary Barrier					
		Item added by SA					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.824		
				317000.000	.072		
					.896	\$22,824.00	\$284,032.00
		0011730.02					
0009	004-0022	EXTRA WORK -	LS	.000	.750		
				212000.000	.250		
					1.000	\$53,000.00	\$212,000.00
		Extra Work - Sheet Pile					
		Item added by SA					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.940		
				1355000.000	.020		
					.960	\$27,100.00	\$1,300,800.00
		0011730.02					
0035	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,097.000	825.170		
				67.000	.000		
					825.170	\$.00	\$55,286.39
0050	441-0303	CONC SPILLWAY, TP 3	EA	2.000	.000		
				2782.000	1.000		
					1.000	\$2,782.00	\$2,782.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: 01067338

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0022

Pay Period: 06/29/2024
to 07/31/2024

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0055	441-0104	CONC SIDEWALK, 4 IN	SY	3,689.000	2,084.956		
				42.000	154.164		
					2,239.120	\$6,474.89	\$94,043.04
0060	441-0108	CONC SIDEWALK, 8 IN	SY	412.000	403.100		
				69.000	.000		
					403.100	\$.00	\$27,813.90
0065	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,310.000	4,246.000		
				23.500	368.000		
					4,614.000	\$8,648.00	\$108,429.00
0080	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	44.000	82.220		
				89.000	.000		
					82.220	\$.00	\$7,317.58
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		665.000	342.210		
				118.000	102.260		
					444.470	\$12,066.68	\$52,447.46
0095	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,303.000	.000		
				110.000	1,461.270		
					1,461.270	\$160,739.70	\$160,739.70
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,437.000	789.760		
				102.000	744.040		
					1,533.800	\$75,892.08	\$156,447.60
0110	413-0750	TACK COAT	GL	885.000	1,542.000		
				3.500	1,055.000		
					2,597.000	\$3,692.50	\$9,089.50
0115	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,502.000	1,315.960		
				113.000	546.770		
					1,862.730	\$61,785.01	\$210,488.49

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: 01067338

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0022

Pay Period: 06/29/2024
to 07/31/2024

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0120	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	1,057.000	188.889		
				53.000	707.412		
					896.301	\$37,492.84	\$47,503.95
0125	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	4,353.000	3,004.682		
				41.000	1,052.000		
					4,056.682	\$43,132.00	\$166,323.96
0135	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	1,342.000	.000		
				6.500	8,475.770		
					8,475.770	\$55,092.51	\$55,092.51
0200	668-1100	CATCH BASIN, GP 1	EA	6.000	4.500		
				4619.000	.000		
					4.500	\$.00	\$20,785.50
0205	668-1100	CATCH BASIN, GP 1	EA	16.000	12.000		
				4619.000	.000		
					12.000	\$.00	\$55,428.00
0210	668-1200	CATCH BASIN, GP 2	EA	5.000	3.750		
				4417.000	.000		
					3.750	\$.00	\$16,563.75
0215	668-1100	CATCH BASIN, GP 1	EA	1.000	.750		
				4619.000	.000		
					.750	\$.00	\$3,464.25
0220	668-7018	DRAIN INLET, 18 IN	EA	3.000	1.500		
				2900.000	.000		
					1.500	\$.00	\$4,350.00
0490	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.110		
				136500.000	.390		
					.500	\$53,235.00	\$68,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: 01067338

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0022

Pay Period: 06/29/2024
to 07/31/2024

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0535	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	738.000	445.602		
				340.000	2.195		
					447.797	\$746.30	\$152,250.98
				Category Amount:		\$695,352.38	\$3,745,995.42
				Project Total Amount:		\$695,352.38	\$4,322,133.37