

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01025284

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0028

Pay Period: 08/01/2025
to 09/08/2025

Contract Location:

US 84/SR 38 AT OLD SUNBURY RD (CR 73). (E)

Time Allowed:

853 Days

Elapsed Calender Days:

1236 Days

Percent Time:

144.90

District: 5

Area: 05

Contractor:

APAC- ATLANTIC, INC.
P. O. BOX 1224

Date Let:

01/21/2022

Date Awarded:

02/04/2022

Date Contract Executed:

04/22/2022

Date Notice to Proceed:

04/22/2022

Date Work Began:

07/25/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/21/2024

SAVANNAH

GA 31402

Phone: (912)443-3400

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$5,845,627.02

Original Contract Amount \$4,910,653.00

Funds Available \$731,324.00

Percent Complete 87.49%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011730.02	\$5,845,627.02	\$4,910,653.00	\$731,324.00	87.49%	\$140,378.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01025284

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0028

Pay Period: 08/01/2025
to 09/08/2025

Project Number: 0011730.02 US 84/SR 38 - INTER IMPROV

Federal State Project Number: 0011730.02

	Total to Date	Prev to Date	This Estimate
Participating	\$4,602,872.85	\$4,476,532.52	\$126,340.33
Non-Participating	\$511,430.17	\$497,392.36	\$14,037.81
Total Earnings	\$5,114,303.02	\$4,973,924.88	\$140,378.14
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,114,303.02	\$4,973,924.88	\$140,378.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$447,727.00	\$402,136.00	\$45,591.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$447,727.00)	(\$402,136.00)	(\$45,591.00)
Total:	\$5,114,303.02	\$4,973,924.88	

Total Payable: **\$140,378.14**

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2025

User: 01025284

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0028

Pay Period: 08/01/2025
to 09/08/2025

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0003	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL		.000	286.000		
				1052.910	.000		
					286.000	\$.00	\$301,132.26
		Type P2 Wall					
		Item added by SA					
0007	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	263.560		
				9.500	.000		
					263.560	\$.00	\$2,503.82
		4" Concrete Slope Paving					
		Item added by SA					
0035	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,097.000	857.615		
				67.000	121.061		
					978.676	\$8,111.09	\$65,571.29
0050	441-0303	CONC SPILLWAY, TP 3	EA	2.000	2.000		
				2782.000	.000		
					2.000	\$.00	\$5,564.00
0055	441-0104	CONC SIDEWALK, 4 IN	SY	3,689.000	3,012.714		
				42.000	43.889		
					3,056.603	\$1,843.34	\$128,377.33
0060	441-0108	CONC SIDEWALK, 8 IN	SY	412.000	437.540		
				69.000	.000		
					437.540	\$.00	\$30,190.26
0065	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,310.000	5,970.000		
				23.500	.000		
					5,970.000	\$.00	\$140,295.00
0080	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	44.000	82.222		
				89.000	72.889		
					155.111	\$6,487.12	\$13,804.88
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		665.000	823.720		
		L & H LIME		118.000	.000		
					823.720	\$.00	\$97,198.96

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2025

User: 01025284

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0028

Pay Period: 08/01/2025
to 09/08/2025

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0095	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,303.000	1,461.270		
		R-MODIFIED BITUM MATL & H LIME		110.000	51.900		
					1,513.170	\$5,709.00	\$166,448.70
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		414.000	835.320		
		MATL & H LIME		145.000	.000		
					835.320	\$0.00	\$121,121.40
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,437.000	1,533.800		
		TL & H LIME		102.000	.000		
					1,533.800	\$0.00	\$156,447.60
0115	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,502.000	1,862.730		
				113.000	.000		
					1,862.730	\$0.00	\$210,488.49
0135	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	1,342.000	8,475.770		
				6.500	293.333		
					8,769.103	\$1,906.66	\$56,999.17
0180	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	649.000	584.460		
				70.000	104.410		
					688.870	\$7,308.70	\$48,220.90
0200	668-1100	CATCH BASIN, GP 1	EA	6.000	6.000		
				4619.000	.000		
					6.000	\$0.00	\$27,714.00
0205	668-1100	CATCH BASIN, GP 1	EA	16.000	16.000		
				4619.000	.000		
					16.000	\$0.00	\$73,904.00
0210	668-1200	CATCH BASIN, GP 2	EA	5.000	5.000		
				4417.000	.000		
					5.000	\$0.00	\$22,085.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2025

User: 01025284

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0028

Pay Period: 08/01/2025

to 09/08/2025

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0215	668-1100	CATCH BASIN, GP 1	EA	1.000	1.000		
				4619.000	.000		
					1.000	\$.00	\$4,619.00
0220	668-7018	DRAIN INLET, 18 IN	EA	3.000	3.000		
				2900.000	4.300		
					7.300	\$12,470.00	\$21,170.00
0230	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	8.000	9.000		
				1012.000	4.000		
					13.000	\$4,048.00	\$13,156.00
0365	700-6910	PERMANENT GRASSING	AC	6.670	4.363		
				2283.000	.451		
					4.814	\$1,029.63	\$10,990.36
0370	700-7000	AGRICULTURAL LIME	TN	20.010	4.895		
				157.000	.500		
					5.395	\$78.50	\$847.02
0375	700-8000	FERTILIZER MIXED GRADE	TN	6.000	4.775		
				787.000	.300		
					5.075	\$236.10	\$3,994.03
0535	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	738.000	448.890		
				340.000	.000		
					448.890	\$.00	\$152,622.60
9050	004-0022	EXTRA WORK -	LS	.000	.500		
				182300.000	.500		
					1.000	\$91,150.00	\$182,300.00
		Extra work related to Damaged Signal Structures					
		Adding Pay item to contract					
Category Amount:						\$140,378.14	\$2,057,766.07
Project Total Amount:						\$140,378.14	\$5,114,303.02