

Rpt-ID: RCPESPRJ

Georgia

Date: 11/10/2025

User: 01025284

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0029

Pay Period: 09/09/2025
to 11/10/2025

Contract Location:

US 84/SR 38 AT OLD SUNBURY RD (CR 73). (E)

Time Allowed:

1258 Days

Elapsed Calender Days:

1299 Days

Percent Time:

103.26

District: 5

Area: 05

Contractor:

APAC- ATLANTIC, INC.
47 TELFAIR PLACE

Date Let:

01/21/2022

Date Awarded:

02/04/2022

Date Contract Executed:

04/22/2022

Date Notice to Proceed:

04/22/2022

Date Work Began:

07/25/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2025

SAVANNAH

GA 31415

Phone: (912)443-3400

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$6,026,547.02

Original Contract Amount \$4,910,653.00

Funds Available \$297,298.46

Percent Complete 88.43%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011730.02	\$6,026,547.02	\$4,910,653.00	\$297,298.46	95.07%	\$614,945.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/10/2025

User: 01025284

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0029

Pay Period: 09/09/2025
to 11/10/2025

Project Number: 0011730.02 US 84/SR 38 - INTER IMPROV

Federal State Project Number: 0011730.02

	Total to Date	Prev to Date	This Estimate
Participating	\$4,796,505.64	\$4,602,872.85	\$193,632.79
Non-Participating	\$532,944.92	\$511,430.17	\$21,514.75
Total Earnings	\$5,329,450.56	\$5,114,303.02	\$215,147.54
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,329,450.56	\$5,114,303.02	\$215,147.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$447,727.00	\$447,727.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$47,929.00)	(\$447,727.00)	\$399,798.00
Total:	\$5,729,248.56	\$5,114,303.02	

Total Payable: **\$614,945.54**

Rpt-ID: RCPEsprj

Georgia

Date: 11/10/2025

User: 01025284

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0029

Pay Period: 09/09/2025
to 11/10/2025

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0001	151-1000	MOBILIZATION -	LS	.000	1.000		
				30300.000	1.000		
					2.000	\$30,300.00	\$60,600.00
		Mobilization and Monthly Vibration Monitoring					
		Item added by SA					
0003	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		.000	286.000		
				1052.910	.000		
					286.000	\$0.00	\$301,132.26
		Type P2 Wall					
		Item added by SA					
0007	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	263.560		
				9.500	.000		
					263.560	\$0.00	\$2,503.82
		4" Concrete Slope Paving					
		Item added by SA					
0035	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,097.000	978.680		
				67.000	.000		
					978.680	\$0.00	\$65,571.56
0050	441-0303	CONC SPILLWAY, TP 3	EA	2.000	2.000		
				2782.000	.000		
					2.000	\$0.00	\$5,564.00
0055	441-0104	CONC SIDEWALK, 4 IN	SY	3,689.000	3,056.600		
				42.000	.000		
					3,056.600	\$0.00	\$128,377.20
0060	441-0108	CONC SIDEWALK, 8 IN	SY	412.000	437.540		
				69.000	.000		
					437.540	\$0.00	\$30,190.26
0065	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,310.000	5,970.000		
				23.500	.000		
					5,970.000	\$0.00	\$140,295.00
0080	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	44.000	155.110		
				89.000	.000		
					155.110	\$0.00	\$13,804.79

Rpt-ID: RCPESPRJ

Georgia

Date: 11/10/2025

User: 01025284

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0029

Pay Period: 09/09/2025
to 11/10/2025

Project Number 0011730.02

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		665.000 118.000	823.720 .000 823.720	\$0.00	\$97,198.96
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		414.000 145.000	835.320 .000 835.320	\$0.00	\$121,121.40
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,437.000 102.000	1,533.800 .000 1,533.800	\$0.00	\$156,447.60
0115	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,502.000 113.000	1,862.730 .000 1,862.730	\$0.00	\$210,488.49
0200	668-1100	CATCH BASIN, GP 1	EA	6.000 4619.000	6.000 .000 6.000	\$0.00	\$27,714.00
0205	668-1100	CATCH BASIN, GP 1	EA	16.000 4619.000	16.000 .000 16.000	\$0.00	\$73,904.00
0210	668-1200	CATCH BASIN, GP 2	EA	5.000 4417.000	5.000 .000 5.000	\$0.00	\$22,085.00
0215	668-1100	CATCH BASIN, GP 1	EA	1.000 4619.000	1.000 .000 1.000	\$0.00	\$4,619.00
0220	668-7018	DRAIN INLET, 18 IN	EA	3.000 2900.000	7.300 .000 7.300	\$0.00	\$21,170.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/10/2025

User: 01025284

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0029

Pay Period: 09/09/2025
to 11/10/2025

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0315	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,676.000	5,883.000		
				3.900	1,470.750		
					7,353.750	\$5,735.93	\$28,679.63
0320	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	2,968.000	1,500.000		
				2.900	375.000		
					1,875.000	\$1,087.50	\$5,437.50
0370	700-7000	AGRICULTURAL LIME	TN	20.010	5.395		
				157.000	.500		
					5.895	\$78.50	\$925.52
0375	700-8000	FERTILIZER MIXED GRADE	TN	6.000	5.075		
				787.000	.300		
					5.375	\$236.10	\$4,230.13
0535	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	738.000	448.890		
				340.000	.000		
					448.890	\$0.00	\$152,622.60
0945	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				12500.000	1.000		
					1.000	\$12,500.00	\$12,500.00
		Supplemental agreement for median drainage revision					
		Median drainage revision					
0946	151-1000	MOBILIZATION -	LS	.000	.000		
				15100.000	1.000		
					1.000	\$15,100.00	\$15,100.00
		Supplemental agreement for median drainage revision					
		Median drainage revision					
0947	210-0100	GRADING COMPLETE -	LS	.000	.000		
				14200.000	1.000		
					1.000	\$14,200.00	\$14,200.00
		Supplemental agreement for median drainage revision					
		Median drainage revision					
0950	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				32700.000	1.000		
					1.000	\$32,700.00	\$32,700.00
		Supplemental Agreement for Extention Agreement					
		Extension Agreement					

Rpt-ID: RCPEsprj

Georgia

Date: 11/10/2025

User: 01025284

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201040-0

Estimate Number: 0029

Pay Period: 09/09/2025
to 11/10/2025

Project Number 0011730.02

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
	Category Number:	0100 ROADWAY					
0952	210-0100	GRADING COMPLETE -	LS	.000	.000		
				36400.000	1.000		
					1.000	\$36,400.00	\$36,400.00
		Supplemental Agreement for Extension Agreement					
		Extension Agreement					
0953	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	.000		
				145.000	123.250		
					123.250	\$17,871.25	\$17,871.25
		Supplemental Agreement for Extension Agreement					
		Extension Agreement					
0954	700-6910	PERMANENT GRASSING	AC	.000	.000		
				2500.000	.344		
					.344	\$860.00	\$860.00
		Supplemental Agreement for Extension Agreement					
		Extension Agreement					
0955	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	.000	.000		
				149.200	193.554		
					193.554	\$28,878.26	\$28,878.26
		Supplemental Agreement for Extension Agreement					
		Extension Agreement					
0956	610-6512	REM HEADWALL -	EA	.000	.000		
				1200.000	8.000		
					8.000	\$9,600.00	\$9,600.00
		Supplemental Agreement for Extension Agreement					
		Extension Agreement					
0957	611-3311	RECONSTR MISC ROADWAY STRUCTURES	EA	.000	.000		
				1200.000	8.000		
					8.000	\$9,600.00	\$9,600.00
		Supplemental Agreement for Extension Agreement					
		Extension Agreement					
Category Amount:						\$215,147.54	\$1,852,392.23
Project Total Amount:						\$215,147.54	\$5,329,450.56