

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: C0007243

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201201-0

Estimate Number: 0009

Pay Period: 04/01/2023

to 04/28/2023

Contract Location:

DUTCHMAN RD (CR 96) OVER CABIN CREEK. (E)

Time Allowed: 361 **Days**

Elapsed Calender Days: 389 **Days**

Percent Time: 107.76

District: 3

Area: 01

Contractor:

WILLIAMS CONTRACTING COMPANY, LLC
P. O. BOX 107

Date Let: 02/18/2022

Date Awarded: 03/04/2022

Date Contract Executed: 04/04/2022

Date Notice to Proceed: 04/05/2022

Date Work Began: 08/24/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2023

SCOTSDALE GA 30079

Phone: (470)292-3152

Escrow Agent:

Surety Co: THE OHIO CASUALTY INSURANCE CO

Current Contract Amount \$1,157,404.29

Original Contract Amount \$1,147,538.22

Funds Available \$217,412.26

Percent Complete 93.91%

Counties:

Spalding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015416	\$1,157,404.29	\$1,147,538.22	\$217,412.26	81.22%	\$-5,960.13

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2201201-0

Estimate Number: 0009

Pay Period: 04/01/2023

to 04/28/2023

Project Number: 0015416 DUTCHMAN RD (CR 96) - BRDG REHAB

Federal State Project Number: 0015416

	Total to Date	Prev to Date	This Estimate
Participating	\$869,564.85	\$869,561.75	\$3.10
Non-Participating	\$217,391.18	\$217,390.41	\$0.77
Total Earnings	\$1,086,956.03	\$1,086,952.16	\$3.87
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,086,956.03	\$1,086,952.16	\$3.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$103,500.00)	(\$103,500.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$43,464.00)	(\$37,500.00)	(\$5,964.00)
Total:	\$939,992.03	\$945,952.16	

Total Payable: (\$5,960.13)

Estimate Summary By Project

Contract ID: B1CBA2201201-0

Estimate Number: 0009

Pay Period: 04/01/2023

to 04/28/2023

Project Number 0015416

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0030	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\TN BITUM MATL & H LIME		138.000 155.000	141.050 .000 141.050	\$0.00	\$21,862.75
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		154.000 144.000	202.730 .000 202.730	\$0.00	\$29,193.12
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		231.000 131.000	182.570 .000 182.570	\$0.00	\$23,916.67
Category Amount:						\$0.00	\$74,972.54
Category Number: 0100 ROADWAY							
0065	433-1000	REINF CONC APPROACH SLAB	SY	180.000 344.000	180.000 .000 180.000	\$0.00	\$61,920.00
Category Amount:						\$0.00	\$61,920.00
Category Number: 0300 ROADWAY							
0140	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		75.000 8.000	29.063 .484 29.547	\$3.87	\$236.38
Category Amount:						\$3.87	\$236.38
Category Number: 0801 BRIDGE NO 1 - OVER CABIN CREEK							
0225	500-2100	CONCRETE BARRIER	LF	147.000 130.000	147.000 .000 147.000	\$0.00	\$19,110.00
0230	500-3101	CLASS A CONCRETE	CY	38.000 1320.000	37.500 .000 37.500	\$0.00	\$49,500.00
0015416							
Category Amount:						\$0.00	\$68,610.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2023

User: C0007243

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201201-0

Estimate Number: 0009

Pay Period: 04/01/2023

to 04/28/2023

Project Number 0015416

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9011	441-0303	CONC SPILLWAY, TP 3	EA	.000 3500.000	2.000 .000 2.000	\$0.00	\$7,000.00
9021	441-0050	CONC SLOPE DRAIN	SY	.000 75.000	26.000 .000 26.000	\$0.00	\$1,950.00
Category Amount:						\$0.00	\$8,950.00
Project Total Amount:						\$3.87	\$1,086,956.03