

Rpt-ID: RCPESPRJ

Georgia

Date: 04/25/2025

User: C0007243

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201201-0

Estimate Number: 0011

Pay Period: 06/01/2023
to 04/17/2025

Contract Location:

DUTCHMAN RD (CR 96) OVER CABIN CREEK. (E)

Time Allowed: 361 Days

Elapsed Calender Days: 361 Days

Percent Time: 100.00

District: 3

Area: 01

Contractor:

WILLIAMS CONTRACTING COMPANY, LLC
1815 SATELLITE BLVD
SUITE 105

DULUTH GA 30097

Phone: (470)292-3152

Date Let: 02/18/2022

Date Awarded: 03/04/2022

Date Contract Executed: 04/04/2022

Date Notice to Proceed: 04/05/2022

Date Work Began: 08/24/2022

Date Time Stopped: 03/31/2023

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2023

Escrow Agent:

Surety Co: THE OHIO CASUALTY INSURANCE CO

Counties:

Spalding

Current Contract Amount \$1,157,404.29

Original Contract Amount \$1,147,538.22

Funds Available \$138,855.26

Percent Complete 94.09%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015416	\$1,157,404.29	\$1,147,538.22	\$138,855.26	88.00%	\$70,500.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/25/2025

User: C0007243

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201201-0

Estimate Number: 0011

Pay Period: 06/01/2023
to 04/17/2025

Project Number: 0015416 DUTCHMAN RD (CR 96) - BRDG REHAB

Federal State Project Number: 0015416

	Total to Date	Prev to Date	This Estimate
Participating	\$871,239.25	\$871,239.25	\$0.00
Non-Participating	\$217,809.78	\$217,809.78	\$0.00
Total Earnings	\$1,089,049.03	\$1,089,049.03	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,089,049.03	\$1,089,049.03	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$33,000.00)	(\$103,500.00)	\$70,500.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$37,500.00)	(\$37,500.00)	\$0.00
Total:	\$1,018,549.03	\$948,049.03	

Total Payable: **\$70,500.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/25/2025

User: C0007243

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201201-0

Estimate Number: 0011

Pay Period: 06/01/2023
to 04/17/2025

Project Number 0015416

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0030	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		138.000 155.000	141.050 .000 141.050	\$0.00	\$21,862.75
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		154.000 144.000	202.730 .000 202.730	\$0.00	\$29,193.12
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		231.000 131.000	182.570 .000 182.570	\$0.00	\$23,916.67
Category Amount:						\$0.00	\$74,972.54
Category Number: 0100 ROADWAY							
0065	433-1000	REINF CONC APPROACH SLAB	SY	180.000 344.000	180.000 .000 180.000	\$0.00	\$61,920.00
Category Amount:						\$0.00	\$61,920.00
Category Number: 0801 BRIDGE NO 1 - OVER CABIN CREEK							
0225	500-2100	CONCRETE BARRIER	LF	147.000 130.000	147.000 .000 147.000	\$0.00	\$19,110.00
0230	500-3101	CLASS A CONCRETE	CY	38.000 1320.000	37.500 .000 37.500	\$0.00	\$49,500.00
0015416							
Category Amount:						\$0.00	\$68,610.00
Category Number: 0100 ROADWAY							
9011	441-0303	CONC SPILLWAY, TP 3	EA	.000 3500.000	2.000 .000 2.000	\$0.00	\$7,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/25/2025

User: C0007243

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201201-0

Estimate Number: 0011

Pay Period: 06/01/2023
to 04/17/2025

Project Number 0015416

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9021	441-0050	CONC SLOPE DRAIN	SY	.000	26.000		
				75.000	.000		
					26.000	\$.00	\$1,950.00
Category Amount:						\$0.00	\$8,950.00
Project Total Amount:						\$0.00	\$1,089,049.03