

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2023

User: 01082928

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0013

Pay Period: 07/01/2023
to 07/31/2023

Contract Location:

US 80/SR 26 OVER OHOOPEE RIVER. (E)

Time Allowed:

486 Days

Elapsed Calender Days:

433 Days

Percent Time:

89.09

District: 2

Area: 03

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let:

02/18/2022

Date Awarded:

03/04/2022

Date Contract Executed:

05/11/2022

Date Notice to Proceed:

05/25/2022

EATONTON

GA 31024-3355

Date Work Began:

07/07/2022

Phone: (706)485-7283

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

09/22/2023

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$7,154,053.88

Original Contract Amount \$7,115,981.65

Funds Available \$3,199,451.74

Percent Complete 52.19%

Counties:

Emanuel

Johnson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013748	\$7,154,053.88	\$7,115,981.65	\$3,199,451.74	55.28%	\$385,132.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2023

User: 01082928

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0013

Pay Period: 07/01/2023
to 07/31/2023

Project Number: 0013748 US 80/SR 26 - CNST OF BRIDGE

Federal State Project Number: 0013748

	Total to Date	Prev to Date	This Estimate
Participating	\$2,987,102.59	\$2,576,365.85	\$410,736.74
Non-Participating	\$746,775.68	\$644,091.48	\$102,684.20
Total Earnings	\$3,733,878.27	\$3,220,457.33	\$513,420.94
Stockpiled Materials	\$220,723.87	\$349,012.57	(\$128,288.70)
Gross Earnings	\$3,954,602.14	\$3,569,469.90	\$385,132.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,954,602.14	\$3,569,469.90	

Total Payable: **\$385,132.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2023

User: 01082928

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0013

Pay Period: 07/01/2023
to 07/31/2023

Project Number 0013748

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.677		
				100000.000	.072		
					.749	\$7,200.00	\$74,900.00
		0013748					
Category Amount:						\$7,200.00	\$74,900.00
Category Number: 0300 Bridge over Ohooppee River							
0020	163-0232	TEMPORARY GRASSING	AC	1.250	5.700		
				2000.000	.250		
					5.950	\$500.00	\$11,900.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	11.000		
				650.000	1.000		
					12.000	\$650.00	\$7,800.00
Category Amount:						\$1,150.00	\$19,700.00
Category Number: 0100 ROADWAY							
0110	210-0100	GRADING COMPLETE -	LS	1.000	.659		
				1350000.000	.027		
					.686	\$36,450.00	\$926,100.00
		0013748					
Category Amount:						\$36,450.00	\$926,100.00
Category Number: 0110 Bridge over Ohooppee River							
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		259.000	40.170		
				167.020	.000		
					40.170	\$0.00	\$6,709.19
0135	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		910.000	85.170		
		BITUM MATL & H LIME		124.130	.000		
					85.170	\$0.00	\$10,572.15
0140	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,239.000	332.140		
		TL & H LIME		104.150	.000		
					332.140	\$0.00	\$34,592.38

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2023

User: 01082928

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0013

Pay Period: 07/01/2023
to 07/31/2023

Project Number 0013748

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Bridge over Ohoopsee River							
0145	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		949.000 113.310	369.850 .000 369.850	\$0.00	\$41,907.70
Category Amount:						\$0.00	\$93,781.42
Category Number: 0801 BRIDGE NO. 1 - OVER OHOOPEE RIVER							
0185	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 1300000.000	.072 .073 .145	\$94,900.00	\$188,500.00
0195	500-3002	CLASS AA CONCRETE	CY	296.000 1328.000	253.800 42.200 296.000	\$56,041.60	\$393,088.00
0205	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	2,599.000 231.000	1,417.490 1,180.825 2,598.315	\$272,770.58	\$600,210.77
0210	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - 1	LF	656.000 441.000	657.500 .000 657.500	\$0.00	\$289,957.50
0215	511-1000	BAR REINF STEEL	LB	40,504.000 1.420	35,782.000 4,722.000 40,504.000	\$6,705.24	\$57,515.68
0220	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 384000.000	.072 .042 .114	\$16,128.00	\$43,776.00
0225	520-2214	PILING, PSC, 14 IN SQ	LF	330.000 112.000	104.060 158.370 262.430	\$17,737.44	\$29,392.16

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2023

User: 01082928

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0013

Pay Period: 07/01/2023
to 07/31/2023

Project Number 0013748

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGE NO. 1 - OVER OHOOPEE RIVER					
0226	520-2214	PILING, PSC, 14 IN SQ	LF	.000	5.940		
				84.000	10.870		
					16.810	\$913.08	\$1,412.04
		PILE CUTOFF, 14 IN SQ					
0230	520-2220	PILING, PSC, 20 IN SQ	LF	2,345.000	1,824.530		
				140.000	10.000		
					1,834.530	\$1,400.00	\$256,834.20
0231	520-2220	PILING, PSC, 20 IN SQ	LF	.000	700.470		
				105.000	-15.000		
					685.470	\$-1,575.00	\$71,974.35
		PILE CUTOFF, 20 IN SQ					
Category Amount:						\$465,020.94	\$1,932,660.70
Category Number: 0200		Bridge over Ohoopsee River					
0455	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3935.530	.000		
					2.000	\$0.00	\$7,871.06
Category Amount:						\$0.00	\$7,871.06
Category Number: 0400		Bridge over Ohoopsee River					
0460	700-6910	PERMANENT GRASSING	AC	2.500	.000		
				4000.000	.750		
					.750	\$3,000.00	\$3,000.00
0470	700-8000	FERTILIZER MIXED GRADE	TN	1.500	1.140		
				1000.000	.600		
					1.740	\$600.00	\$1,740.00
Category Amount:						\$3,600.00	\$4,740.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2023

User: 01082928

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0013

Pay Period: 07/01/2023
to 07/31/2023

Project Number 0013748

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200 Bridge over Ohooppee River							
0540	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.800	9.800		
				985.000	.000		
					9.800	\$.00	\$9,653.00
Category Amount:						\$0.00	\$9,653.00
Project Total Amount:						\$513,420.94	\$3,733,878.27