

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: 01082928

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0023

Pay Period: 07/01/2024
to 08/31/2024

Contract Location:

US 80/SR 26 OVER OHOOPEE RIVER. (E)

Time Allowed:

603 Days

Elapsed Calender Days:

776 Days

Percent Time:

128.69

District: 2

Area: 03

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let:

02/18/2022

Date Awarded:

03/04/2022

Date Contract Executed:

05/11/2022

Date Notice to Proceed:

05/25/2022

EATONTON

GA 31024-3355

Date Work Began:

07/07/2022

Phone: (706)485-7283

Date Time Stopped:

07/08/2024

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

01/17/2024

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$7,154,053.88

Original Contract Amount \$7,115,981.65

Funds Available \$182,484.20

Percent Complete 98.18%

Counties:

Emanuel Johnson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013748	\$7,154,053.88	\$7,115,981.65	\$182,484.19	97.45%	\$556,558.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: 01082928

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0023

Pay Period: 07/01/2024
to 08/31/2024

Project Number: 0013748 US 80/SR 26 - CNST OF BRIDGE

Federal State Project Number: 0013748

	Total to Date	Prev to Date	This Estimate
Participating	\$5,619,250.92	\$5,574,573.84	\$44,677.08
Non-Participating	\$1,404,812.77	\$1,393,643.50	\$11,169.27
Total Earnings	\$7,024,063.69	\$6,968,217.34	\$55,846.35
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,024,063.69	\$6,968,217.34	\$55,846.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$405,819.00	\$16,152.00	\$389,667.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$458,313.00)	(\$569,358.00)	\$111,045.00
Total:	\$6,971,569.69	\$6,415,011.34	
		Total Payable:	\$556,558.35

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: 01082928

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0023

Pay Period: 07/01/2024

to 08/31/2024

Project Number 0013748

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.950		
				100000.000	.050		
					1.000	\$5,000.00	\$100,000.00
		0013748					
Category Amount:						\$5,000.00	\$100,000.00
Category Number: 0300 Bridge over Ohooppee River							
0020	163-0232	TEMPORARY GRASSING	AC	1.250	7.459		
				2000.000	.608		
					8.067	\$1,216.00	\$16,134.00
Category Amount:						\$1,216.00	\$16,134.00
Category Number: 0400 Bridge over Ohooppee River							
0025	163-0240	MULCH	TN	62.000	13.655		
				50.000	.640		
					14.295	\$32.00	\$714.75
Category Amount:						\$32.00	\$714.75
Category Number: 0300 Bridge over Ohooppee River							
0095	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	21.000		
				650.000	2.000		
					23.000	\$1,300.00	\$14,950.00
0100	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	10,895.000	9,465.750		
				4.250	675.000		
					10,140.750	\$2,868.75	\$43,098.19
Category Amount:						\$4,168.75	\$58,048.19
Category Number: 0100 ROADWAY							
0110	210-0100	GRADING COMPLETE -	LS	1.000	.970		
				1350000.000	.030		
					1.000	\$40,500.00	\$1,350,000.00
		0013748					
Category Amount:						\$40,500.00	\$1,350,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: 01082928

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0023

Pay Period: 07/01/2024
to 08/31/2024

Project Number 0013748

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Bridge over Ohooppee River					
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		259.000	392.120		
				167.020	.000		
					392.120	\$.00	\$65,491.88
0135	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		910.000	868.530		
		BITUM MATL & H LIME		124.130	.000		
					868.530	\$.00	\$107,810.63
0140	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,239.000	1,251.780		
		TL & H LIME		104.150	.000		
					1,251.780	\$.00	\$130,372.89
0145	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		949.000	1,036.220		
		L & H LIME		113.310	.000		
					1,036.220	\$.00	\$117,414.09
Category Amount:						\$0.00	\$421,089.49
Category Number:		0100 ROADWAY					
0160	433-1000	REINF CONC APPROACH SLAB	SY	284.000	284.000		
				225.000	.000		
					284.000	\$.00	\$63,900.00
Category Amount:						\$0.00	\$63,900.00
Category Number:		0200 Bridge over Ohooppee River					
0165	441-0301	CONC SPILLWAY, TP 1	EA	4.000	4.000		
				3000.000	.000		
					4.000	\$.00	\$12,000.00
Category Amount:						\$0.00	\$12,000.00
Category Number:		0801 BRIDGE NO. 1 - OVER OHOOPEE RIVER					
0185	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$.00	\$1,300,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: 01082928

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0023

Pay Period: 07/01/2024

to 08/31/2024

Project Number 0013748

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER OHOOPEE RIVER					
0190	500-2100	CONCRETE BARRIER	LF	1,307.000 64.000	1,310.000 .000 1,310.000	\$0.00	\$83,840.00
0195	500-3002	CLASS AA CONCRETE	CY	296.000 1328.000	296.000 .000 296.000	\$0.00	\$393,088.00
Category Amount:						\$0.00	\$1,776,928.00
Category Number:		0200 Bridge over Ohoopsee River					
0200	500-3101	CLASS A CONCRETE	CY	.680 1000.000	.680 .000 .680	\$0.00	\$680.00
Category Amount:						\$0.00	\$680.00
Category Number:		0801 BRIDGE NO. 1 - OVER OHOOPEE RIVER					
0205	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,599.000 231.000	2,598.320 .000 2,598.320	\$0.00	\$600,211.92
		1					
0210	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	656.000 441.000	657.500 .000 657.500	\$0.00	\$289,957.50
		1					
0225	520-2214	PILING, PSC, 14 IN SQ	LF	330.000 112.000	262.430 .000 262.430	\$0.00	\$29,392.16
0226	520-2214	PILING, PSC, 14 IN SQ	LF	.000 84.000	16.810 .000 16.810	\$0.00	\$1,412.04
		PILE CUTOFF, 14 IN SQ					
0230	520-2220	PILING, PSC, 20 IN SQ	LF	2,345.000 140.000	1,834.530 .000 1,834.530	\$0.00	\$256,834.20

Estimate Summary By Project

Pay Period: 07/01/2024
to 08/31/2024

Project Number 0013748

		Item Description 1			Prev Qty			
		Item Description 2		Auth Qty	Qty This Period		Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date		This Period	Cumulative Amount
		Supplemental Description 2						
	Category Number:	0801	BRIDGE NO. 1 - OVER OHOOPEE RIVER					
0231	520-2220	PILING, PSC, 20 IN SQ	LF	.000	685.470			
				105.000	.000			
					685.470		\$.00	\$71,974.35
		PILE CUTOFF, 20 IN SQ						
Category Amount:							\$0.00	\$1,249,782.17
	Category Number:	0200	Bridge over Ohoopee River					
0330	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	274.000	287.889			
				59.480	16.000			
					303.889		\$951.68	\$18,075.32
0335	603-7000	PLASTIC FILTER FABRIC	SY	2,276.000	287.889			
				1.620	16.000			
					303.889		\$25.92	\$492.30
Category Amount:							\$977.60	\$18,567.62
	Category Number:	0100	ROADWAY					
0355	634-1200	RIGHT OF WAY MARKERS	EA	16.000	15.000			
				150.000	1.000			
					16.000		\$150.00	\$2,400.00
Category Amount:							\$150.00	\$2,400.00
	Category Number:	0610	Bridge over Ohoopee River					
0425	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		232.000	.000			
				2.000	23.000			
					23.000		\$46.00	\$46.00
0435	654-1001	RAISED PVMT MARKERS TP 1	EA	140.000	.000			
				5.000	172.000			
					172.000		\$860.00	\$860.00
Category Amount:							\$906.00	\$906.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: 01082928

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0023

Pay Period: 07/01/2024
to 08/31/2024

Project Number 0013748

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 Bridge over Ohooppee River							
0455	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3935.530	.000		
					2.000	\$0.00	\$7,871.06
Category Amount:						\$0.00	\$7,871.06
Category Number: 0400 Bridge over Ohooppee River							
0460	700-6910	PERMANENT GRASSING	AC	2.500	5.696		
				4000.000	.174		
					5.870	\$696.00	\$23,480.00
0470	700-8000	FERTILIZER MIXED GRADE	TN	1.500	5.078		
				1000.000	.100		
					5.178	\$100.00	\$5,178.00
0480	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	2,500.000	3,650.389		
				2.500	840.000		
					4,490.389	\$2,100.00	\$11,225.97
Category Amount:						\$2,896.00	\$39,883.97
Category Number: 0200 Bridge over Ohooppee River							
0540	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.800	9.800		
				985.000	.000		
					9.800	\$0.00	\$9,653.00
Category Amount:						\$0.00	\$9,653.00
Project Total Amount:						\$55,846.35	\$7,024,063.69