

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01082928

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 10/20/2025

Contract Location:

US 80/SR 26 OVER OHOOPEE RIVER. (E)

Time Allowed:

603 Days

Elapsed Calender Days:

776 Days

Percent Time:

128.69

District: 2

Area: 03

Contractor:

GREGORY BRIDGE COMPANY
865 OAK STREET
P.O. BOX 3355

Date Let:

02/18/2022

Date Awarded:

03/04/2022

Date Contract Executed:

05/11/2022

Date Notice to Proceed:

05/25/2022

EATONTON

GA 31024-3355

Date Work Began:

07/07/2022

Phone: 7064857283

Date Time Stopped:

07/08/2024

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

01/17/2024

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$7,154,053.88

Original Contract Amount \$7,115,981.65

Funds Available \$29,368.83

Percent Complete 98.80%

Counties:

Emanuel

Johnson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013748	\$7,154,053.88	\$7,115,981.65	\$29,368.82	99.59%	\$153,115.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01082928

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 10/20/2025

Project Number: 0013748 US 80/SR 26 - CNST OF BRIDGE

Federal State Project Number: 0013748

	Total to Date	Prev to Date	This Estimate
Participating	\$5,654,522.41	\$5,619,250.92	\$35,271.49
Non-Participating	\$1,413,630.64	\$1,404,812.77	\$8,817.87
Total Earnings	\$7,068,153.05	\$7,024,063.69	\$44,089.36
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,068,153.05	\$7,024,063.69	\$44,089.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$405,819.00	\$405,819.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$349,286.99)	(\$458,313.00)	\$109,026.01
Total:	\$7,124,685.06	\$6,971,569.69	
		Total Payable:	\$153,115.37

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01082928

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 10/20/2025

Project Number 0013748

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 Bridge over Ohooppee River							
0025	163-0240	MULCH	TN	62.000 50.000	14.295 .650 14.945	\$32.50	\$747.25
Category Amount:						\$32.50	\$747.25
Category Number: 0300 Bridge over Ohooppee River							
0030	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		4.000 2321.910	1.000 3.000 4.000	\$6,965.73	\$9,287.64
0035	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		10.000 1034.810	.000 10.000 10.000	\$10,348.10	\$10,348.10
0045	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		180.000 10.500	82.500 27.500 110.000	\$288.75	\$1,155.00
0060	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		5,448.000 1.000	1,353.000 4,095.000 5,448.000	\$4,095.00	\$5,448.00
0100	171-0030	TEMPORARY SILT FENCE, TYPE C LF	LF	10,895.000 4.250	10,140.750 3,403.250 13,544.000	\$14,463.81	\$57,562.00
Category Amount:						\$36,161.39	\$83,800.74
Category Number: 0110 Bridge over Ohooppee River							
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		259.000 167.020	392.120 .000 392.120	\$0.00	\$65,491.88
0135	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		910.000 124.130	868.530 .000 868.530	\$0.00	\$107,810.63

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01082928

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 10/20/2025

Project Number 0013748

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Bridge over Ohooppee River					
0140	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,239.000	1,251.780		
		TL & H LIME		104.150	.000		
					1,251.780	\$0.00	\$130,372.89
0145	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		949.000	1,036.220		
		L & H LIME		113.310	.000		
					1,036.220	\$0.00	\$117,414.09
Category Amount:						\$0.00	\$421,089.49
Category Number:		0100 ROADWAY					
0160	433-1000	REINF CONC APPROACH SLAB	SY	284.000	284.000		
				225.000	.000		
					284.000	\$0.00	\$63,900.00
Category Amount:						\$0.00	\$63,900.00
Category Number:		0200 Bridge over Ohooppee River					
0165	441-0301	CONC SPILLWAY, TP 1	EA	4.000	4.000		
				3000.000	.000		
					4.000	\$0.00	\$12,000.00
Category Amount:						\$0.00	\$12,000.00
Category Number:		0801 BRIDGE NO. 1 - OVER OHOOPEE RIVER					
0185	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				1300000.000	.000		
					1.000	\$0.00	\$1,300,000.00
		1					
0190	500-2100	CONCRETE BARRIER	LF	1,307.000	1,310.000		
				64.000	.000		
					1,310.000	\$0.00	\$83,840.00
0195	500-3002	CLASS AA CONCRETE	CY	296.000	296.000		
				1328.000	.000		
					296.000	\$0.00	\$393,088.00
Category Amount:						\$0.00	\$1,776,928.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01082928

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 10/20/2025

Project Number 0013748

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 Bridge over Ohoopsee River					
0200	500-3101	CLASS A CONCRETE	CY	.680	.680		
				1000.000	.000		
					.680	\$.00	\$680.00
Category Amount:						\$0.00	\$680.00
Category Number:		0801 BRIDGE NO. 1 - OVER OHOOPEE RIVER					
0205	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,599.000	2,598.320		
				231.000	.000		
					2,598.320	\$.00	\$600,211.92
		1					
0210	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	656.000	657.500		
				441.000	.000		
					657.500	\$.00	\$289,957.50
		1					
0225	520-2214	PILING, PSC, 14 IN SQ	LF	330.000	262.430		
				112.000	.000		
					262.430	\$.00	\$29,392.16
0226	520-2214	PILING, PSC, 14 IN SQ	LF	.000	16.810		
				84.000	.000		
					16.810	\$.00	\$1,412.04
		PILE CUTOFF, 14 IN SQ					
0230	520-2220	PILING, PSC, 20 IN SQ	LF	2,345.000	1,834.530		
				140.000	.000		
					1,834.530	\$.00	\$256,834.20
0231	520-2220	PILING, PSC, 20 IN SQ	LF	.000	685.470		
				105.000	.000		
					685.470	\$.00	\$71,974.35
		PILE CUTOFF, 20 IN SQ					
Category Amount:						\$0.00	\$1,249,782.17

Estimate Summary By Project

Pay Period: 09/01/2024
to 10/20/2025

Project Number 0013748

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
	Category Number:	0200 Bridge over Ohoopee River					
0455	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3935.530	.000		
					2.000	\$.00	\$7,871.06
Category Amount:						\$0.00	\$7,871.06
	Category Number:	0400 Bridge over Ohoopee River					
0460	700-6910	PERMANENT GRASSING	AC	2.500	5.870		
				4000.000	.700		
					6.570	\$2,800.00	\$26,280.00
0475	700-8100	FERTILIZER NITROGEN CONTENT	LB	125.000	.000		
				3.250	221.000		
					221.000	\$718.25	\$718.25
0480	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	2,500.000	4,490.389		
				2.500	1,680.889		
					6,171.278	\$4,202.22	\$15,428.20
Category Amount:						\$7,720.47	\$42,426.45
	Category Number:	0600 Bridge over Ohoopee River					
0525	610-6515	REM HIGHWAY SIGN, STD	EA	2.000	1.000		
				75.000	1.000		
					2.000	\$75.00	\$150.00
0530	611-5360	RESET HIGHWAY SIGN	EA	2.000	1.000		
				100.000	1.000		
					2.000	\$100.00	\$200.00
Category Amount:						\$175.00	\$350.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01082928

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201212-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 10/20/2025

Project Number 0013748

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200 Bridge over Ohooppee River							
0540	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.800	9.800		
				985.000	.000		
					9.800	\$.00	\$9,653.00
Category Amount:						\$0.00	\$9,653.00
Project Total Amount:						\$44,089.36	\$7,068,153.05