

Rpt-ID: RCPESPRJ

Georgia

Date: 09/18/2023

User: 01070360

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: text

Estimate Number: text

Pay Period: text
to text

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009400	\$32,832,472.66	\$32,598,471.43	\$22,143,786.07	32.56%	\$282,726.90

Chief Engineer

Project Number: 0009400 US 23/SR 13 - SIDEWALK SAFETY IMPROV

Federal State Project Number: 0009400

	Total to Date	Prev to Date	This Estimate
Participating	\$8,844,307.24	\$8,589,737.08	\$254,570.16
Non-Participating	\$982,700.73	\$954,415.17	\$28,285.56
Total Earnings	\$9,827,007.97	\$9,544,152.25	\$282,855.72
Stockpiled Materials	\$861,678.62	\$861,807.44	(\$128.82)
Gross Earnings	\$10,688,686.59	\$10,405,959.69	\$282,726.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,688,686.59	\$10,405,959.69	

Total Payable: \$282,726.90

Rpt-ID: RCPEsprj

Georgia

Date: 09/18/2023

User: 01070360

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: text

Estimate Number: text

Pay Period: text
to text

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.539		
				1930000.000	.028		
					.567	\$54,040.00	\$1,094,310.00
		0009400					
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	20,500.000	.000		
				24.250	1,509.000		
					1,509.000	\$36,593.25	\$36,593.25
0075	310-1101	GR AGGR BASE CRS, INCL MATL	TN	2,990.000	303.200		
				69.250	386.740		
					689.940	\$26,781.75	\$47,778.35
0080	318-3000	AGGR SURF CRS	TN	4,600.000	67.940		
				36.500	18.000		
					85.940	\$657.00	\$3,136.81
0155	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	2,110.000	196.436		
				734.000	52.270		
					248.706	\$38,366.18	\$182,550.20
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,992.000	632.000		
				109.000	412.000		
					1,044.000	\$44,908.00	\$113,796.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	72.000	20.000		
				130.000	24.000		
					44.000	\$3,120.00	\$5,720.00
0220	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	42.000	.500		
				4150.000	1.000		
					1.500	\$4,150.00	\$6,225.00
0290	668-1100	CATCH BASIN, GP 1	EA	86.000	5.000		
				4150.000	4.000		
					9.000	\$16,600.00	\$37,350.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/18/2023

User: 01070360

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: text

Estimate Number: text

Pay Period: text
to text

Project Number 0009400

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3560.000	.000 .500 .500	\$1,780.00	\$1,780.00
Category Amount:						\$226,996.18	\$1,529,239.61
Category Number: 0300 ROADWAY							
0325	163-0240	MULCH	TN	120.000 56.500	8.210 2.625 10.835	\$148.31	\$612.18
0345	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,958.000 0.100	4,778.500 2,146.000 6,924.500	\$214.60	\$692.45
0350	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,473.000 0.100	1,919.000 396.000 2,315.000	\$39.60	\$231.50
0380	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 2370.000	13.000 1.000 14.000	\$2,370.00	\$33,180.00
Category Amount:						\$2,772.51	\$34,716.13
Category Number: 1100 ROADWAY							
0720	670-1060	WATER MAIN, 6 IN	LF	1,500.000 195.000	235.000 80.000 315.000	\$15,600.00	\$61,425.00
0815	670-2100	GATE VALVE, 10 IN	EA	1.000 4530.000	.000 1.000 1.000	\$4,530.00	\$4,530.00
0830	670-4000	FIRE HYDRANT	EA	34.000 6200.000	10.000 2.000 12.000	\$12,400.00	\$74,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/18/2023

User: 01070360

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: text

Estimate Number: text

Pay Period: text
to text

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	1100 ROADWAY					
0865	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	34.000	10.000		
				1430.000	8.000		
					18.000	\$11,440.00	\$25,740.00
0900	500-3200	CLASS B CONCRETE	CY	900.000	2.000		
				344.000	26.503		
					28.503	\$9,117.03	\$9,805.03
Category Amount:						\$53,087.03	\$175,900.03
Project Total Amount:						\$282,855.72	\$9,827,007.97