

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01070360

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0025

Pay Period: 08/02/2024
to 08/30/2024

Contract Location:

US 23/SR 13 BEGINNING AT AFTON LANE (CS 8) AND EXTEN
SHALLOWFORD TERRACE (CS 750). (E)

Time Allowed: 1076 Days

Elapsed Calender Days: 863 Days

Percent Time: 80.20

District: 7

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 02/18/2022

Date Awarded: 03/04/2022

Date Contract Executed: 04/08/2022

Date Notice to Proceed: 04/21/2022

Date Work Began: 07/20/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$32,832,472.66

Original Contract Amount \$32,598,471.43

Funds Available \$15,547,342.03

Percent Complete 50.01%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009400	\$32,832,472.66	\$32,598,471.43	\$15,547,342.03	52.65%	\$442,332.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01070360

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0025

Pay Period: 08/02/2024
to 08/30/2024

Project Number: 0009400 US 23/SR 13 - SIDEWALK SAFETY IMPROV

Federal State Project Number: 0009400

	Total to Date	Prev to Date	This Estimate
Participating	\$14,776,942.96	\$14,378,843.61	\$398,099.35
Non-Participating	\$1,641,882.42	\$1,597,649.17	\$44,233.25
Total Earnings	\$16,418,825.38	\$15,976,492.78	\$442,332.60
Stockpiled Materials	\$866,305.25	\$866,305.25	\$0.00
Gross Earnings	\$17,285,130.63	\$16,842,798.03	\$442,332.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,285,130.63	\$16,842,798.03	

Total Payable: **\$442,332.60**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01070360

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0025

Pay Period: 08/02/2024
to 08/30/2024

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0035	441-0104	CONC SIDEWALK, 4 IN	SY	17,620.000	2,313.419		
				70.250	3,514.245		
					5,827.664	\$246,875.71	\$409,393.40
0040	441-3999	CONCRETE V GUTTER	LF	1,430.000	522.000		
				37.250	.000		
					522.000	\$.00	\$19,444.50
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	20,500.000	6,594.830		
				24.250	1,096.000		
					7,690.830	\$26,578.00	\$186,502.63
0110	441-0108	CONC SIDEWALK, 8 IN	SY	470.000	329.378		
				343.000	44.061		
					373.439	\$15,112.92	\$128,089.58
0135	500-3101	CLASS A CONCRETE	CY	44.000	7.180		
				813.000	.000		
					7.180	\$.00	\$5,837.34
		8 IN DEPTH (MARTA BUS PADS)					
0155	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	2,110.000	868.230		
				734.000	.000		
					868.230	\$.00	\$637,280.82
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,010.000	128.546		
				497.000	37.000		
					165.546	\$18,389.00	\$82,276.36
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,992.000	1,932.000		
				109.000	695.000		
					2,627.000	\$75,755.00	\$286,343.00
0220	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	42.000	12.000		
				4150.000	3.000		
					15.000	\$12,450.00	\$62,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01070360

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0025

Pay Period: 08/02/2024
to 08/30/2024

Project Number 0009400

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0235	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	1.000	1.500		
				3560.000	1.500		
					3.000	\$5,340.00	\$10,680.00
0245	611-8000	ADJUST CATCH BASIN TO GRADE	EA	38.000	5.000		
				2570.000	4.000		
					9.000	\$10,280.00	\$23,130.00
0290	668-1100	CATCH BASIN, GP 1	EA	86.000	24.500		
				4150.000	5.500		
					30.000	\$22,825.00	\$124,500.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				3560.000	1.500		
					3.500	\$5,340.00	\$12,460.00
Category Amount:						\$438,945.63	\$1,988,187.63
Category Number:		0300 ROADWAY					
0325	163-0240	MULCH	TN	120.000	21.599		
				56.500	1.096		
					22.695	\$61.92	\$1,282.27
0340	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	186.000	14.625		
				391.000	2.250		
					16.875	\$879.75	\$6,598.13
0345	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	11,958.000	16,072.500		
				0.100	753.000		
					16,825.500	\$75.30	\$1,682.55
0380	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	25.000		
				2370.000	1.000		
					26.000	\$2,370.00	\$61,620.00
Category Amount:						\$3,386.97	\$71,182.95

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
Category Number: 1100 ROADWAY							
0885	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,466.000	926.780		
		L & H LIME		151.000	.000		
				926.780	\$.00	\$139,943.78	
0890	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		2,929.000	2,686.060		
		TL & H LIME		106.000	.000		
				2,686.060	\$.00	\$284,722.36	
0900	500-3200	CLASS B CONCRETE	CY	900.000	41.000		
				344.000	.000		
				41.000	\$.00	\$14,104.00	
Category Amount:						\$0.00	\$438,770.14
Project Total Amount:						\$442,332.60	\$16,418,825.38