

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: 01070360

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0026

Pay Period: 08/31/2024
to 09/30/2024

Contract Location:

US 23/SR 13 BEGINNING AT AFTON LANE (CS 8) AND EXTEN
SHALLOWFORD TERRACE (CS 750). (E)

Time Allowed: 1076 Days

Elapsed Calender Days: 894 Days

Percent Time: 83.09

District: 7

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 02/18/2022

Date Awarded: 03/04/2022

Date Contract Executed: 04/08/2022

Date Notice to Proceed: 04/21/2022

Date Work Began: 07/20/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$32,832,472.66

Original Contract Amount \$32,598,471.43

Funds Available \$14,978,928.03

Percent Complete 51.74%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009400	\$32,832,472.66	\$32,598,471.43	\$14,978,928.03	54.38%	\$568,414.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: 01070360

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0026

Pay Period: 08/31/2024
to 09/30/2024

Project Number: 0009400 US 23/SR 13 - SIDEWALK SAFETY IMPROV

Federal State Project Number: 0009400

	Total to Date	Prev to Date	This Estimate
Participating	\$15,288,832.01	\$14,776,942.96	\$511,889.05
Non-Participating	\$1,698,758.97	\$1,641,882.42	\$56,876.55
Total Earnings	\$16,987,590.98	\$16,418,825.38	\$568,765.60
Stockpiled Materials	\$865,953.65	\$866,305.25	(\$351.60)
Gross Earnings	\$17,853,544.63	\$17,285,130.63	\$568,414.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,853,544.63	\$17,285,130.63	

Total Payable: **\$568,414.00**

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2024

User: 01070360

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0026

Pay Period: 08/31/2024
to 09/30/2024

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.743		
				1930000.000	.034		
					.777	\$65,620.00	\$1,499,610.00
		0009400					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.819		
				4452900.000	.004		
					.823	\$17,811.60	\$3,664,736.70
		0009400					
0035	441-0104	CONC SIDEWALK, 4 IN	SY	17,620.000	5,827.664		
				70.250	652.693		
					6,480.357	\$45,851.68	\$455,245.08
0040	441-3999	CONCRETE V GUTTER	LF	1,430.000	522.000		
				37.250	.000		
					522.000	\$.00	\$19,444.50
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	20,500.000	7,690.830		
				24.250	.000		
					7,690.830	\$.00	\$186,502.63
0075	310-1101	GR AGGR BASE CRS, INCL MATL	TN	2,990.000	689.940		
				69.250	86.240		
					776.180	\$5,972.12	\$53,750.47
0110	441-0108	CONC SIDEWALK, 8 IN	SY	470.000	373.440		
				343.000	.000		
					373.440	\$.00	\$128,089.92
0135	500-3101	CLASS A CONCRETE	CY	44.000	7.180		
				813.000	.000		
					7.180	\$.00	\$5,837.34
		8 IN DEPTH (MARTA BUS PADS)					
0155	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	2,110.000	868.230		
				734.000	.000		
					868.230	\$.00	\$637,280.82

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: 01070360

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0026

Pay Period: 08/31/2024
to 09/30/2024

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,010.000	165.550		
				497.000	.000		
					165.550	\$.00	\$82,278.35
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,992.000	2,627.000		
				109.000	265.000		
					2,892.000	\$28,885.00	\$315,228.00
0290	668-1100	CATCH BASIN, GP 1	EA	86.000	30.000		
				4150.000	.000		
					30.000	\$.00	\$124,500.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	3.500		
				3560.000	.000		
					3.500	\$.00	\$12,460.00
Category Amount:						\$164,140.40	\$7,184,963.81
Category Number: 0300		ROADWAY					
0340	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	186.000	16.875		
				391.000	17.250		
					34.125	\$6,744.75	\$13,342.88
0345	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	11,958.000	16,825.500		
				0.100	2,139.000		
					18,964.500	\$213.90	\$1,896.45
0350	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	2,473.000	6,956.000		
				0.100	30.000		
					6,986.000	\$3.00	\$698.60
0365	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	186.000	26.000		
				168.000	5.000		
					31.000	\$840.00	\$5,208.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: 01070360

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0026

Pay Period: 08/31/2024
to 09/30/2024

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		ROADWAY					
0380	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	26.000		
				2370.000	1.000		
					27.000	\$2,370.00	\$63,990.00
0390	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,946.000	2,528.000		
				8.350	222.000		
					2,750.000	\$1,853.70	\$22,962.50
Category Amount:						\$12,025.35	\$108,098.43
Category Number: 0400		ROADWAY					
0405	700-8000	FERTILIZER MIXED GRADE	TN	5.100	.150		
				2820.000	.025		
					.175	\$70.50	\$493.50
0415	700-9300	SOD	SY	41,200.000	2,111.100		
				11.000	250.000		
					2,361.100	\$2,750.00	\$25,972.10
Category Amount:						\$2,820.50	\$26,465.60
Category Number: 1100		ROADWAY					
0720	670-1060	WATER MAIN, 6 IN	LF	1,500.000	588.000		
				195.000	121.000		
					709.000	\$23,595.00	\$138,255.00
0725	670-1080	WATER MAIN, 8 IN	LF	1,200.000	41.000		
				229.000	19.000		
					60.000	\$4,351.00	\$13,740.00
0735	670-1120	WATER MAIN, 12 IN	LF	12,100.000	11,135.000		
				344.000	310.000		
					11,445.000	\$106,640.00	\$3,937,080.00
0750	670-1500	CAP OR REMOVE EXISTING WATER MAIN	EA	20.000	18.000		
				2120.000	2.000		
					20.000	\$4,240.00	\$42,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: 01070360

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0026

Pay Period: 08/31/2024
to 09/30/2024

Project Number 0009400

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		1100 ROADWAY					
0775	670-2005	BLOW-OFF ASSEMBLY, COMPLETE	EA	4.000	3.000		
				8600.000	1.000		
					4.000	\$8,600.00	\$34,400.00
0805	670-2060	GATE VALVE, 6 IN	EA	36.000	31.000		
				1720.000	5.000		
					36.000	\$8,600.00	\$61,920.00
0810	670-2080	GATE VALVE, 8 IN	EA	2.000	1.000		
				2870.000	1.000		
					2.000	\$2,870.00	\$5,740.00
0820	670-2120	GATE VALVE, 12 IN	EA	26.000	37.000		
				5160.000	2.000		
					39.000	\$10,320.00	\$201,240.00
0825	670-2240	GATE VALVE, 24 IN	EA	10.000	6.000		
				40100.000	4.000		
					10.000	\$160,400.00	\$401,000.00
0830	670-4000	FIRE HYDRANT	EA	34.000	32.000		
				6200.000	2.000		
					34.000	\$12,400.00	\$210,800.00
0835	670-5010	WATER SERVICE LINE, 1 IN	LF	1,500.000	112.000		
				80.250	35.000		
					147.000	\$2,808.75	\$11,796.75
0840	670-5015	WATER SERVICE LINE, 1 1/2 IN	LF	1,500.000	108.000		
				80.250	80.000		
					188.000	\$6,420.00	\$15,087.00
0845	670-5020	WATER SERVICE LINE, 2 IN	LF	1,500.000	54.000		
				103.000	35.000		
					89.000	\$3,605.00	\$9,167.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: 01070360

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0026

Pay Period: 08/31/2024

to 09/30/2024

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 1100 ROADWAY							
0855	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	43.000	6.000		
				2290.000	2.000		
					8.000	\$4,580.00	\$18,320.00
0865	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	34.000	18.000		
				1430.000	17.000		
					35.000	\$24,310.00	\$50,050.00
0870	670-9450	ROCK EXCAVATION	CY	3,018.000	239.260		
				120.000	17.830		
					257.090	\$2,139.60	\$30,850.80
0885	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,466.000	926.780		
		L & H LIME		151.000	.000		
					926.780	\$.00	\$139,943.78
0890	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		2,929.000	2,686.060		
		TL & H LIME		106.000	.000		
					2,686.060	\$.00	\$284,722.36
0900	500-3200	CLASS B CONCRETE	CY	900.000	41.000		
				344.000	.000		
					41.000	\$.00	\$14,104.00
Category Amount:						\$385,879.35	\$5,620,616.69
Category Number: 0100 ROADWAY							
0935	670-1600	CUT & PLUG EXISTING WATER MAIN	EA	26.000	18.000		
				1950.000	2.000		
					20.000	\$3,900.00	\$39,000.00
Category Amount:						\$3,900.00	\$39,000.00
Project Total Amount:						\$568,765.60	\$16,987,590.98