

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01070360

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0028

Pay Period: 11/01/2024
to 11/30/2024

Contract Location:

US 23/SR 13 BEGINNING AT AFTON LANE (CS 8) AND EXTEN
SHALLOWFORD TERRACE (CS 750). (E)

Time Allowed: 1076 Days
Elapsed Calender Days: 955 Days
Percent Time: 88.75

District: 7

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 02/18/2022
Date Awarded: 03/04/2022
Date Contract Executed: 04/08/2022
Date Notice to Proceed: 04/21/2022
Date Work Began: 07/20/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/31/2025

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$32,832,472.66
Original Contract Amount \$32,598,471.43
Funds Available \$14,303,023.29
Percent Complete 54.14%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009400	\$32,832,472.66	\$32,598,471.43	\$14,303,023.29	56.44%	\$318,858.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01070360

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0028

Pay Period: 11/01/2024
to 11/30/2024

Project Number: 0009400 US 23/SR 13 - SIDEWALK SAFETY IMPROV

Federal State Project Number: 0009400

	Total to Date	Prev to Date	This Estimate
Participating	\$15,997,282.62	\$15,620,209.18	\$377,073.44
Non-Participating	\$1,777,475.71	\$1,735,578.66	\$41,897.05
Total Earnings	\$17,774,758.33	\$17,355,787.84	\$418,970.49
Stockpiled Materials	\$754,691.04	\$854,802.79	(\$100,111.75)
Gross Earnings	\$18,529,449.37	\$18,210,590.63	\$318,858.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,529,449.37	\$18,210,590.63	

Total Payable: **\$318,858.74**

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: 01070360

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0028

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.794		
				1930000.000	.011		
					.805	\$21,230.00	\$1,553,650.00
		0009400					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.843		
				4452900.000	.002		
					.845	\$8,905.80	\$3,762,700.50
		0009400					
0035	441-0104	CONC SIDEWALK, 4 IN	SY	17,620.000	7,753.330		
				70.250	.000		
					7,753.330	\$0.00	\$544,671.43
0040	441-3999	CONCRETE V GUTTER	LF	1,430.000	522.000		
				37.250	.000		
					522.000	\$0.00	\$19,444.50
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	20,500.000	8,086.500		
				24.250	.000		
					8,086.500	\$0.00	\$196,097.63
0110	441-0108	CONC SIDEWALK, 8 IN	SY	470.000	393.290		
				343.000	.000		
					393.290	\$0.00	\$134,898.47
0135	500-3101	CLASS A CONCRETE	CY	44.000	7.180		
				813.000	.000		
					7.180	\$0.00	\$5,837.34
		8 IN DEPTH (MARTA BUS PADS)					
0145	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	221.000	.000		
				998.000	120.000		
					120.000	\$119,760.00	\$119,760.00
0155	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	2,110.000	868.225		
				734.000	7.979		
					876.204	\$5,856.59	\$643,133.74

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01070360

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0028

Pay Period: 11/01/2024

to 11/30/2024

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,010.000	177.720		
				497.000	.000		
					177.720	\$.00	\$88,326.84
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,992.000	3,360.000		
				109.000	200.000		
					3,560.000	\$21,800.00	\$388,040.00
0290	668-1100	CATCH BASIN, GP 1	EA	86.000	30.000		
				4150.000	.000		
					30.000	\$.00	\$124,500.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	3.500		
				3560.000	.000		
					3.500	\$.00	\$12,460.00
Category Amount:						\$177,552.39	\$7,593,520.45
Category Number: 0300		ROADWAY					
0345	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,958.000	18,964.500		
				0.100	975.000		
					19,939.500	\$97.50	\$1,993.95
0350	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,473.000	6,986.000		
				0.100	86.000		
					7,072.000	\$8.60	\$707.20
0380	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	28.000		
				2370.000	1.000		
					29.000	\$2,370.00	\$68,730.00
Category Amount:						\$2,476.10	\$71,431.15

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: 01070360

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0028

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 1000 ROADWAY							
0660	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	38,000.000	8,157.000		
				13.000	1,634.000		
					9,791.000	\$21,242.00	\$127,283.00
Category Amount:						\$21,242.00	\$127,283.00
Category Number: 1100 ROADWAY							
0885	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,466.000	926.780		
		L & H LIME		151.000	.000		
					926.780	\$0.00	\$139,943.78
0890	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		2,929.000	2,686.060		
		TL & H LIME		106.000	.000		
					2,686.060	\$0.00	\$284,722.36
0900	500-3200	CLASS B CONCRETE	CY	900.000	41.000		
				344.000	.000		
					41.000	\$0.00	\$14,104.00
Category Amount:						\$0.00	\$438,770.14
Category Number: 0100 ROADWAY							
0930	680-4110	LIGHTING STD, 11-15 FT MH, POST TOP	EA	294.000	46.750		
				3890.000	40.000		
					86.750	\$155,600.00	\$337,457.50
0980	680-6130	LUMINAIRE, TP 3, LED	EA	294.000	39.000		
				1380.000	45.000		
					84.000	\$62,100.00	\$115,920.00
Category Amount:						\$217,700.00	\$453,377.50
Project Total Amount:						\$418,970.49	\$17,774,758.33