

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01070360

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0030

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

US 23/SR 13 BEGINNING AT AFTON LANE (CS 8) AND EXTEN
SHALLOWFORD TERRACE (CS 750). (E)

Time Allowed: 1076 Days

Elapsed Calender Days: 1017 Days

Percent Time: 94.52

District: 7

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 02/18/2022

Date Awarded: 03/04/2022

Date Contract Executed: 04/08/2022

Date Notice to Proceed: 04/21/2022

Date Work Began: 07/20/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$32,832,472.66

Original Contract Amount \$32,598,471.43

Funds Available \$13,798,177.51

Percent Complete 55.79%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009400	\$32,832,472.66	\$32,598,471.43	\$13,798,177.51	57.97%	\$340,711.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01070360

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0030

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0009400 US 23/SR 13 - SIDEWALK SAFETY IMPROV

Federal State Project Number: 0009400

	Total to Date	Prev to Date	This Estimate
Participating	\$16,484,489.83	\$16,145,003.82	\$339,486.01
Non-Participating	\$1,831,609.84	\$1,793,889.18	\$37,720.66
Total Earnings	\$18,316,099.67	\$17,938,893.00	\$377,206.67
Stockpiled Materials	\$718,195.48	\$754,691.04	(\$36,495.56)
Gross Earnings	\$19,034,295.15	\$18,693,584.04	\$340,711.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,034,295.15	\$18,693,584.04	

Total Payable: **\$340,711.11**

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2025

User: 01070360

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0030

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.814		
				1930000.000	.005		
					.819	\$9,650.00	\$1,580,670.00
		0009400					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.855		
				4452900.000	.013		
					.868	\$57,887.70	\$3,865,117.20
		0009400					
0035	441-0104	CONC SIDEWALK, 4 IN	SY	17,620.000	7,753.333		
				70.250	52.778		
					7,806.111	\$3,707.65	\$548,379.30
0040	441-3999	CONCRETE V GUTTER	LF	1,430.000	522.000		
				37.250	.000		
					522.000	\$.00	\$19,444.50
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	20,500.000	8,086.500		
				24.250	55.000		
					8,141.500	\$1,333.75	\$197,431.38
0110	441-0108	CONC SIDEWALK, 8 IN	SY	470.000	393.290		
				343.000	.000		
					393.290	\$.00	\$134,898.47
0135	500-3101	CLASS A CONCRETE	CY	44.000	7.180		
				813.000	.000		
					7.180	\$.00	\$5,837.34
		8 IN DEPTH (MARTA BUS PADS)					
0145	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	221.000	137.000		
				998.000	.000		
					137.000	\$.00	\$136,726.00
0150	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	278.000	20.000		
				1140.000	.000		
					20.000	\$.00	\$22,800.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2025

User: 01070360

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0030

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100	ROADWAY					
0155	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	2,110.000	876.200		
				734.000	.000		
					876.200	\$.00	\$643,130.80
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,010.000	191.716		
				497.000	2.414		
					194.130	\$1,199.76	\$96,482.61
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,992.000	3,614.000		
				109.000	472.000		
					4,086.000	\$51,448.00	\$445,374.00
0220	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	42.000	16.000		
				4150.000	2.500		
					18.500	\$10,375.00	\$76,775.00
0260	641-1100	GUARDRAIL, TP T	LF	5,912.500	787.500		
				51.250	1,106.250		
					1,893.750	\$56,695.31	\$97,054.69
0265	641-1200	GUARDRAIL, TP W	LF	1,062.500	87.500		
				34.000	600.000		
					687.500	\$20,400.00	\$23,375.00
0270	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	39.000	9.000		
				1820.000	6.000		
					15.000	\$10,920.00	\$27,300.00
0275	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	14.000	3.000		
				4420.000	2.000		
					5.000	\$8,840.00	\$22,100.00
0290	668-1100	CATCH BASIN, GP 1	EA	86.000	33.000		
				4150.000	3.500		
					36.500	\$14,525.00	\$151,475.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01070360

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0030

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	3.500		
				3560.000	.500		
					4.000	\$1,780.00	\$14,240.00
Category Amount:						\$248,762.17	\$8,108,611.29
Category Number: 0300 ROADWAY							
0380	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	30.000		
				2370.000	1.000		
					31.000	\$2,370.00	\$73,470.00
Category Amount:						\$2,370.00	\$73,470.00
Category Number: 1000 ROADWAY							
0660	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	38,000.000	9,791.000		
				13.000	1,157.000		
					10,948.000	\$15,041.00	\$142,324.00
0700	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PLA	EA	22.000	7.000		
				880.000	2.000		
					9.000	\$1,760.00	\$7,920.00
0705	682-9950	DIRECTIONAL BORE -	LF	9,000.000	.000		
				28.500	1,066.000		
					1,066.000	\$30,381.00	\$30,381.00
		3 IN					
Category Amount:						\$47,182.00	\$180,625.00
Category Number: 1100 ROADWAY							
0885	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,466.000	926.780		
		L & H LIME		151.000	.000		
					926.780	\$.00	\$139,943.78
0890	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		2,929.000	2,686.060		
		TL & H LIME		106.000	.000		
					2,686.060	\$.00	\$284,722.36

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: 01070360

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0030

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 1100 ROADWAY							
0900	500-3200	CLASS B CONCRETE	CY	900.000	41.000		
				344.000	.000		
					41.000	\$0.00	\$14,104.00
Category Amount:						\$0.00	\$438,770.14
Category Number: 0100 ROADWAY							
0930	680-4110	LIGHTING STD, 11-15 FT MH, POST TOP	EA	294.000	86.750		
				3890.000	14.250		
					101.000	\$55,432.50	\$392,890.00
0980	680-6130	LUMINAIRE, TP 3, LED	EA	294.000	84.000		
				1380.000	17.000		
					101.000	\$23,460.00	\$139,380.00
Category Amount:						\$78,892.50	\$532,270.00
Project Total Amount:						\$377,206.67	\$18,316,099.67