

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2025

User: 01070360

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0033

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

US 23/SR 13 BEGINNING AT AFTON LANE (CS 8) AND EXTEN
SHALLOWFORD TERRACE (CS 750). (E)

Time Allowed: 1076 Days

Elapsed Calender Days: 1106 Days

Percent Time: 102.79

District: 7

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 02/18/2022

Date Awarded: 03/04/2022

Date Contract Executed: 04/08/2022

Date Notice to Proceed: 04/21/2022

Date Work Began: 07/20/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2025

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$32,832,472.66

Original Contract Amount \$32,598,471.43

Funds Available \$12,415,173.35

Percent Complete 60.00%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009400	\$32,832,472.66	\$32,598,471.43	\$12,415,173.35	62.19%	\$562,319.33

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2025

User: 01070360

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0033

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0009400 US 23/SR 13 - SIDEWALK SAFETY IMPROV

Federal State Project Number: 0009400

	Total to Date	Prev to Date	This Estimate
Participating	\$17,729,193.58	\$17,223,106.18	\$506,087.40
Non-Participating	\$1,969,910.25	\$1,913,678.32	\$56,231.93
Total Earnings	\$19,699,103.83	\$19,136,784.50	\$562,319.33
Stockpiled Materials	\$718,195.48	\$718,195.48	\$0.00
Gross Earnings	\$20,417,299.31	\$19,854,979.98	\$562,319.33
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,417,299.31	\$19,854,979.98	

Total Payable: **\$562,319.33**

Rpt-ID: RCPEsprj

Georgia

Date: 05/07/2025

User: 01070360

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0033

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.840		
				1930000.000	.015		
					.855	\$28,950.00	\$1,650,150.00
		0009400					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.910		
				4452900.000	.020		
					.930	\$89,058.00	\$4,141,197.00
		0009400					
0035	441-0104	CONC SIDEWALK, 4 IN	SY	17,620.000	7,900.666		
				70.250	699.445		
					8,600.111	\$49,136.01	\$604,157.80
0040	441-3999	CONCRETE V GUTTER	LF	1,430.000	522.000		
				37.250	.000		
					522.000	\$.00	\$19,444.50
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	20,500.000	11,956.250		
				24.250	2,510.000		
					14,466.250	\$60,867.50	\$350,806.56
0065	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	4,480.000	98.000		
				25.750	.000		
					98.000	\$.00	\$2,523.50
0105	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	6,000.000	995.006		
				4.500	2,078.889		
					3,073.895	\$9,355.00	\$13,832.53
0110	441-0108	CONC SIDEWALK, 8 IN	SY	470.000	425.830		
				343.000	.000		
					425.830	\$.00	\$146,059.69
0135	500-3101	CLASS A CONCRETE	CY	44.000	7.180		
				813.000	.000		
					7.180	\$.00	\$5,837.34
		8 IN DEPTH (MARTA BUS PADS)					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2025

User: 01070360

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0033

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0009400

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0145	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		221.000 998.000	137.000 .000 137.000	\$0.00	\$136,726.00
0150	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		278.000 1140.000	20.000 .000 20.000	\$0.00	\$22,800.00
0155	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	2,110.000 734.000	955.190 .000 955.190	\$0.00	\$701,109.46
0160	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.400 2020.000	2.970 .000 2.970	\$0.00	\$5,999.40
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,010.000 497.000	280.640 .497 281.137	\$247.01	\$139,725.09
0185	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,992.000 109.000	4,551.300 72.000 4,623.300	\$7,848.00	\$503,939.70
0220	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	42.000 4150.000	21.000 1.000 22.000	\$4,150.00	\$91,300.00
0225	611-3002	RECONSTR CATCH BASIN, GROUP 2	EA	2.000 4490.000	.500 1.500 2.000	\$6,735.00	\$8,980.00
0235	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	1.000 3560.000	4.500 1.000 5.500	\$3,560.00	\$19,580.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2025

User: 01070360

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0033

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0245	611-8000	ADJUST CATCH BASIN TO GRADE	EA	38.000	9.000		
				2570.000	7.000		
					16.000	\$17,990.00	\$41,120.00
0290	668-1100	CATCH BASIN, GP 1	EA	86.000	42.500		
				4150.000	3.000		
					45.500	\$12,450.00	\$188,825.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	4.500		
				3560.000	.000		
					4.500	\$.00	\$16,020.00
Category Amount:						\$290,346.52	\$8,810,133.57
Category Number:		0300 ROADWAY					
0345	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,958.000	22,363.500		
				0.100	638.000		
					23,001.500	\$63.80	\$2,300.15
0380	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	32.000		
				2370.000	2.000		
					34.000	\$4,740.00	\$80,580.00
Category Amount:						\$4,803.80	\$82,880.15
Category Number:		1000 ROADWAY					
0635	682-1404	CABLE, TP XHHW, AWG NO 10	LF	14,000.000	.000		
				1.100	4,020.000		
					4,020.000	\$4,422.00	\$4,422.00
0655	682-1408	CABLE, TP XHHW, AWG NO 2	LF	50,000.000	.000		
				4.100	11,427.000		
					11,427.000	\$46,850.70	\$46,850.70

Rpt-ID: RCPESPRJ

Georgia

Date: 05/07/2025

User: 01070360

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0033

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0009400

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1000 ROADWAY							
0660	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	38,000.000 13.000	13,591.000 1,536.000 15,127.000	\$19,968.00	\$196,651.00
Category Amount:						\$71,240.70	\$247,923.70
Category Number: 1100 ROADWAY							
0880	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,390.000 69.250	3,213.260 787.320 4,000.580	\$54,521.91	\$277,040.17
0885	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,466.000 151.000	926.780 .000 926.780	\$0.00	\$139,943.78
0890	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,929.000 106.000	2,686.056 1,316.650 4,002.706	\$139,564.90	\$424,286.84
0895	413-0750	TACK COAT	GL	600.000 2.900	607.000 635.000 1,242.000	\$1,841.50	\$3,601.80
0900	500-3200	CLASS B CONCRETE	CY	900.000 344.000	41.000 .000 41.000	\$0.00	\$14,104.00
Category Amount:						\$195,928.31	\$858,976.59
Project Total Amount:						\$562,319.33	\$19,699,103.83