

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2025

User: 01070360

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0034

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

US 23/SR 13 BEGINNING AT AFTON LANE (CS 8) AND EXTEN
SHALLOWFORD TERRACE (CS 750). (E)

Time Allowed: 1076 Days

Elapsed Calender Days: 1137 Days

Percent Time: 105.67

District: 7

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 02/18/2022

Date Awarded: 03/04/2022

Date Contract Executed: 04/08/2022

Date Notice to Proceed: 04/21/2022

Date Work Began: 07/20/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$32,832,472.66

Original Contract Amount \$32,598,471.43

Funds Available \$11,839,898.24

Percent Complete 61.75%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009400	\$32,832,472.66	\$32,598,471.43	\$11,839,898.24	63.94%	\$575,275.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2025

User: 01070360

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0034

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0009400 US 23/SR 13 - SIDEWALK SAFETY IMPROV

Federal State Project Number: 0009400

	Total to Date	Prev to Date	This Estimate
Participating	\$18,246,941.19	\$17,729,193.58	\$517,747.61
Non-Participating	\$2,027,437.75	\$1,969,910.25	\$57,527.50
Total Earnings	\$20,274,378.94	\$19,699,103.83	\$575,275.11
Stockpiled Materials	\$718,195.48	\$718,195.48	\$0.00
Gross Earnings	\$20,992,574.42	\$20,417,299.31	\$575,275.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,992,574.42	\$20,417,299.31	

Total Payable: **\$575,275.11**

Rpt-ID: RCPEsprj

Georgia

Date: 06/10/2025

User: 01070360

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0034

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.855		
				1930000.000	.017		
					.872	\$32,810.00	\$1,682,960.00
		0009400					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.930		
				4452900.000	.010		
					.940	\$44,529.00	\$4,185,726.00
		0009400					
0035	441-0104	CONC SIDEWALK, 4 IN	SY	17,620.000	8,600.111		
				70.250	378.334		
					8,978.445	\$26,577.96	\$630,735.76
0040	441-3999	CONCRETE V GUTTER	LF	1,430.000	522.000		
				37.250	.000		
					522.000	\$.00	\$19,444.50
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	20,500.000	14,466.250		
				24.250	.000		
					14,466.250	\$.00	\$350,806.56
0065	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	4,480.000	98.000		
				25.750	.000		
					98.000	\$.00	\$2,523.50
0090	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		200.000	.000		
		MATL & H LIME		302.000	38.020		
					38.020	\$11,482.04	\$11,482.04
0110	441-0108	CONC SIDEWALK, 8 IN	SY	470.000	425.830		
				343.000	.000		
					425.830	\$.00	\$146,059.69
0135	500-3101	CLASS A CONCRETE	CY	44.000	7.180		
				813.000	.000		
					7.180	\$.00	\$5,837.34
		8 IN DEPTH (MARTA BUS PADS)					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2025

User: 01070360

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0034

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0009400

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0145	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		221.000 998.000	137.000 .000 137.000	\$0.00	\$136,726.00
0150	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		278.000 1140.000	20.000 .000 20.000	\$0.00	\$22,800.00
0155	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	2,110.000 734.000	955.190 .000 955.190	\$0.00	\$701,109.46
0160	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.400 2020.000	2.970 .000 2.970	\$0.00	\$5,999.40
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,010.000 497.000	281.140 .000 281.140	\$0.00	\$139,726.58
0220	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	42.000 4150.000	22.000 4.000 26.000	\$16,600.00	\$107,900.00
0225	611-3002	RECONSTR CATCH BASIN, GROUP 2	EA	2.000 4490.000	2.000 1.000 3.000	\$4,490.00	\$13,470.00
0245	611-8000	ADJUST CATCH BASIN TO GRADE	EA	38.000 2570.000	16.000 6.000 22.000	\$15,420.00	\$56,540.00
0290	668-1100	CATCH BASIN, GP 1	EA	86.000 4150.000	45.500 4.500 50.000	\$18,675.00	\$207,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/10/2025

User: 01070360

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0034

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0009400

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3560.000	4.500 .000 4.500	\$0.00	\$16,020.00
Category Amount:						\$170,584.00	\$8,443,366.83
Category Number: 0300 ROADWAY							
0345	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,958.000 0.100	23,001.500 1,004.000 24,005.500	\$100.40	\$2,400.55
0365	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	186.000 168.000	57.000 15.000 72.000	\$2,520.00	\$12,096.00
0380	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 2370.000	34.000 1.000 35.000	\$2,370.00	\$82,950.00
Category Amount:						\$4,990.40	\$97,446.55
Category Number: 1100 ROADWAY							
0875	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, CTN R-MODIFIED BITUM MATL & H LIME		1,080.000 127.000	777.443 638.560 1,416.003	\$81,097.12	\$179,832.38
0885	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,466.000 151.000	926.778 854.595 1,781.373	\$129,043.85	\$268,987.32
0890	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,929.000 106.000	4,002.706 1,761.324 5,764.030	\$186,700.34	\$610,987.18
0895	413-0750	TACK COAT	GL	600.000 2.900	1,242.000 986.000 2,228.000	\$2,859.40	\$6,461.20

Rpt-ID: RCPEsprj

Georgia

Date: 06/10/2025

User: 01070360

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0034

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	1100 ROADWAY					
0900	500-3200	CLASS B CONCRETE	CY	900.000	41.000		
				344.000	.000		
					41.000	\$.00	\$14,104.00
Category Amount:						\$399,700.71	\$1,080,372.08
Project Total Amount:						\$575,275.11	\$20,274,378.94