

Rpt-ID: RCPESPRJ

Georgia

Date: 07/14/2025

User: 01070360

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0035

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

US 23/SR 13 BEGINNING AT AFTON LANE (CS 8) AND EXTEN
SHALLOWFORD TERRACE (CS 750). (E)

Time Allowed: 1076 Days

Elapsed Calender Days: 1167 Days

Percent Time: 108.46

District: 7

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 02/18/2022

Date Awarded: 03/04/2022

Date Contract Executed: 04/08/2022

Date Notice to Proceed: 04/21/2022

Date Work Began: 07/20/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2025

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$32,832,472.66

Original Contract Amount \$32,598,471.43

Funds Available \$11,655,276.56

Percent Complete 62.31%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009400	\$32,832,472.66	\$32,598,471.43	\$11,655,276.56	64.50%	\$184,621.68

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/14/2025

User: 01070360

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0035

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0009400 US 23/SR 13 - SIDEWALK SAFETY IMPROV

Federal State Project Number: 0009400

	Total to Date	Prev to Date	This Estimate
Participating	\$18,413,100.72	\$18,246,941.19	\$166,159.53
Non-Participating	\$2,045,899.90	\$2,027,437.75	\$18,462.15
Total Earnings	\$20,459,000.62	\$20,274,378.94	\$184,621.68
Stockpiled Materials	\$718,195.48	\$718,195.48	\$0.00
Gross Earnings	\$21,177,196.10	\$20,992,574.42	\$184,621.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,177,196.10	\$20,992,574.42	

Total Payable: **\$184,621.68**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/14/2025

User: 01070360

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0035

Pay Period: 06/01/2025

to 06/30/2025

Project Number 0009400

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.872		
				1930000.000	.017		
					.889	\$32,810.00	\$1,715,770.00
		0009400					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.940		
				4452900.000	.010		
					.950	\$44,529.00	\$4,230,255.00
		0009400					
0030	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,080.000	372.476		
				68.750	11.983		
					384.459	\$823.83	\$26,431.56
0035	441-0104	CONC SIDEWALK, 4 IN	SY	17,620.000	8,978.445		
				70.250	874.635		
					9,853.080	\$61,443.11	\$692,178.87
0040	441-3999	CONCRETE V GUTTER	LF	1,430.000	522.000		
				37.250	.000		
					522.000	\$0.00	\$19,444.50
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	20,500.000	14,466.250		
				24.250	81.330		
					14,547.580	\$1,972.25	\$352,778.82
0065	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	4,480.000	98.000		
				25.750	8.250		
					106.250	\$212.44	\$2,735.94
0090	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		200.000	38.020		
				302.000	-38.020		
					.000	\$-11,482.04	\$0.00
0110	441-0108	CONC SIDEWALK, 8 IN	SY	470.000	425.830		
				343.000	.000		
					425.830	\$0.00	\$146,059.69

Rpt-ID: RCPEsprj

Georgia

Date: 07/14/2025

User: 01070360

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0035

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0125	441-4030	CONC VALLEY GUTTER, 8 IN	SY	5,430.000	250.111		
				96.000	217.098		
					467.209	\$20,841.41	\$44,852.06
0135	500-3101	CLASS A CONCRETE	CY	44.000	7.180		
				813.000	.000		
					7.180	\$.00	\$5,837.34
		8 IN DEPTH (MARTA BUS PADS)					
0145	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		221.000	137.000		
				998.000	.000		
					137.000	\$.00	\$136,726.00
0150	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		278.000	20.000		
				1140.000	.000		
					20.000	\$.00	\$22,800.00
0155	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	2,110.000	955.190		
				734.000	.000		
					955.190	\$.00	\$701,109.46
0160	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.400	2.970		
				2020.000	.000		
					2.970	\$.00	\$5,999.40
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,010.000	281.137		
				497.000	3.204		
					284.341	\$1,592.39	\$141,317.48
0175	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	4,800.000	1,753.000		
				38.500	179.000		
					1,932.000	\$6,891.50	\$74,382.00
0290	668-1100	CATCH BASIN, GP 1	EA	86.000	50.000		
				4150.000	.000		
					50.000	\$.00	\$207,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/14/2025

User: 01070360

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0035

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0009400

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3560.000	4.500 .000 4.500	\$0.00	\$16,020.00
Category Amount:						\$159,633.89	\$8,542,198.12
Category Number: 0300 ROADWAY							
0345	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,958.000 0.100	24,005.500 772.000 24,777.500	\$77.20	\$2,477.75
0380	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 2370.000	35.000 1.000 36.000	\$2,370.00	\$85,320.00
Category Amount:						\$2,447.20	\$87,797.75
Category Number: 1100 ROADWAY							
0875	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,080.000 127.000	1,416.003 38.020 1,454.023	\$4,828.54	\$184,660.92
0885	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,466.000 151.000	1,781.373 12.591 1,793.964	\$1,901.24	\$270,888.56
0890	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,929.000 106.000	5,764.030 75.596 5,839.626	\$8,013.18	\$619,000.36
0900	500-3200	CLASS B CONCRETE	CY	900.000 344.000	41.000 .000 41.000	\$0.00	\$14,104.00
Category Amount:						\$14,742.96	\$1,088,653.84

Rpt-ID: RCPEsprj

Georgia

Date: 07/14/2025

User: 01070360

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201257-0

Estimate Number: 0035

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0009400

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	7,797.630		
					7,797.630	\$7,797.63	\$7,797.63
		(IN#9)					
					Category Amount:	\$7,797.63	\$7,797.63
					Project Total Amount:	\$184,621.68	\$20,459,000.62