

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: 01075232

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR 14 AT SR 41. (E)

Time Allowed:

1012 Days

Elapsed Calender Days:

800 Days

Percent Time:

79.05

District: 3

Area: 05

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

04/12/2022

Date Notice to Proceed:

06/24/2022

Date Work Began:

08/24/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2025

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$3,124,784.05

Original Contract Amount \$3,044,718.15

Funds Available \$508,058.32

Percent Complete 83.61%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009967	\$3,124,784.05	\$3,044,718.15	\$508,058.32	83.74%	\$27,886.59

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: 01075232

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0009967 SR 14 - CNST OF A ROUNDABOUT

Federal State Project Number: 0009967

	Total to Date	Prev to Date	This Estimate
Participating	\$2,351,398.08	\$2,326,300.15	\$25,097.93
Non-Participating	\$261,266.40	\$258,477.74	\$2,788.66
Total Earnings	\$2,612,664.48	\$2,584,777.89	\$27,886.59
Stockpiled Materials	\$4,061.25	\$4,061.25	\$0.00
Gross Earnings	\$2,616,725.73	\$2,588,839.14	\$27,886.59
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,616,725.73	\$2,588,839.14	

Total Payable: **\$27,886.59**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: 01075232

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0009967

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.980		
				829204.110	.010		
					.990	\$8,292.04	\$820,912.07
		0009967					
Category Amount:						\$8,292.04	\$820,912.07
Category Number:		0110 Pavement					
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,341.000	1,156.190		
		L & H LIME		127.730	.000		
					1,156.190	\$.00	\$147,680.15
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		701.000	751.720		
		TL & H LIME		140.720	.000		
					751.720	\$.00	\$105,782.04
0075	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		838.000	575.030		
				166.260	.000		
					575.030	\$.00	\$95,604.49
0085	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	316.000	67.000		
				348.800	.000		
					67.000	\$.00	\$23,369.60
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,735.000	1,780.300		
				34.300	.000		
					1,780.300	\$.00	\$61,064.29
0110	441-0104	CONC SIDEWALK, 4 IN	SY	543.000	739.390		
				63.950	.000		
					739.390	\$.00	\$47,283.99
0130	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	236.000	333.000		
				26.740	.000		
					333.000	\$.00	\$8,904.42

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: 01075232

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0009967

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0135	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,392.000	1,227.320		
				80.800	.000		
					1,227.320	\$.00	\$99,167.46
Category Amount:						\$0.00	\$588,856.44
Category Number:		0200 Drainage					
0150	668-1100	CATCH BASIN, GP 1	EA	5.000	5.000		
				4621.530	.000		
					5.000	\$.00	\$23,107.65
0155	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				4197.170	.000		
					2.000	\$.00	\$8,394.34
0165	441-0300	CONC SPILLWAY, SPCL DES	EA	5.000	5.000		
				6162.050	.000		
					5.000	\$.00	\$30,810.25
0170	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S	EA	24.000	10.000		
				617.200	3.000		
					13.000	\$1,851.60	\$8,023.60
0185	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				4197.170	.000		
					2.000	\$.00	\$8,394.34
Category Amount:						\$1,851.60	\$78,730.18
Category Number:		0400 Permanent Erosion Control					
0270	700-6910	PERMANENT GRASSING	AC	5.000	2.579		
				2209.040	.439		
					3.018	\$969.77	\$6,666.88
0290	163-0240	MULCH	TN	74.000	32.748		
				523.190	2.484		
					35.232	\$1,299.60	\$18,433.03

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: 01075232

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0009967

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 Permanent Erosion Control							
0305	716-2000	EROSION CONTROL MATS, SLOPES	SY	3,300.000	454.222		
				1.450	269.467		
					723.689	\$390.73	\$1,049.35
Category Amount:						\$2,660.10	\$26,149.26
Category Number: 1300 Landscaping							
0445	700-9300	SOD	SY	2,265.000	840.002		
				11.000	585.044		
					1,425.046	\$6,435.48	\$15,675.51
0450	702-0212	CRATAEGUS VIRIDIS -	EA	3.000	.000		
				1220.780	2.400		
					2.400	\$2,929.87	\$2,929.87
		WINTER KING HAWTHORN, 3 IN CAL					
0455	702-0470	ILEX VOMITORIA NANA -	EA	75.000	.000		
				40.690	60.000		
					60.000	\$2,441.40	\$2,441.40
		YAUPON HOLLY, 3 GAL					
0460	702-9005	SPRING APPLICATION FERTILIZER	LB	50.000	.000		
				6.980	50.000		
					50.000	\$349.00	\$349.00
0465	702-9025	LANDSCAPE MULCH	SY	125.000	.000		
				7.130	106.250		
					106.250	\$757.56	\$757.56
Category Amount:						\$12,913.31	\$22,153.34
Category Number: 0110 Pavement							
0475	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		174.000	107.730		
		L BITUM MATL & H LIME		166.600	.000		
					107.730	\$0.00	\$17,947.82
0480	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		773.000	958.120		
				131.560	.000		
					958.120	\$0.00	\$126,050.27

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2024

User: 01075232

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0009967

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0485	441-0108	CONC SIDEWALK, 8 IN	SY	382.000	284.560		
				109.290	.000		
					284.560	\$.00	\$31,099.56
Category Amount:						\$0.00	\$175,097.65
Category Number:		0100 ROADWAY					
0555	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	147.000	2,183.000		
				26.740	.000		
					2,183.000	\$.00	\$58,373.42
Category Amount:						\$0.00	\$58,373.42
Category Number:		0200 Drainage					
9005	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000	8.000		
				723.180	3.000		
					11.000	\$2,169.54	\$7,954.98
		To add safety end section 18IN, 6:1 due to field conditions.					
Category Amount:						\$2,169.54	\$7,954.98
Project Total Amount:						\$27,886.59	\$2,612,664.48