

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: 01075232

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR 14 AT SR 41. (E)

Time Allowed:

1012 Days

Elapsed Calender Days:

830 Days

Percent Time:

82.02

District: 3

Area: 05

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

04/12/2022

Date Notice to Proceed:

06/24/2022

Date Work Began:

08/24/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2025

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$3,124,784.05

Original Contract Amount \$3,044,718.15

Funds Available \$491,229.78

Percent Complete 84.15%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009967	\$3,124,784.05	\$3,044,718.15	\$491,229.78	84.28%	\$16,828.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: 01075232

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0009967 SR 14 - CNST OF A ROUNDABOUT

Federal State Project Number: 0009967

	Total to Date	Prev to Date	This Estimate
Participating	\$2,366,543.77	\$2,351,398.08	\$15,145.69
Non-Participating	\$262,949.25	\$261,266.40	\$1,682.85
Total Earnings	\$2,629,493.02	\$2,612,664.48	\$16,828.54
Stockpiled Materials	\$4,061.25	\$4,061.25	\$0.00
Gross Earnings	\$2,633,554.27	\$2,616,725.73	\$16,828.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,633,554.27	\$2,616,725.73	

Total Payable: **\$16,828.54**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: 01075232

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0009967

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000 829204.110	.990 .010 1.000	\$8,292.04	\$829,204.11
0009967							
Category Amount:						\$8,292.04	\$829,204.11
Category Number: 0110 Pavement							
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,341.000 127.730	1,156.190 .000 1,156.190	\$0.00	\$147,680.15
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		701.000 140.720	751.720 .000 751.720	\$0.00	\$105,782.04
0075	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		838.000 166.260	575.030 .000 575.030	\$0.00	\$95,604.49
0085	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	316.000 348.800	67.000 .000 67.000	\$0.00	\$23,369.60
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,735.000 34.300	1,780.300 101.000 1,881.300	\$3,464.30	\$64,528.59
0110	441-0104	CONC SIDEWALK, 4 IN	SY	543.000 63.950	739.389 56.111 795.500	\$3,588.30	\$50,872.23
0130	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	236.000 26.740	333.000 .000 333.000	\$0.00	\$8,904.42

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: 01075232

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0009967

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0135	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,392.000	1,227.320		
				80.800	.000		
					1,227.320	\$.00	\$99,167.46
Category Amount:						\$7,052.60	\$595,908.98
Category Number:		0200 Drainage					
0150	668-1100	CATCH BASIN, GP 1	EA	5.000	5.000		
				4621.530	.000		
					5.000	\$.00	\$23,107.65
0155	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				4197.170	.000		
					2.000	\$.00	\$8,394.34
0165	441-0300	CONC SPILLWAY, SPCL DES	EA	5.000	5.000		
				6162.050	.000		
					5.000	\$.00	\$30,810.25
0185	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				4197.170	.000		
					2.000	\$.00	\$8,394.34
Category Amount:						\$0.00	\$70,706.58
Category Number:		0300 Temporary Erosion Control					
0245	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	18.000		
				296.780	5.000		
					23.000	\$1,483.90	\$6,825.94
Category Amount:						\$1,483.90	\$6,825.94
Category Number:		0110 Pavement					
0475	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		174.000	107.730		
		L BITUM MATL & H LIME		166.600	.000		
					107.730	\$.00	\$17,947.82

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: 01075232

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0009967

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0480	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		773.000	958.120		
				131.560	.000		
					958.120	\$.00	\$126,050.27
0485	441-0108	CONC SIDEWALK, 8 IN	SY	382.000	284.560		
				109.290	.000		
					284.560	\$.00	\$31,099.56
Category Amount:						\$0.00	\$175,097.65
Category Number:		0100 ROADWAY					
0555	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	147.000	2,183.000		
				26.740	.000		
					2,183.000	\$.00	\$58,373.42
Category Amount:						\$0.00	\$58,373.42
Project Total Amount:						\$16,828.54	\$2,629,493.02