

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2025

User: 01075232

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0026

Pay Period: 11/01/2024
to 01/31/2025

Contract Location:

SR 14 AT SR 41. (E)

Time Allowed:

1012 Days

Elapsed Calender Days:

953 Days

Percent Time:

94.17

District: 3

Area: 05

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

04/12/2022

Date Notice to Proceed:

06/24/2022

Date Work Began:

08/24/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2025

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$3,124,780.62

Original Contract Amount \$3,044,718.15

Funds Available \$404,143.58

Percent Complete 86.94%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009967	\$3,124,780.62	\$3,044,718.15	\$404,143.58	87.07%	\$83,261.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2025

User: 01075232

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0026

Pay Period: 11/01/2024
to 01/31/2025

Project Number: 0009967 SR 14 - CNST OF A ROUNDABOUT

Federal State Project Number: 0009967

	Total to Date	Prev to Date	This Estimate
Participating	\$2,444,918.26	\$2,369,983.10	\$74,935.16
Non-Participating	\$271,657.53	\$263,331.40	\$8,326.13
Total Earnings	\$2,716,575.79	\$2,633,314.50	\$83,261.29
Stockpiled Materials	\$4,061.25	\$4,061.25	\$0.00
Gross Earnings	\$2,720,637.04	\$2,637,375.75	\$83,261.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,720,637.04	\$2,637,375.75	

Total Payable: **\$83,261.29**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2025

User: 01075232

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0026

Pay Period: 11/01/2024
to 01/31/2025

Project Number 0009967

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0015	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				90616.960	.350		
					1.000	\$31,715.94	\$90,616.96
0020	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000	.000		
				1743.980	1.000		
					1.000	\$1,743.98	\$1,743.98
Category Amount:						\$33,459.92	\$92,360.94
Category Number: 0110		Pavement					
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,341.000	1,156.190		
		L & H LIME		127.730	18.540		
					1,174.730	\$2,368.11	\$150,048.26
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		701.000	751.720		
		TL & H LIME		140.720	.000		
					751.720	\$0.00	\$105,782.04
0065	413-0750	TACK COAT	GL	1,266.000	2,003.000		
				3.670	27.000		
					2,030.000	\$99.09	\$7,450.10
0075	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		838.000	575.030		
				166.260	.000		
					575.030	\$0.00	\$95,604.49
0085	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	316.000	67.000		
				348.800	.000		
					67.000	\$0.00	\$23,369.60
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,735.000	1,881.300		
				34.300	.000		
					1,881.300	\$0.00	\$64,528.59

Date: 02/13/2025

Page 4 of 6

Pay Period: 11/01/2024
to 01/31/2025

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0110 Pavement					
0110	441-0104	CONC SIDEWALK, 4 IN	SY	543.000	795.500		
				63.950	.000		
					795.500	\$.00	\$50,872.23
0130	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	236.000	333.000		
				26.740	.000		
					333.000	\$.00	\$8,904.42
0135	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,392.000	1,227.320		
				80.800	.000		
					1,227.320	\$.00	\$99,167.46
Category Amount:						\$2,467.20	\$605,727.19
Category Number:		0200 Drainage					
0150	668-1100	CATCH BASIN, GP 1	EA	5.000	5.000		
				4621.530	.000		
					5.000	\$.00	\$23,107.65
0155	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				4197.170	.000		
					2.000	\$.00	\$8,394.34
0165	441-0300	CONC SPILLWAY, SPCL DES	EA	5.000	5.000		
				6162.050	.000		
					5.000	\$.00	\$30,810.25
0185	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				4197.170	.000		
					2.000	\$.00	\$8,394.34
Category Amount:						\$0.00	\$70,706.58

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2025

User: 01075232

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0026

Pay Period: 11/01/2024
to 01/31/2025

Project Number 0009967

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Temporary Erosion Control							
0220	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,398.000	429.000		
				13.950	.000		
					429.000	\$0.00	\$5,984.55
Category Amount:						\$0.00	\$5,984.55
Category Number: 0600 Signing							
0310	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		115.000	68.880		
				23.320	40.120		
					109.000	\$935.60	\$2,541.88
0315	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		248.000	.000		
				30.720	240.500		
					240.500	\$7,388.16	\$7,388.16
0320	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		246.000	109.650		
				24.180	129.350		
					239.000	\$3,127.68	\$5,779.02
0325	636-2080	GALV STEEL POSTS, TP 8	LF	178.000	41.800		
				16.290	95.500		
					137.300	\$1,555.70	\$2,236.62
0330	636-2090	GALV STEEL POSTS, TP 9	LF	374.000	47.800		
				12.770	305.600		
					353.400	\$3,902.51	\$4,512.92
0335	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPO IEA		10.000	.000		
				649.040	10.000		
					10.000	\$6,490.40	\$6,490.40
Category Amount:						\$23,400.05	\$28,949.00
Category Number: 0110 Pavement							
0475	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T Y TN		174.000	107.730		
		L BITUM MATL & H LIME		166.600	64.190		
					171.920	\$10,694.05	\$28,641.87

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2025

User: 01075232

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0026

Pay Period: 11/01/2024
to 01/31/2025

Project Number 0009967

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0480	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		773.000	958.120		
				131.560	.000		
					958.120	\$0.00	\$126,050.27
0485	441-0108	CONC SIDEWALK, 8 IN	SY	382.000	284.560		
				109.290	.000		
					284.560	\$0.00	\$31,099.56
Category Amount:						\$10,694.05	\$185,791.70
Category Number:		0600 Signing					
0490	636-2070	GALV STEEL POSTS, TP 7	LF	349.000	100.500		
				12.340	230.000		
					330.500	\$2,838.20	\$4,078.37
Category Amount:						\$2,838.20	\$4,078.37
Category Number:		0100 ROADWAY					
0555	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	147.000	2,183.000		
				26.740	.000		
					2,183.000	\$0.00	\$58,373.42
Category Amount:						\$0.00	\$58,373.42
Category Number:		0110 Pavement					
9025	432-0214	MILL ASPH CONC PVMT, 3 1/2 IN DEPTH	SY	.000	.000		
				6.410	1,622.756		
					1,622.756	\$10,401.87	\$10,401.87
Category Amount:						\$10,401.87	\$10,401.87
Project Total Amount:						\$83,261.29	\$2,716,575.79