

Rpt-ID: RCPESPRJ

Georgia

Date: 05/15/2025

User: 01075232

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0028

Pay Period: 03/01/2025
to 03/28/2025

Contract Location:

SR 14 AT SR 41. (E)

Time Allowed:

1012 Days

Elapsed Calender Days:

1009 Days

Percent Time:

99.70

District: 3

Area: 05

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

04/12/2022

Date Notice to Proceed:

06/24/2022

Date Work Began:

08/24/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2025

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: THE HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$3,124,780.62

Original Contract Amount \$3,044,718.15

Funds Available \$287,027.15

Percent Complete 90.68%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009967	\$3,124,780.62	\$3,044,718.15	\$287,027.15	90.81%	\$10,714.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/15/2025

User: 01075232

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0028

Pay Period: 03/01/2025
to 03/28/2025

Project Number: 0009967 SR 14 - CNST OF A ROUNDABOUT

Federal State Project Number: 0009967

	Total to Date	Prev to Date	This Estimate
Participating	\$2,550,323.05	\$2,540,679.58	\$9,643.47
Non-Participating	\$283,369.17	\$282,297.67	\$1,071.50
Total Earnings	\$2,833,692.22	\$2,822,977.25	\$10,714.97
Stockpiled Materials	\$4,061.25	\$4,061.25	\$0.00
Gross Earnings	\$2,837,753.47	\$2,827,038.50	\$10,714.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,837,753.47	\$2,827,038.50	

Total Payable: **\$10,714.97**

Estimate Summary By Project

Pay Period: 03/01/2025
to 03/28/2025

Project Number 0009967

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0110 Pavement							
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,341.000 127.730	1,267.990 .000 1,267.990	\$.00	\$161,960.36
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		701.000 140.720	751.720 .000 751.720	\$.00	\$105,782.04
0075	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		838.000 166.260	575.030 .000 575.030	\$.00	\$95,604.49
0085	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	316.000 348.800	67.000 .000 67.000	\$.00	\$23,369.60
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,735.000 34.300	1,881.300 .000 1,881.300	\$.00	\$64,528.59
0110	441-0104	CONC SIDEWALK, 4 IN	SY	543.000 63.950	795.500 .000 795.500	\$.00	\$50,872.23
0130	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	236.000 26.740	333.000 .000 333.000	\$.00	\$8,904.42
0135	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,392.000 80.800	1,227.320 .000 1,227.320	\$.00	\$99,167.46
Category Amount:						\$0.00	\$610,189.19

Rpt-ID: RCPESPRJ

Georgia

Date: 05/15/2025

User: 01075232

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0028

Pay Period: 03/01/2025
to 03/28/2025

Project Number 0009967

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage							
0150	668-1100	CATCH BASIN, GP 1	EA	5.000 4621.530	5.000 .000 5.000	\$0.00	\$23,107.65
0155	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 4197.170	2.000 .000 2.000	\$0.00	\$8,394.34
0165	441-0300	CONC SPILLWAY, SPCL DES	EA	5.000 6162.050	5.000 .000 5.000	\$0.00	\$30,810.25
0185	668-2100	DROP INLET, GP 1	EA	2.000 4197.170	2.000 .000 2.000	\$0.00	\$8,394.34
Category Amount:						\$0.00	\$70,706.58
Category Number: 1300 Landscaping							
0445	700-9300	SOD	SY	2,265.000 11.000	1,425.046 839.860 2,264.906	\$9,238.46	\$24,913.97
0450	702-0212	CRATAEGUS VIRIDIS - WINTER KING HAWTHORN, 3 IN CAL	EA	3.000 1220.780	2.400 .600 3.000	\$732.47	\$3,662.34
0455	702-0470	ILEX VOMITORIA NANA - YAUPON HOLLY, 3 GAL	EA	75.000 40.690	60.000 15.000 75.000	\$610.35	\$3,051.75
0465	702-9025	LANDSCAPE MULCH	SY	125.000 7.130	106.250 18.750 125.000	\$133.69	\$891.25
Category Amount:						\$10,714.97	\$32,519.31

Rpt-ID: RCPESPRJ

Georgia

Date: 05/15/2025

User: 01075232

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201350-0

Estimate Number: 0028

Pay Period: 03/01/2025

to 03/28/2025

Project Number 0009967

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0110 Pavement							
0475	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYP		174.000	325.950		
		L BITUM MATL & H LIME		166.600	.000		
					325.950	\$0.00	\$54,303.27
0480	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		773.000	958.120		
				131.560	.000		
					958.120	\$0.00	\$126,050.27
0485	441-0108	CONC SIDEWALK, 8 IN	SY	382.000	284.560		
				109.290	.000		
					284.560	\$0.00	\$31,099.56
Category Amount:						\$0.00	\$211,453.10
Category Number: 0100 ROADWAY							
0555	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	147.000	2,183.000		
				26.740	.000		
					2,183.000	\$0.00	\$58,373.42
Category Amount:						\$0.00	\$58,373.42
Project Total Amount:						\$10,714.97	\$2,833,692.22