

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024
to 03/31/2024

Contract Location:

4.503 MI.SR 92(DALLAS ACWORTH HWY) - WIDEN & RECON

Time Allowed: 1310 Days

Elapsed Calender Days: 558 Days

Percent Time: 42.60

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/18/2022

Date Awarded: 04/01/2022

Date Contract Executed: 07/13/2022

Date Notice to Proceed: 09/21/2022

MARIETTA GA 30061-0970

Date Work Began: 10/03/2022

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/03/2026

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,201,607.07

Original Contract Amount \$51,401,047.28

Funds Available \$39,423,756.25

Percent Complete 27.07%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006857	\$27,706,234.93	\$26,030,221.86	\$19,783,007.28	28.60%	\$322,448.38
0006866	\$26,495,372.14	\$25,370,825.42	\$19,640,748.97	25.87%	\$273,290.33

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024
to 03/31/2024

Project Number: 0006857 SR 92 (DALLAS ACWORTH HWY)- WIDEN & RECOI

Federal State Project Number: 0006857

	Total to Date	Prev to Date	This Estimate
Participating	\$6,338,582.03	\$6,080,623.34	\$257,958.69
Non-Participating	\$1,584,645.62	\$1,520,155.93	\$64,489.69
Total Earnings	\$7,923,227.65	\$7,600,779.27	\$322,448.38
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,923,227.65	\$7,600,779.27	\$322,448.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,923,227.65	\$7,600,779.27	

Total Payable: **\$322,448.38**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024
to 03/31/2024

Project Number: 0006866 SR 92(DALLAS ACWORTH HWY) - WIDEN & RECOI

Federal State Project Number: 0006866

	Total to Date	Prev to Date	This Estimate
Participating	\$5,398,205.56	\$5,110,321.28	\$287,884.28
Non-Participating	\$1,349,551.41	\$1,277,580.34	\$71,971.07
Total Earnings	\$6,747,756.97	\$6,387,901.62	\$359,855.35
Stockpiled Materials	\$106,866.20	\$193,431.22	(\$86,565.02)
Gross Earnings	\$6,854,623.17	\$6,581,332.84	\$273,290.33
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,854,623.17	\$6,581,332.84	

Total Payable: **\$273,290.33**

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.517		
				909847.060	.007		
					.524	\$6,368.93	\$476,759.86
		0006857					
0020	205-0001	UNCLASS EXCAV	CY	46,972.000	10,483.652		
				12.450	1,456.530		
					11,940.182	\$18,133.80	\$148,655.27
0025	206-0002	BORROW EXCAV, INCL MATL	CY	103,908.790	13,564.000		
				11.270	126.000		
					13,690.000	\$1,420.02	\$154,286.30
0035	318-3000	AGGR SURF CRS	TN	1,613.000	678.310		
				35.820	278.490		
					956.800	\$9,975.51	\$34,272.58
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,838.000	38.210		
				107.070	19.070		
					57.280	\$2,041.82	\$6,132.97
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,319.060		
		TL & H LIME		96.160	.000		
		Temporary 25mm asphalt for staging			1,319.060	\$0.00	\$126,840.81
0050	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		2,412.000	.000		
		R-MODIFIED BITUM MATL & H LIME		128.170	39.460		
					39.460	\$5,057.59	\$5,057.59
0180	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	44.000	27.000		
				861.000	21.546		
					48.546	\$18,551.11	\$41,798.11

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0195	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		546.000	.000		
				772.260	253.270		
					253.270	\$195,590.29	\$195,590.29
Category Amount:						\$257,139.07	\$1,189,393.78
Category Number:		0200 Drainage					
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,867.000	3,160.900		
				67.160	184.000		
					3,344.900	\$12,357.44	\$224,643.48
0450	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	876.000	713.500		
				89.340	56.000		
					769.500	\$5,003.04	\$68,747.13
0455	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	194.000	156.500		
				130.480	48.000		
					204.500	\$6,263.04	\$26,683.16
0545	668-1100	CATCH BASIN, GP 1	EA	166.000	3.000		
				4400.000	1.250		
					4.250	\$5,500.00	\$18,700.00
0550	668-2100	DROP INLET, GP 1	EA	51.000	2.750		
				3125.000	.000		
					2.750	\$.00	\$8,593.75
0560	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	2.000		
				3220.000	.000		
					2.000	\$.00	\$6,440.00
0570	500-3002	CLASS AA CONCRETE	CY	162.000	213.030		
				1266.000	.000		
					213.030	\$.00	\$269,695.98
		CULVERT					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		Drainage					
0575	500-3101	CLASS A CONCRETE	CY	87.000	102.630		
				1266.000	.000		
					102.630	\$.00	\$129,929.58
		CULVERT					
0585	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	759.000	843.889		
				58.420	16.000		
					859.889	\$934.72	\$50,234.72
Category Amount:						\$30,058.24	\$803,667.80
Category Number: 0300		Erosion Control					
0640	163-0232	TEMPORARY GRASSING	AC	3.000	13.127		
				500.000	.581		
					13.708	\$290.50	\$6,854.00
0645	163-0240	MULCH	TN	279.000	400.045		
				200.000	31.476		
					431.521	\$6,295.20	\$86,304.20
0660	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,060.000	435.000		
				15.000	18.000		
					453.000	\$270.00	\$6,795.00
0665	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		227.000	18.750		
				165.000	2.250		
					21.000	\$371.25	\$3,465.00
0670	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		21,100.000	15,704.000		
				1.000	1,206.000		
					16,910.000	\$1,206.00	\$16,910.00
0675	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,530.000	478.000		
				8.500	136.000		
					614.000	\$1,156.00	\$5,219.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
0690	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000	15.000		
				2067.010	3.000		
					18.000	\$6,201.03	\$37,206.18
0695	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	227.000	7.000		
				85.000	3.000		
					10.000	\$255.00	\$850.00
0705	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	16.000		
				425.000	1.000		
					17.000	\$425.00	\$7,225.00
0710	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	42,200.000	36,934.250		
				2.950	218.250		
					37,152.500	\$643.84	\$109,599.88
0735	700-8000	FERTILIZER MIXED GRADE	TN	7.000	2.500		
				800.000	.050		
					2.550	\$40.00	\$2,040.00
Category Amount:						\$17,153.82	\$282,468.26
Category Number: 0100 ROADWAY							
1031	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	595.710		
		L & H LIME		110.180	14.360		
					610.070	\$1,582.18	\$67,217.51
		Temporary 19mm asphalt for staging					
Category Amount:						\$1,582.18	\$67,217.51
Category Number: 0300 Erosion Control							
5000	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		.000	414.000		
				58.740	207.000		
					621.000	\$12,159.18	\$36,477.54
		Construct & Remove Temp Slope Drain					

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
5003	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		.000	6.000		
		/SAND BAGS		1161.570	3.750		
					9.750	\$4,355.89	\$11,325.31
		ECTC- Check Dams					
Category Amount:						\$16,515.07	\$47,802.85
Project Total Amount:						\$322,448.38	\$7,923,227.65

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1020	150-1000	TRAFFIC CONTROL -	LS	1.000	.478		
				909847.060	.020		
					.498	\$18,196.94	\$453,103.84
		0006866					
Category Amount:						\$18,196.94	\$453,103.84
Category Number:		0200 Drainage					
1335	207-0203	FOUND BKFILL MATL, TP II	CY	72.000	109.417		
				106.290	60.883		
					170.300	\$6,471.25	\$18,101.19
1340	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,462.000	.000		
				67.160	64.000		
					64.000	\$4,298.24	\$4,298.24
1360	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	253.000	24.000		
				112.470	64.000		
					88.000	\$7,198.08	\$9,897.36
1410	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	601.000	67.500		
				130.480	64.000		
					131.500	\$8,350.72	\$17,158.12
1445	668-1100	CATCH BASIN, GP 1	EA	104.000	.000		
				4400.000	1.000		
					1.000	\$4,400.00	\$4,400.00
1465	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	.000		
				3220.000	.500		
					.500	\$1,610.00	\$1,610.00
Category Amount:						\$32,328.29	\$55,464.91
Category Number:		0300 Erosion Control					
1490	603-7000	PLASTIC FILTER FABRIC	SY	1,874.000	37.000		
				6.060	16.000		
					53.000	\$96.96	\$321.18

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
1540	163-0232	TEMPORARY GRASSING	AC	3.000	10.248		
				500.000	1.020		
					11.268	\$510.00	\$5,634.00
1565	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		18,600.000	6,813.000		
				1.000	881.000		
					7,694.000	\$881.00	\$7,694.00
1570	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,035.000	180.000		
				8.500	24.000		
					204.000	\$204.00	\$1,734.00
1595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	162.000	10.000		
				85.000	2.000		
					12.000	\$170.00	\$1,020.00
1615	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,200.000	25,646.250		
				2.950	441.750		
					26,088.000	\$1,303.16	\$76,959.60
1715	700-8000	FERTILIZER MIXED GRADE	TN	7.000	.780		
				800.000	.100		
					.880	\$80.00	\$704.00
Category Amount:						\$3,245.12	\$94,066.78
Category Number: 1100 UTL							
1875	600-0001	FLOWABLE FILL	CY	1,024.000	.000		
				340.000	8.000		
					8.000	\$2,720.00	\$2,720.00
1890	615-1000	JACK OR BORE PIPE -	LF	920.000	275.000		
				382.000	135.000		
					410.000	\$51,570.00	\$156,620.00
		STEEL, 16 IN DIA, 0.250 IN THK					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007645

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0018

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 1100 UTL							
1895	615-2550	JACK OR BORE PIPE, 24 IN	LF	505.000	190.000		
				423.000	115.000		
					305.000	\$48,645.00	\$129,015.00
		STEEL, 24 IN DIA, 0.250 IN THK					
1905	670-1080	WATER MAIN, 8 IN	LF	4,336.000	300.000		
				110.000	874.000		
					1,174.000	\$96,140.00	\$129,140.00
		DIP, CL350					
1910	670-1120	WATER MAIN, 12 IN	LF	7,134.000	3,002.000		
				138.500	420.000		
					3,422.000	\$58,170.00	\$473,947.00
		DIP, CL350					
1920	670-2060	GATE VALVE, 6 IN	EA	3.000	6.000		
				1625.000	2.000		
					8.000	\$3,250.00	\$13,000.00
1925	670-2080	GATE VALVE, 8 IN	EA	19.000	4.000		
				2180.000	2.000		
					6.000	\$4,360.00	\$13,080.00
1940	670-4000	FIRE HYDRANT	EA	14.000	3.000		
				6630.000	1.000		
					4.000	\$6,630.00	\$26,520.00
1950	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,537.000	294.000		
				34.000	900.000		
					1,194.000	\$30,600.00	\$40,596.00
1985	670-9736	RELOCATE EXISTING WATER METER, INCL BYP. EA		3.000	.000		
		HAN 4 INCH		4000.000	1.000		
					1.000	\$4,000.00	\$4,000.00
Category Amount:						\$306,085.00	\$988,638.00
Project Total Amount:						\$359,855.35	\$6,747,756.97