

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

4.503 MI.SR 92(DALLAS ACWORTH HWY) - WIDEN & RECON

Time Allowed:

1331 Days

Elapsed Calender Days:

680 Days

Percent Time:

51.09

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

07/13/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/03/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/24/2026

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,306,753.81

Original Contract Amount \$51,401,047.28

Funds Available \$37,453,696.73

Percent Complete 31.02%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006857	\$27,811,381.67	\$26,030,221.86	\$18,860,867.81	32.18%	\$180,605.52
0006866	\$26,495,372.14	\$25,370,825.42	\$18,592,828.93	29.83%	\$247,845.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0006857 SR 92 (DALLAS ACWORTH HWY)- WIDEN & RECOI

Federal State Project Number: 0006857

	Total to Date	Prev to Date	This Estimate
Participating	\$7,160,411.03	\$7,015,926.61	\$144,484.42
Non-Participating	\$1,790,102.83	\$1,753,981.73	\$36,121.10
Total Earnings	\$8,950,513.86	\$8,769,908.34	\$180,605.52
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,950,513.86	\$8,769,908.34	\$180,605.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,950,513.86	\$8,769,908.34	

Total Payable: **\$180,605.52**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0006866 SR 92(DALLAS ACWORTH HWY) - WIDEN & RECOI

Federal State Project Number: 0006866

	Total to Date	Prev to Date	This Estimate
Participating	\$6,317,839.43	\$6,114,272.65	\$203,566.78
Non-Participating	\$1,579,459.85	\$1,528,568.16	\$50,891.69
Total Earnings	\$7,897,299.28	\$7,642,840.81	\$254,458.47
Stockpiled Materials	\$5,243.93	\$11,857.13	(\$6,613.20)
Gross Earnings	\$7,902,543.21	\$7,654,697.94	\$247,845.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,902,543.21	\$7,654,697.94	

Total Payable: **\$247,845.27**

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.557		
				909847.060	.008		
					.565	\$7,278.78	\$514,063.59
		0006857					
0025	206-0002	BORROW EXCAV, INCL MATL	CY	103,908.790	24,166.000		
				11.270	441.000		
					24,607.000	\$4,970.07	\$277,320.89
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,292.000	4,890.500		
				45.070	142.810		
					5,033.310	\$6,436.45	\$226,851.28
0035	318-3000	AGGR SURF CRS	TN	1,613.000	1,066.920		
				35.820	53.670		
					1,120.590	\$1,922.46	\$40,139.53
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,838.000	70.440		
				107.070	.000		
					70.440	\$.00	\$7,542.01
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,319.060		
		TL & H LIME		96.160	702.780		
		Temporary 25mm asphalt for staging			2,021.840	\$67,579.32	\$194,420.13
0060	413-0750	TACK COAT	GL	4,571.000	856.000		
				2.620	135.000		
					991.000	\$353.70	\$2,596.42
0180	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	44.000	48.550		
				861.000	.000		
					48.550	\$.00	\$41,801.55
0190	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		38.000	60.000		
				605.470	.000		
					60.000	\$.00	\$36,328.20

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0195	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		546.000	358.270		
				772.260	.000		
					358.270	\$.00	\$276,677.59
0200	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		258.000	53.000		
				995.920	.000		
					53.000	\$.00	\$52,783.76
Category Amount:						\$88,540.78	\$1,670,524.95
Category Number:		0200 Drainage					
0410	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.700		
				128706.110	.100		
					.800	\$12,870.61	\$102,964.89
	7						
0425	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.700		
				58396.840	.100		
					.800	\$5,839.68	\$46,717.47
	11						
0430	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.000		
				58507.690	.800		
					.800	\$46,806.15	\$46,806.15
	13						
0545	668-1100	CATCH BASIN, GP 1	EA	166.000	8.750		
				4400.000	.000		
					8.750	\$.00	\$38,500.00
0550	668-2100	DROP INLET, GP 1	EA	51.000	2.750		
				3125.000	.000		
					2.750	\$.00	\$8,593.75
0560	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	3.500		
				3220.000	.000		
					3.500	\$.00	\$11,270.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		Drainage					
0570	500-3002	CLASS AA CONCRETE	CY	162.000	213.030		
				1266.000	.000		
					213.030	\$.00	\$269,695.98
		CULVERT					
0575	500-3101	CLASS A CONCRETE	CY	87.000	102.630		
				1266.000	.000		
					102.630	\$.00	\$129,929.58
		CULVERT					
Category Amount:						\$65,516.44	\$654,477.82
Category Number: 0300		Erosion Control					
0640	163-0232	TEMPORARY GRASSING	AC	3.000	15.617		
				500.000	.887		
					16.504	\$443.50	\$8,252.00
0645	163-0240	MULCH	TN	279.000	555.218		
				200.000	35.950		
					591.168	\$7,190.00	\$118,233.60
0660	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,060.000	546.250		
				15.000	98.250		
					644.500	\$1,473.75	\$9,667.50
0665	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		227.000	28.000		
				165.000	2.250		
					30.250	\$371.25	\$4,991.25
0670	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		21,100.000	20,060.000		
				1.000	926.000		
					20,986.000	\$926.00	\$20,986.00
0695	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	227.000	20.000		
				85.000	2.000		
					22.000	\$170.00	\$1,870.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
0710	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	42,200.000	37,928.000		
				2.950	894.000		
					38,822.000	\$2,637.30	\$114,524.90
0735	700-8000	FERTILIZER MIXED GRADE	TN	7.000	2.775		
				800.000	.150		
					2.925	\$120.00	\$2,340.00
Category Amount:						\$13,331.80	\$280,865.25
Category Number: 0100 ROADWAY							
1031	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	610.070		
		L & H LIME		110.180	.000		
					610.070	\$0.00	\$67,217.51
		Temporary 19mm asphalt for staging					
1045	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	8.000	6.000		
				9925.000	.000		
					6.000	\$0.00	\$59,550.00
		IV					
Category Amount:						\$0.00	\$126,767.51
Category Number: 0300 Erosion Control							
5000	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE £ LF		.000	799.500		
				58.740	225.000		
					1,024.500	\$13,216.50	\$60,179.13
		Contract & Remove Temp Slope Drain					
Category Amount:						\$13,216.50	\$60,179.13
Project Total Amount:						\$180,605.52	\$8,950,513.86

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006866

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1020	150-1000	TRAFFIC CONTROL -	LS	1.000	.527		
				909847.060	.012		
					.539	\$10,918.16	\$490,407.57
		0006866					
1035	205-0001	UNCLASS EXCAV	CY	51,176.000	9,204.700		
				12.450	1,358.587		
					10,563.287	\$16,914.41	\$131,512.92
1040	206-0002	BORROW EXCAV, INCL MATL	CY	118,344.520	5,139.000		
				11.270	4,410.000		
					9,549.000	\$49,700.70	\$107,617.23
Category Amount:						\$77,533.27	\$729,537.72
Category Number: 0200 Drainage							
1445	668-1100	CATCH BASIN, GP 1	EA	104.000	1.000		
				4400.000	.000		
					1.000	\$.00	\$4,400.00
1465	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	1.000		
				3220.000	.000		
					1.000	\$.00	\$3,220.00
Category Amount:						\$0.00	\$7,620.00
Category Number: 0300 Erosion Control							
1540	163-0232	TEMPORARY GRASSING	AC	3.000	11.507		
				500.000	2.628		
					14.135	\$1,314.00	\$7,067.50
1555	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,070.000	176.250		
				15.000	89.250		
					265.500	\$1,338.75	\$3,982.50
1560	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		162.000	8.250		
				165.000	3.000		
					11.250	\$495.00	\$1,856.25

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
1565	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		18,600.000	10,103.000		
				1.000	1,918.000		
					12,021.000	\$1,918.00	\$12,021.00
1570	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,035.000	226.000		
				8.500	30.000		
					256.000	\$255.00	\$2,176.00
1590	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	12.000	5.000		
				457.900	1.000		
					6.000	\$457.90	\$2,747.40
1595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	162.000	14.000		
				85.000	2.000		
					16.000	\$170.00	\$1,360.00
1605	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	3.000		
				425.000	1.000		
					4.000	\$425.00	\$1,700.00
1615	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,200.000	26,112.000		
				2.950	588.000		
					26,700.000	\$1,734.60	\$78,765.00
1715	700-8000	FERTILIZER MIXED GRADE	TN	7.000	.880		
				800.000	.175		
					1.055	\$140.00	\$844.00
Category Amount:						\$8,248.25	\$112,519.65
Category Number: 1100 UTL							
1890	615-1000	JACK OR BORE PIPE -	LF	920.000	800.000		
				382.000	120.000		
					920.000	\$45,840.00	\$351,440.00
		STEEL,16 IN DIA, 0.250 IN THK					

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006866

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	1100 UTL					
1905	670-1080	WATER MAIN, 8 IN	LF	4,336.000	1,756.000		
				110.000	208.000		
					1,964.000	\$22,880.00	\$216,040.00
		DIP, CL350					
1910	670-1120	WATER MAIN, 12 IN	LF	7,134.000	5,741.000		
				138.500	383.000		
					6,124.000	\$53,045.50	\$848,174.00
		DIP, CL350					
1925	670-2080	GATE VALVE, 8 IN	EA	19.000	12.000		
				2180.000	1.000		
					13.000	\$2,180.00	\$28,340.00
1930	670-2120	GATE VALVE, 12 IN	EA	18.000	13.000		
				3725.000	2.000		
					15.000	\$7,450.00	\$55,875.00
1935	670-2700	ABANDONMENT OF WATER VALVES	EA	28.000	1.000		
				200.000	2.000		
					3.000	\$400.00	\$600.00
1950	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,537.000	1,364.000		
				34.000	30.000		
					1,394.000	\$1,020.00	\$47,396.00
1970	670-5000	WATER SERVICE LINE -	LF	20.000	.000		
				110.000	20.000		
					20.000	\$2,200.00	\$2,200.00
		8 IN					
1980	670-9731	RELOCATE BACKFLOW PREVENTION ASSEMBL	EA	4.000	1.000		
				5000.000	1.000		
					2.000	\$5,000.00	\$10,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0007645

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	1100 UTL					
1985	670-9736	RELOCATE EXISTING WATER METER, INCL BYP, EA		3.000	1.000		
		HAN 4 INCH		4000.000	7.000		
					8.000	\$28,000.00	\$32,000.00
Category Amount:						\$168,015.50	\$1,592,065.00
	Category Number:	0100 ROADWAY					
2075	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	4.000	2.000		
				9925.000	.000		
					2.000	\$.00	\$19,850.00
		IV					
8010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	22.010		
				1.000	661.450		
					683.460	\$661.45	\$683.46
		(IN#1)					
Category Amount:						\$661.45	\$20,533.46
Project Total Amount:						\$254,458.47	\$7,897,299.28