

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

4.503 MI.SR 92(DALLAS ACWORTH HWY) - WIDEN & RECON

Time Allowed:

1331 Days

Elapsed Calender Days:

711 Days

Percent Time:

53.42

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

07/13/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/03/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/22/2026

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,371,615.58

Original Contract Amount \$51,401,047.28

Funds Available \$36,679,799.53

Percent Complete 32.53%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006857	\$27,876,243.44	\$26,030,221.86	\$18,393,918.79	34.02%	\$531,810.79
0006866	\$26,495,372.14	\$25,370,825.42	\$18,285,880.75	30.98%	\$306,948.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0006857 SR 92 (DALLAS ACWORTH HWY)- WIDEN & RECOI

Federal State Project Number: 0006857

	Total to Date	Prev to Date	This Estimate
Participating	\$7,585,859.66	\$7,160,411.03	\$425,448.63
Non-Participating	\$1,896,464.99	\$1,790,102.83	\$106,362.16
Total Earnings	\$9,482,324.65	\$8,950,513.86	\$531,810.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,482,324.65	\$8,950,513.86	\$531,810.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,482,324.65	\$8,950,513.86	

Total Payable: **\$531,810.79**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0006866 SR 92(DALLAS ACWORTH HWY) - WIDEN & RECOI

Federal State Project Number: 0006866

	Total to Date	Prev to Date	This Estimate
Participating	\$6,565,156.94	\$6,317,839.43	\$247,317.51
Non-Participating	\$1,641,289.22	\$1,579,459.85	\$61,829.37
Total Earnings	\$8,206,446.16	\$7,897,299.28	\$309,146.88
Stockpiled Materials	\$3,045.23	\$5,243.93	(\$2,198.70)
Gross Earnings	\$8,209,491.39	\$7,902,543.21	\$306,948.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,209,491.39	\$7,902,543.21	

Total Payable: **\$306,948.18**

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.565		
				909847.060	.007		
					.572	\$6,368.93	\$520,432.52
		0006857					
002	004-0022	EXTRA WORK -	LS	.000	.000		
				7807.770	1.000		
					1.000	\$7,807.77	\$7,807.77
		ECTC- Traffic Control					
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,292.000	5,033.310		
				45.070	183.370		
					5,216.680	\$8,264.49	\$235,115.77
0035	318-3000	AGGR SURF CRS	TN	1,613.000	1,120.590		
				35.820	53.950		
					1,174.540	\$1,932.49	\$42,072.02
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,838.000	70.440		
				107.070	.000		
					70.440	\$.00	\$7,542.01
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,169.000	.000		
		TL & H LIME		96.910	87.260		
					87.260	\$8,456.37	\$8,456.37
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	2,021.840		
		TL & H LIME		96.160	830.050		
		Temporary 25mm asphalt for staging			2,851.890	\$79,817.61	\$274,237.74
0060	413-0750	TACK COAT	GL	4,571.000	991.000		
				2.620	315.000		
					1,306.000	\$825.30	\$3,421.72
0180	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	44.000	48.550		
				861.000	.000		
					48.550	\$.00	\$41,801.55

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0185	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	11,856.000	618.750		
				39.770	3,496.875		
					4,115.625	\$139,070.72	\$163,678.41
0190	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL	LF	38.000	60.000		
				605.470	.000		
					60.000	\$.00	\$36,328.20
0195	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL	LF	546.000	358.270		
				772.260	33.100		
					391.370	\$25,561.81	\$302,239.40
0200	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL	LF	258.000	53.000		
				995.920	82.200		
					135.200	\$81,864.62	\$134,648.38
Category Amount:						\$359,970.11	\$1,777,781.86
Category Number: 0200		Drainage					
0425	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.800		
				58396.840	.050		
					.850	\$2,919.84	\$49,637.31
	11						
0435	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.750		
				74472.870	.150		
					.900	\$11,170.93	\$67,025.58
	26						
0545	668-1100	CATCH BASIN, GP 1	EA	166.000	8.750		
				4400.000	.000		
					8.750	\$.00	\$38,500.00
0550	668-2100	DROP INLET, GP 1	EA	51.000	2.750		
				3125.000	.000		
					2.750	\$.00	\$8,593.75

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 Drainage					
0560	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	3.500		
				3220.000	.000		
					3.500	\$.00	\$11,270.00
0570	500-3002	CLASS AA CONCRETE	CY	162.000	213.030		
				1266.000	.000		
					213.030	\$.00	\$269,695.98
		CULVERT					
0575	500-3101	CLASS A CONCRETE	CY	87.000	102.630		
				1266.000	.000		
					102.630	\$.00	\$129,929.58
		CULVERT					
Category Amount:						\$14,090.77	\$574,652.20
Category Number:		0300 Erosion Control					
0640	163-0232	TEMPORARY GRASSING	AC	3.000	16.504		
				500.000	2.447		
					18.951	\$1,223.50	\$9,475.50
0645	163-0240	MULCH	TN	279.000	591.168		
				200.000	54.731		
					645.899	\$10,946.20	\$129,179.80
0655	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		13.000	6.000		
				1440.920	.750		
					6.750	\$1,080.69	\$9,726.21
0660	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,060.000	644.500		
				15.000	66.750		
					711.250	\$1,001.25	\$10,668.75
0665	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		227.000	30.250		
				165.000	3.000		
					33.250	\$495.00	\$5,486.25

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		Erosion Control					
0670	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		21,100.000	20,986.000		
				1.000	343.000		
					21,329.000	\$343.00	\$21,329.00
0675	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,530.000	698.000		
				8.500	32.000		
					730.000	\$272.00	\$6,205.00
0695	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		227.000	22.000		
				85.000	1.000		
					23.000	\$85.00	\$1,955.00
0710	171-0030	TEMPORARY SILT FENCE, TYPE C LF		42,200.000	38,822.000		
				2.950	7.500		
					38,829.500	\$22.13	\$114,547.03
0735	700-8000	FERTILIZER MIXED GRADE TN		7.000	2.925		
				800.000	.250		
					3.175	\$200.00	\$2,540.00
Category Amount:						\$15,668.77	\$311,112.54
Category Number: 0100		ROADWAY					
0945	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		12.000	.000		
				9900.000	5.000		
					5.000	\$49,500.00	\$49,500.00
1030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,293.000	.000		
		L & H LIME		110.930	80.700		
					80.700	\$8,952.05	\$8,952.05
1031	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	610.070		
		L & H LIME		110.180	663.960		
					1,274.030	\$73,155.11	\$140,372.63
		Temporary 19mm asphalt for staging					

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1045	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	8.000	6.000		
				9925.000	.000		
					6.000	\$.00	\$59,550.00
		IV					
Category Amount:						\$131,607.16	\$258,374.68
Category Number:		0300 Erosion Control					
5000	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		.000	1,024.500		
				58.740	30.000		
					1,054.500	\$1,762.20	\$61,941.33
		Contruct & Remove Temp Slope Drain					
5003	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA		.000	13.250		
		/SAND BAGS		1161.570	7.500		
					20.750	\$8,711.78	\$24,102.58
		ECTC- Check Dams					
Category Amount:						\$10,473.98	\$86,043.91
Project Total Amount:						\$531,810.79	\$9,482,324.65

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1020	150-1000	TRAFFIC CONTROL -	LS	1.000	.539		
				909847.060	.009		
					.548	\$8,188.62	\$498,596.19
		0006866					
1035	205-0001	UNCLASS EXCAV	CY	51,176.000	10,563.287		
				12.450	1,863.110		
					12,426.397	\$23,195.72	\$154,708.64
1040	206-0002	BORROW EXCAV, INCL MATL	CY	118,344.520	9,549.000		
				11.270	7,335.000		
					16,884.000	\$82,665.45	\$190,282.68
Category Amount:						\$114,049.79	\$843,587.51
Category Number:		0200 Drainage					
1445	668-1100	CATCH BASIN, GP 1	EA	104.000	1.000		
				4400.000	.000		
					1.000	\$0.00	\$4,400.00
1465	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	1.000		
				3220.000	.000		
					1.000	\$0.00	\$3,220.00
Category Amount:						\$0.00	\$7,620.00
Category Number:		0300 Erosion Control					
1550	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	8.000	9.750		
				3681.370	.250		
					10.000	\$920.34	\$36,813.70
1560	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	162.000	11.250		
				165.000	3.000		
					14.250	\$495.00	\$2,351.25
1565	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	18,600.000	12,021.000		
				1.000	112.000		
					12,133.000	\$112.00	\$12,133.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0007645

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0006866

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0300 Erosion Control					
1605	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	4.000		
				425.000	1.000		
					5.000	\$425.00	\$2,125.00
1615	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,200.000	26,700.000		
				2.950	105.000		
					26,805.000	\$309.75	\$79,074.75
Category Amount:						\$2,262.09	\$132,497.70
Category Number:		1100 UTL					
1900	670-1060	WATER MAIN, 6 IN	LF	520.000	350.000		
				103.000	105.000		
					455.000	\$10,815.00	\$46,865.00
		6 IN, DIP, CL350					
1905	670-1080	WATER MAIN, 8 IN	LF	4,336.000	1,964.000		
				110.000	16.000		
					1,980.000	\$1,760.00	\$217,800.00
		DIP, CL350					
1910	670-1120	WATER MAIN, 12 IN	LF	7,134.000	6,124.000		
				138.500	1,030.000		
					7,154.000	\$142,655.00	\$990,829.00
		DIP, CL350					
1930	670-2120	GATE VALVE, 12 IN	EA	18.000	15.000		
				3725.000	5.000		
					20.000	\$18,625.00	\$74,500.00
1935	670-2700	ABANDONMENT OF WATER VALVES	EA	28.000	3.000		
				200.000	2.000		
					5.000	\$400.00	\$1,000.00
1940	670-4000	FIRE HYDRANT	EA	14.000	7.000		
				6630.000	3.000		
					10.000	\$19,890.00	\$66,300.00

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		1100	UTL				
1975	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	35.000	6.000		
				1345.000	2.000		
					8.000	\$2,690.00	\$10,760.00
1985	670-9736	RELOCATE EXISTING WATER METER, INCL BYP, EA		3.000	8.000		
		HAN 4 INCH		4000.000	-1.000		
					7.000	\$-4,000.00	\$28,000.00
Category Amount:						\$192,835.00	\$1,436,054.00
Category Number:		0100	ROADWAY				
2075	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	4.000	2.000		
				9925.000	.000		
					2.000	\$0.00	\$19,850.00
		IV					
Category Amount:						\$0.00	\$19,850.00
Project Total Amount:						\$309,146.88	\$8,206,446.16